CONSTRUCTION TRAFFIC MANAGEMENT PLAN

Sydney Metro West – Western Tunnelling Package

E

Parramatta Site Operations

December 2022 to May 2026

Document Reference #:

SMWSTWTP-GLO-PTA-TF-PLN-000002

Current Revision: Issue Date:

27 September 2023

Document Details

Document Title	Parramatta Site Operations
Project Name	Sydney Metro West – Western Tunnelling Package
Client	Sydney Metro
Document Reference No.	SMWSTWTP-GLO-PTA-TF-PLN-000002-E
Revision Date	E

Revision History

Rev	Date	Comments
А	17 Oct 22	Initial submission
В	17 Nov 22	Revised from SM Comments. Refer to Appendix E Stakeholder Consultation to find the completed comments sheet detailing the updates. Additional documents added: Appendix G – Design Drawing Appendix H – Portable VMS Strategy Appendix I – Ped Boom gate Risk Assessment Appendix J – Swept Paths
С	20 Dec 22	Refer to Appendix E Stakeholder Consultation to find the completed comments sheet detailing all of the updates. Some updates from SM Comments include: - Section 3.4 & 3.4.3 Updated - Appendix D – Added Design Drawing RSA information - Appendix G – Design Drawings - Added Section 3.3.3 – Water Treatment Plant - Added Appendix K – Vehicle Management Plan
D	24 May 23	Some updates for this release include: - Removed some existing conditions in section 2 that are already covered in the overarching TMP - 3.2.3 Diaphragm Wall Cage Delivery - Section 4.3 Heavy vehicle swept paths updated - Appendix I Additional swept paths added for OSOM vehicles on nightshift movements - Removed information on works completed, including Macquarie Lane, George Street and Horwood Place - Removed Appendix for Portable VMS used for the traffic switch - Removed TGS relevant to works completed - Proposed work dates updated in table 3.1
E	27 Sept 23	 Updated table 3.1 & Section 3.2.1 with completed works. Updated section 3.1 and Fig 3.4 with commencement of Phase 2 spoil haulage as per EIS



Document Authorisation

Action Type	Position	Name	Signature	Date Signed
Prepared by	Traffic Manager			27 Sept 23
Reviewed by	Project Manager			27 Sept 23
I hereby confirm this activity and all associated work, have been appropriately planned and the relevant resources are available to conduct the work in accordance with the agreed method. I hereby approve this activity to commence, as the stated controls applications are the most appropriate and are in accordance with the Risk Matrix.				
Approved by	Deputy Project Director			27 Sept 23

NOTES: Once <u>all</u> signatures have been obtained, the Document Author is responsible for ensuring the signed and approved hard and soft copies are uploaded on to the project share drive or passed to the Responsible Person for filing.



Table of Contents	
Document Details	2
Revision History	2
Document Authorisation	3
1 INTRODUCTION	7
1.1 Purpose	8
1.2 Parramatta Construction Traffic Management Plans	8
1.3 Objectives	8
2 LOCALITY AND EXISTING CONDITIONS	9
2.1 George Street	10
2.2 Church Street	12
2.3 Macquarie Street	14
2.4 Smith Street	14
2.5 Horwood Place	15
2.6 Macquarie Lane and car park	15
3 SITE OPERATIONS	16
3 1 Working hours	17
3.2 Construction Works	
3.2.1 George St at New Public Entry/Exit Driveway Works	
3.2.2 Construction of water treatment plant	17
3.2.3 Diaphragm Wall Cage Deliveries	17
3.3 Operating Conditions	17
3.3.1 Impact on traffic flow	19
3.3.2 Impact on public transport	20
3.3.3 Impact on active transport	21
3.3.4 Impact on properties and utilities	22
3.3.5 Impact on parking	23
3.3.6 Cumulative impacts	24
3.4 Special events	24
3.5 Staff transport and parking	25
3.6 Traffic Guidance Schemes (TGS) identified works	25
3.6.1 Road occupation and restoration	25
4 FLEET MANAGEMENT	26
4.1 Drivers and operators	26
4.2 Heavy vehicle routes and compliance	27
4.3 Heavy vehicle Swept Paths	28
4.4 Permits / Over dimensional vehicles	28
5 MINISTERIAL CONDITIONS OF APPROVAL	29
5.1 Heavy Vehicle Local Road (HVLR) report	29
5.2 Construction Parking and Access Strategy (CPAS)	29
5.3 Road dilapidation report	30
6 COMMUNITY AND CONSULTATION	31
6.1 Communications and the community	31





INTEGRATED MANAGEMENT SYSTEM PARRAMATTA SITE OPERATIONS CONSTRUCTION TRAFFIC MANAGEMENT PLAN SYDNEY METRO WEST – WESTERN TUNNELLING PACKAGE

6.2 Stakeholders	31
6.2.1 Emergency Services	32
7 OTHER CONSIDERATIONS	33
7.1 Road safety audits	33
7.2 Inspections and monitoring	33
7.4 Emergency and incident management	34
7.5 On site contacts	34

List of Tables

Fable 1 - Parramatta CTMP status	8
Cable 2-1: Smith Street bus routes	. 14
Cable 3-1: Works overview and proposed dates of works	. 16
Table 3-2: Comparison of EIS and GLC Site Operations heavy vehicle movements (numbers) penous nour	ər . 20
Table 6-1:Proposed community notifications	. 31
Table 6-2: Stakeholder consultation details	. 31
Table 7-1: inspections and frequency	. 33
Table 7-2: Site contacts	. 34
Cable 7-3: Relevant Ministerial Conditions of Approval	. 35
Cable 7-4: Relevant Revised Environmental Management Measures	. 39

List of Figures

Figure 2-1: Site locality	9
Figure 2-2: Parramatta CBD 40km speed zones (source: City of Parramatta)	10
Figure 2-3: Route 900 bus stops on George Street	11
Figure 2-4: Parking restrictions in the Parramatta CBD	12
Figure 2-5: Parramatta Light Rail route	13
Figure 3-2: Vehicle access/ egress Parramatta site	18
Figure 3-3: EIS light vehicle movements	19
Figure 3-4: EIS hourly heavy vehicle movements (source: EIS Chapter 10 page 10-13)	20
Figure 3-5: Pedestrian access	21
Figure 3-6: Truck Aware decal	22
Figure 3-7: Truck Aware decal locations	
Figure 3-8: Parking impacts associated with the Parramatta Site operations	
Figure 4-1: EIS nominated heavy vehicle routes	

Appendices



INTEGRATED MANAGEMENT SYSTEM PARRAMATTA SITE OPERATIONS CONSTRUCTION TRAFFIC MANAGEMENT PLAN SYDNEY METRO WEST - WESTERN TUNNELLING PACKAGE

A Compliance Tables	35
B Traffic Guidance Schemes	44
C Construction Parking and Access Strategy	45
D Road Safety Audit Report	46
E Stakeholder Consultation	47
F Inspections and Checklists	48
G Design Drawings	49
H Risk Assessment on Boom Gate use for Pedestrians	50
I Swept Paths	51
J Vehicle Management Plan	52



1 INTRODUCTION

Sydney Metro is Australia's biggest public transport project, with the vision "to transform Sydney" with a world-class metro." In 2024. Svdnev will have 31 metro stations and more than 66 kilometres of new metro rail, revolutionising the way Australia's biggest city travels. By the end of the decade, the network will be expanded to include 46 stations and more than 113 kilometres of world-class metro for Sydney.

Sydney Metro West is a new 24-kilometre metro line with stations confirmed at Westmead, Parramatta, Sydney Olympic Park, North Strathfield, Burwood North, Five Dock, The Bays, Pyrmont and Hunter Street in the Sydney CBD.

On completion in 2030, the Sydney Metro West project will support a growing city and deliver world-class metro services to more communities. This new underground railway will connect Greater Parramatta and the Sydney CBD.

This once-in-a-century infrastructure investment will transform Sydney for generations to come, doubling rail capacity between the two CBDs, linking new communities to rail services, and supporting employment growth and housing supply. The Sydney Metro West project is expected to create about 10,000 direct and 70,000 indirect jobs during construction.

The new 24-kilometre Sydney Metro West tunnel and excavation works for nine new stations will be delivered in three contracts-the Western Tunnelling Package (WTP), the Central Tunnelling Package (CTP) and the Eastern Tunnelling Package (ETP).

The Gamuda Australia and Laing O'Rourke Consortium (GLC) will deliver the Sydney Metro West (SMW) Western Tunnelling Package (WTP), which includes:

- Westmead Station box excavation, including temporary support, stub tunnels, partially • mined station cavern and crossover cavern including permanent lining and support
- Parramatta Station, including excavation of station box and associated support
- Clyde Maintenance and Stabling Facility (MSF), including permanent dive structure, portal, spur running tunnels, spur tunnel junction cavern, bulk earthworks, civil structures, utilities corridor, road crossing and creek diversion
- Rosehill Services Facility, including shaft excavation, permanent lining and lateral support •
- A precast segment manufacturing facility at Eastern Creek
- Demolition and site clearance works •
- Tunnelling between Sydney Olympic Park (SOP) and Westmead, Tunnelling will be undertaken by placing the tunnel boring machines (TBMs) at the Rosehill Services Facility box and retrieved out at the SOP Station Box and then placed back at the Rosehill Services Facility and retrieved at the Westmead Station Box. No surface works are proposed at SOP except for the retrieval of the TBM.



1.1 Purpose

This Parramatta site specific Construction Traffic Management Plan (CTMP or this plan) has been developed by Gamuda Australia Laing O'Rourke (GLC) to identify the traffic management measures at the Parramatta worksite for site operations associated with the Sydney Metro West Western Tunnelling Package (WTP Works).

This plan sets out the traffic management initiatives that will be deployed to minimise disruption and ensure the safety of the wide range of stakeholders potentially affected by the WTP works including but not limited to motorists, pedestrians, cyclists, public transport users, local residents, property owners, business owners and workers/ staff.

1.2 Parramatta Construction Traffic Management Plans

Plan #	Plan name	Description	Status
SMWSTWTP-GLO-1NL- NL000-TF-PLN-00001	Project Wide CTMP	Overarching Traffic Management Plan	Approved
SMWSTWTP-GLO-PTA- TF-PLN-00001	Parramatta Site Establishment	For works to establish the Parramatta site	Approved
SMWSTWTP-GLO-PTA- TF-PLN-00002	Parramatta Site Operations	Site Operating Conditions at Parramatta December 2022 to March 2026	THIS PLAN

Plans have been prepared in accordance with SSI 10038 Planning Approval Condition D85 and will be submitted to the Planning Secretary of the NSW Department of Planning and Environment for information prior to the commencement of any construction in the area identified and managed within this CTMP

 Table 1 - Parramatta CTMP status

1.3 Objectives

GLC are committed to striving to achieve the objectives as outlined in the CTMF and the environmental performance outcomes, namely:

- 1. Minimising disruption and maintaining safety for all road users including pedestrians, cyclists, motorists and public transport users and providers
- 2. Ensuring construction traffic access, the arterial network as soon as practicable on route to and immediately after leaving the construction site
- 3. Minimising change to traffic operations and kerbside access
- 4. Minimising construction traffic generation during network peak periods, as outlined in the EIS
- 5. Maintaining access to properties, businesses, and utility providers/ maintainers
- 6. Remain incident and injury free to workers and members of the public
- 7. Working collaboratively with other stakeholders and other major projects to mitigate traffic and transport impacts



2 LOCALITY AND EXISTING CONDITIONS

The site is located in the Parramatta Central Business District (CBD) and is bounded by Macquarie Street to the south, premises on Church Street to the west, George Street to the north and Macquarie Lane to the east as shown on Figure 2-1



Figure 2-1: Site locality



2.1 George Street

George Street is a local road under the care and control of the City of Parramatta Council. It starts at O'Connell Street in the west and ceases at Arthur Street to the east. George Street runs in an east west direction. The speed limit is 40km/hr between O'Connell Street and Harris Street and is 50km/hr outside of these locations, refer to Figure 2-2.



Figure 2-2: Parramatta CBD 40km speed zones (source: City of Parramatta)

The street serves as the main 'high' street of Parramatta. The Justice precinct is located to the west of the site, with Eat Street (the main café/ restaurant area) along Church Street.

Traffic signals exist at a number of intersections along George Street including:

- O'Connell Street
- Marsden Street
- Church Street
- Smith Street
- Charles Street and
- Harris Street



REVISION NO: ISSUE DATE: Footpaths are generally provided along all streets within the Parramatta CBD. George Street is also noted as a moderate to difficult cycle route between Charles Street and Arthur Street.

Bus stops are located on both sides of George Street between Church Street and Smith Street as shown on Figure 2-3. No other routes are serviced by these bus stops.



Figure 2-3: Route 900 bus stops on George Street





Parking is typically time restricted with the Parramatta CBD, as noted on Figure 2-4.

Figure 2-4: Parking restrictions in the Parramatta CBD

2.2 Church Street

Church Street sections between Parramatta Square to Darcey Street (Parramatta rail lines) and between the rail line through to the Great Western Highway are a local road under the care and control of the City of Parramatta Council. Between Factory Street and Macquarie Street Church St is a declared transitway, refer to Figure 2-7. Outside of these locations, Church Street is a state road, refer to Figure 2-5. It starts at North Rocks Road and ceases at the Parramatta rail lines. It then restarts south of the rail line and continues onto the Great Western Highway. Church Street runs in a north south direction. The speed limit is 40km/hr within the local road section.

Traffic signals exist at a number of intersections along Church Street including:

- North Rocks Road
- **Barney Street** .
- **Dunlop Street**
- **Factory Street** •
- Pennant Hills Road
- Grose Street .
- Victoria Road
- Phillip Street •
- George Street •
- Macquarie Street •
- Campbell Street
- **Parkes Street**
- **Raymond Street** .
- M4 Motorway and
- Great Western Highway



REVISION NO: ISSUE DATE: 26/09/2023 PAGE 12 OF 52

F

WHEN PRINTED THIS DOCUMENT IS AN UNCONTROLLED VERSION AND SHOULD BE CHECKED AGAINST THE ELECTRONIC VERSION FOR VALIDITY

INTEGRATED MANAGEMENT SYSTEM PARRAMATTA SITE OPERATIONS CONSTRUCTION TRAFFIC MANAGEMENT PLAN SYDNEY METRO WEST – WESTERN TUNNELLING PACKAGE

There is no public transport operating along Church Street, however, it is the route of the Parramatta Light Rail which is due to open in 2023 however trams will be conducting testing and commissioning prior to opening to the public. The route of the light rail through the Parramatta CBD is shown on Figure 2-5, below.



Figure 2-5: Parramatta Light Rail route

No parking is provided along Church Street between George Street and Macquarie Street. Further north and south of this area, the parking is generally restricted. Footpaths are provided on both sides of the street.



2.3 Macquarie Street

Macquarie Street is a local road between Pitt Street and Church Street under the care and control of the City of Parramatta council. Macquarie Street is a declared transitway between Church Street and Harris Street. It starts at Pitt Street and ceases at Harris Street. Macquarie Street runs in an east west direction. The existing speed limit is 40km/hr between O'Connell Street and Harris Street and 50km/hr between O'Connell Street and Pitt Street. No public transport operates along Macquarie Street. However, the opening of the light rail will see services operating along Macquarie Street between Church Street and Harris Street, refer to Figure 2-5 above.

Parking is time restricted west of Church Street but Macquarie Street is generally closed to traffic, east of Horwood Place to Smith St. Macquarie Street has footpaths on both sides of the street.

2.4 Smith Street

Smith Street is a local road under the care and control of the City of Parramatta Council. It starts at Wilde Avenue and ceases Station Street. Smith Street generally runs in a north south direction. The speed limit is 40km/hr. Parking is generally restricted due to the presence of bus lanes along Smith Street in both directions.

A number of bus routes operate along Smith Street as noted in Table 2-1.

Bus route	Between		Service start and finish
500N	Parramatta	Sydney CBD	0130-0523
501	Parramatta	Central Station	0515-0915
521	Parramatta	Eastwood	0605-1841
523	Parramatta	West Ryde	0550-1919
524	Parramatta	Ryde	0520-1934
525	Parramatta	Strathfield	0540-2325
546	Parramatta	Epping	0629-2155
549	Parramatta	Epping	0500-2215
550	Parramatta	Macquarie Park	0415-0350
552	Parramatta	Oatlands	0956-1432
600	Parramatta	Hornsby	0530-0342
601	Parramatta	Rouse Hill	0505-0025

Table 2-1: Smith Street bus routes



	INTEGRATE	D MANAGEM	ENT SYST	ΈM
PARRAMATTA SITE OPERATIONS CONSTR	UCTION TRAI	FFIC MANAG	EMENT PL	.AN
SYDNEY METRO WES	ST – WESTER	N TUNNELLII	NG PACKA	GE

Bus route	Between		Service start and finish
603	Parramatta	Rouse Hill	0712-1925
604	Parramatta	Dural	0525-2358
606	Parramatta	Winston Hills	0550-2349
609	Parramatta	North Parramatta (Loop)	0600-1923
625	Parramatta	Pennant Hills	0545-1920
706	Parramatta	Blacktown	0537-2135

2.5 Horwood Place

Horwood Place was previously a local road under the care and control of the City of Parramatta Council; however, Sydney Metro purchased some of the road. Horwood Place starts at Macquarie Street and ends at Phillip Street. The section owned by Sydney Metro is between Macquarie Street and George Street. The speed limit within the Sydney Metro site is 10km/hr, the public road section is 40km/hr as noted on Figure 2-9. Public parking has been removed between Macquarie St and George St. Public vehicle access is provided from Macquarie Street through to Macquarie Lane and George Street to Phillip Street. The existing footpaths between Macquarie Street and George Street are not open to the general public with pedestrians using the Church Street, Macquarie Street, Smith Street and George Street footpaths.

2.6 Macquarie Lane and car park

Macquarie Lane was previously a local road under the care and control of the City of Parramatta Council; however, Sydney Metro purchased the area. Macquarie Lane starts from Horwood Place and ends at Smith Street. There is a small car park off Macquarie Lane which is also owned by Sydney Metro.



3 SITE OPERATIONS

Time: December 2022 to March 2026

Duration: 34 months

The site operations work will consist of the following:

Table 3-1: Works overview	v and proposed da	tes of works
---------------------------	-------------------	--------------

Works	Proposed Dates
Construction of Macquarie Lane	Completed 1 April 2023
Opening of the new George St pedestrian access to the businesses that have access to the small section of Horwood Place. This includes the closure of the Horwood Pl footpath that currently provides access to the businesses and the installation of construction vehicle gates into the northern section of the site	Opened 1 April 2023
Switch traffic from Horwood Place onto the new road connecting Macquarie Street to Smith Street	Completed 1 April 2023
Driveway works on George St and relocation of road light pole	Completed June 2023
Construction of the water treatment plant	May 2023 to Oct 2023
Construction of diaphragm wall to form the Parramatta station box excavation including the installation of a bentonite farm with approximately 12,000m ³ of spoil to be removed	Jun 2023 to Apr 2024
Excavation of the station box from existing ground level with approximately 140,000m ³ to be removed from the site. The excavation will require mobilisation and demobilisation of oversized plant and equipment.	Nov 2023 to Mar 2026
Installation of excavation support including of steel walers and struts to support the diaphragm wall as the excavation progresses with approximately 2000 tonnes of steel to be delivered to the site	Nov 2023 to Nov 2025
Excavation, primary and secondary lining of two tunnel nozzles at the eastern side of the station box requiring mobilisation and demobilisation of oversized plant and equipment for the excavation and lining works, resulting in the removal of approximately 2500m3 of material	Mar 2024 to Jul 2024
Continuation of the archaeological clearance of the site. This will clear the station box and western side of the Parramatta site with approximate volume of material to be removed being 3000m ³	Jan 2023 to May 2023
Construction of the tunnel cross passages (5#) from Parramatta to Westmead	Mar 2025 to Sept 2025
Construction of the temporary Civic Link from George Street to Macquarie Street, which includes a 4m wide public access walkway between George Street and Macquarie Street	Nov 2023 to May 2024

GAMUDA Australia LAING O'ROURKE

Works	Proposed Dates
Demobilisation of the Parramatta site including removal of facilities and all equipment and plant with the import of material to level and tidy up the site for handover.	May 2026

3.1 Working hours

The standard construction hours for the project are as noted in the Ministerial Conditions of Approval (MCoA D35) are:

- a) 7AM to 6PM Monday to Friday
- b) 8AM to 6PM Saturdays and
- c) at no time on Sundays or public holidays
- d) 6pm to 7am Phase 2 spoil haulage

3.2 Construction Works

3.2.1 George St at New Public Entry/Exit Driveway Works

A new driveway has been built on George Street towards the western boundary of the Parramatta construction site. This new driveway has a 15m concrete layback, refer to Figure 3-1. The new driveway provides egress for the trucks leaving the tunnelling site and will also provide access/ egress to the businesses fronting both George Street and Church Street which have access to the closed section of Horwood Place.

3.2.2 Construction of water treatment plant

A water treatment plant is being constructed to the south of Macquarie Lane. A slip lane in Macquarie Lane in front of the water treatment plant allows for vehicles to not impact through traffic whilst delivering to the site. The construction is expected to be completed by September 2023 with one (1) heavy vehicle a day expected to be onsite to deliver equipment to be installed. Once operational one (1) vehicle is expected to access the water treatment plant a week to deliver chemicals and supplies.

3.2.3 Diaphragm Wall Cage Deliveries

The diaphragm wall will be built in panels with 4 steel cages required per panel. Each 22m Oversize vehicle will carry a single cage to site from St Marys under its permitted conditions. Deliveries will occur Sunday to Thursday during the hours of 10pm to 2am totalling 15 cage deliveries per week. The first deliveries will start on the 8th of June 2023 and run through until mid-January 2024, Trucks, once arrived onsite, will remain fully within our site and will be unloaded during the day. So, the first delivery for the week will need to leave Parramatta site by 10pm Sunday night to make it back before 2am Monday morning. Refer to Appendix I for the swept paths.

3.3 Operating Conditions

All construction related heavy vehicles will turn left from George Street into gate 1 onto Horwood Place and all will egress via the new driveway at gate 2. Traffic control including boom gate



operation will be implemented on the new driveway to provide a separation between heavy vehicle movements associated with the site operations and public vehicles, pedestrians and any cyclists using the footpath during site operating hours, refer to Figure 3-2. Gate 3 will remain down and only operate when construction vehicles need to exit and there are no conflicting public vehicle movements.

One vehicle a week will deliver chemicals to the water treatment plant off Macquarie Lane at gate 7 using the dedicated slip lane. The carpark on Macquarie Lane will accommodate 10 light vehicles with movements limited as the spots will be allocated to a restricted group of users. Gate 4 is for Emergency Service access to the site office. Gate 5 and 7 will be used for moving waste from the water treatment plant to site. Refer to Appendix J Vehicle Management Plan



Figure 3-1: Vehicle access/ egress Parramatta site



WHEN PRINTED THIS DOCUMENT IS AN UNCONTROLLED VERSION AND SHOULD BE CHECKED AGAINST THE ELECTRONIC VERSION FOR VALIDITY

3.3.1 Impact on traffic flow

The EIS for the Sydney Metro West Stage 1 project, noted for light vehicles that the site operations phase of the works would have distinct peak travel periods, typically prior to post the standard construction hours and that light vehicle numbers would be constant over the workday, refer to Figure 3-3



Figure 3-2: EIS light vehicle movements



For heavy vehicle movements, the EIS predicted movements were reduced during the AM and PM peak periods and evenly spread over the course of the rest of the work day, refer to Figure 3-4. It should be noted that the EIS nominated Parramatta as a 24hour site - the Parramatta site will typically operate between the standard working hours as noted in section 3.1.



Figure 3-3: EIS hourly heavy vehicle movements (source: EIS Chapter 10 page 10-13)

A comparison of traffic volumes during the site operations is provided in Table 3-2 for heavy vehicle movements although light vehicle traffic data is best shown in Figure 3-3: EIS light vehicle movements due to the number fluctuations during the AM and PM peak periods, GLC will not exceed the number of light vehicle movements detailed in the EIS.

Table 3-2: Comparison of EIS and	I GLC Site Operations	heavy vehicle movements	(numbers) per hour
			1

Time	EIS Heavy	GLC Heavy	EIS Heavy	GLC Heavy
	Phase 2	2 (orange)	Phase 2	(green)
7AM to 10AM	8(4)	8(4)	8 (4)	8 (4)
10AM to 4PM	24(12)	24(12)	14 (7)	14 (7)
4PM to 6PM	8(4)	8(4)	8 (4)	8 (4)
6PM to 6AM	0	0	14(7)	14(7)

3.3.2 Impact on public transport

There are no proposed changes to public transport operations during the site operations phase of works. Parramatta Light Rail will commence operations during this time, however, with the rerouting of heavy vehicles from Macquarie Street onto George Street, there will be little interaction between the light rail and heavy vehicles associated with the site operations.



3.3.3 Impact on active transport

Pedestrian access to the back of the businesses fronting George Street and Church Street is from George Street, refer to Figure 3-5. The walkway is 1.8m wide and concreted with protection from vehicles where required with bollards set into the concrete.

All other footpaths will remain open unless an ROL and Council permit is submitted and approved for short term works.



Figure 3-4: Pedestrian access



TfNSW have also implemented a <u>Be truck aware</u> campaign which aims to show road users, the challenges that truck drivers face every day. Truck aware decals as shown on Figure 3-6 were installed at the locations shown on Figure 3-7 during the site establishment phase of works. Decals will be inspected every 6 months and replaced where required.





Figure 3-5: Truck Aware decal



Figure 3-6: Truck Aware decal locations

3.3.4 Impact on properties and utilities

There will be no impact to existing properties during the site operations works other than that noted in this CTMP.

GLC will ensure that access to all utilities and properties will be maintained during works, unless otherwise agreed with the relevant utility owner, landowner or occupier. Where access is affected, GLC will reinstate the access to an equivalent standard within one month of the completion of works, or as agreed by the landowner or occupier. Access to the rear of Church Street properties will be retained for pedestrians.



INTEGRATED MANAGEMENT SYSTEM PARRAMATTA SITE OPERATIONS CONSTRUCTION TRAFFIC MANAGEMENT PLAN SYDNEY METRO WEST – WESTERN TUNNELLING PACKAGE

GLC will provide public access at all times to the rear of the properties and businesses on Church Street and George Street. Pedestrian access, for customers and staff, to the Pharmacy, DK Design and Habitation will be through the walkway link from George St to the rear of the buildings. GLC will provide two pick up/ drop off car spots at the rear of the Church St properties. Access to these properties will be via a walkway from the car parking spots to the Pharmacy, Design businesses entrance. This walkway will be fenced in part and decal marked on the pavement in others due to the walkway being in front of the roller shutters to adjacent businesses. Management of the car parking spots will be by the GLC traffic control. The rear of the properties has one fire escape door from the IGA building. An agreed muster point will be arranged with the building management. The muster point will be on the new access road behind Church Street. This will require all vehicle movements to be stopped from the construction site until the evacuation is complete and the access road has been cleared. As this site will continue to change property owners and tenants will be kept up to date with all changes to access, both vehicle and pedestrian. All community engagement and communications will be in line with Sydney Metro's OCCS. During site operations, GLC will proactively plan to minimise impacts to nearby properties and businesses.

3.3.5 Impact on parking

The parking within Horwood Place was previously removed by the demolition contractor. Parking has been removed on George Street for the George Street driveway. Refer to Figure 3-8 for a summary of the parking changes.



Figure 3-7: Parking impacts associated with the Parramatta Site operations



3.3.6 Cumulative impacts

There are a number of adjacent construction sites within close vicinity of the GLC works. Parramatta Light Rail is accessing and egressing via the Smith Street and Macquarie Street intersection. Holdmark uses Macquarie Street to enter the site with egress via Horwood Place on the new Macquarie Lane to Smith St. Holdmark are doing development works on Macquarie Street, opposite Horwood Place. Regular contact will be maintained throughout the life of the project, through attendance at the Traffic Control Group (TCG) and Traffic and Transport Liaison Group (TTLG).

3.4 Special events

Some of the annual special events held near the Parramatta site are:

- Parramatta Lanes Festival •
- Christmas including Carols from Parramatta .
- New Year's Eve celebrations various locations •
- Australia Day various locations around the CBD .
- Parramatta Farmers Market held in Centenary Square •
- NAIDOC week July •
- Various events at CommBank Stadium

All events throughout the CBD will have minimal to no impact on the operations of our site as GLC works will be fully contained with the Parramatta site, with the exception of Haulage routes. Events like the Parramatta Lanes Festival has already been successfully run in conjunction with GLC site establishment with integration of TGS and communications of the event through the ROL and Council permit process. This will continue throughout the Site Operations works to assist any events impacting site operations.

GLC will continue to interrogate the event websites that provide details on up and coming events as not all events are annual or reoccurring. The event schedules are:

NSW and Sydney Events - Destination NSW

NSW Events & Festivals | Official NSW Tourism Website (visitnsw.com)

City of Parramatta Events

What's On - CommBank Stadium (formerly Bankwest Stadium)

What's on in Sydney Australia - Events (experiencesydneyaustralia.com)

During major special events, defined in Guide to Traffic and Transport Management for Special *Events*, published by NSW Government (version 3.5 July 1, 2018) as a Class One event that has major impacts on the transport and traffic network, GLC will review options to limit our impact by:

- Minimising the level of construction activity and, if necessary, ceasing all construction activity •
- Maintaining appropriate access to all areas within the event precinct •
- Erection of hoardings, site fencing and gates at key locations with the construction site • boundary, to permit pedestrian movements adjacent to the construction site and separate pedestrians from construction vehicles
- Scheduling deliveries to the construction site outside of special event periods

It is noted that Sydney Metro West representatives also attend the monthly Parramatta Events Group (PEG) meetings.



3.5 Staff transport and parking

There will be ten (10) staff parking spots during the site operations phase of the works for allocated light vehicles only. Access and egress will be off the new Macquarie Lane and will have a restricted number of users. Parking for all other vehicles will be available at the GLC's offices. Staff will be encouraged to use public transport to and from the site.

3.6 Traffic Guidance Schemes (TGS) identified works

Works that have been identified as requiring TGS are:

- Pedestrian and vehicle management on George Street to manage the interaction between pedestrians, public vehicles and GLC's heavy vehicles
- Driveway works on George Street
- Stop slow on the shared access road off George Street during site operating times

The TGS are contained within Appendix B.

The Road Occupancy Licenses (ROL) and Council permit applications will be lodged post the external review of the Construction Traffic Management Plan.

3.6.1 Road occupation and restoration

For any works that involve an occupation of the road/ footpath, a Road Occupancy License (ROL) will be sought from the Transport Management Centre (TMC) will be applied for prior to the submission of a ROL from the City of Parramatta Council. ROL through the TMC will be applied for a minimum of 10 business days from the proposed start date. Electronic lodgement of the ROL will be undertaken using TfNSW's OpLinc system.

Council permits will be lodged electronically in accordance with the City of Parramatta Council requirements. For any works where parking is temporary impact, GLC will ensure that the parking removal is staged to minimise the time of parking space occupation.

For any road opening required, the relevant Road Opening Permit (ROP) will be applied for through the existing City of Parramatta Council website. The ROP will also be accompanied by a ROL. Details on the permits required are found at <u>City of Parramatta Council road permits</u>.

A register of permits/ licenses will be maintained through the works period and can be tabled at the TCG, if requested.



4 FLEET MANAGEMENT

Trucks to be used on the project will be compliant with NSW legislation, Sydney Metro's Principal Contractor Health and Safety Standard, relevant Australian Design Rules and vehicle standards and the Heavy Vehicle National Legislation. All heavy vehicle operations will be conducted in accordance with GLC's Chain of Responsibility (CoR) Management Plan, including monitoring of compliance with nominated haulage routes.

A combination of truck types will be used during the site operations works, with trucks being semitrailers, truck and dog, 12.5m Single Unit trucks and low loaders. All trucks will enter and exit the site in a forward direction, where reasonable and feasible. Where there is a requirement to undertake reversing movements on the public road system, appropriate traffic control will be implemented.

Construction site traffic will be managed to minimise movements during peak periods and movements through school zones during pick up and drop off times. This will be achieved through scheduling of vehicles and staggered start and finish times. GLC will provide sufficient onsite parking for heavy vehicles. This will ensure that vehicles are not idling or queuing on public roads.

At the George Street end of Horwood Place there is approximately 60m of queuing space available ensuring that heavy vehicles can be accommodated on site. Where this is not possible GLC's heavy vehicle will be directed to the Clyde site, as noted above, until sufficient space is available. GLC will coordinate their daily truck movements with other users of Horwood Place.

4.1 Drivers and operators

Operator selection will be based on safety performance criteria. Operators and drivers will be required to have general construction industry induction cards and will be required to attend ongoing general project and site-specific inductions.

All operators will be comprehensively trained with regard to community expectations and impacts from heavy vehicle movements through site inductions and attendance at the Sydney Metro Industry Curriculum (SMIT) – Safe Heavy Vehicle Introduction Skills which provides drivers with the knowledge, skills, motivation and confidence to drive heavy vehicles safely and professionally in an urban built up road environments, whilst undertaking a transport task required on the project. The training course focuses on low risk driver behaviours, shared the road safely with vulnerable road users and reinforces heavy vehicle driver knowledge and skill. The project and site inductions will have a particular focus on operator behaviour. The driver induction process will include safety awareness in relation to all road users, particularly pedestrians and cyclists along George Street.



4.2 Heavy vehicle routes and compliance

Generally, the heavy vehicle routes will be via arterial roads/ freeways/ tollways. Where possible the routes have considered the requirements of the Environmental Impact Statement (EIS). It is noted that the EIS for this site shows access via Macquarie Street, O'Connell Street and George Street, refer to Figure 4-1, The EIS also notes another route into site from Wilde Avenue/ Smith Street with a right turn onto George Street – however, this movement is a banned movement so it is not feasible. GLC will enter site via the alternate inbound route 1 of Harris St then left onto George St and left into site. Exit from site will be via the primary outbound route left out of site onto George St and then left onto O'Connell St to the Great Western Highway.



Figure 4-1: EIS nominated heavy vehicle routes

Refer to Appendix C for the proposed routes to the closest motorway.



4.3 Heavy vehicle Swept Paths

The swept paths from James Ruse Dr to the site entry and out via George St and O'Connell St have been assessed for both 19m semis and truck and dogs. 22m semis have been assessed for the travel under OSOM approved permits and times for the Diaphragm wall steel cage deliveries. The swept path movements for Macquarie Lane have also been checked with details in Appendix I Swept Paths.

4.4 Permits / Over dimensional vehicles

Permit issue for vehicles greater than 4.5 tonnes is through the National Heavy Vehicle Regulator (NHVR). This applies to particular special purse vehicles (SPV) such as mobile cranes and other oversize/ over ass (OSOM) vehicles.

For over dimensional vehicles, generally vehicles that are greater than 25m in length or 3,5m width require a pilot(s). Extremely long or wide vehicles will require an escort (fee payable). Permits will be applied for by the transport operator.

Oversize vehicles will be required at this site for the delivery of large plant and piling rigs. These deliveries will occur outside of peak hours. Contractors will manage their own permits.



5 MINISTERIAL CONDITIONS OF APPROVAL

There are a number of plans/ reports that are required under the Ministerial Conditions of Approval (MCoA) as noted in Appendix A and included in subsequent appendices of this CTMP, where required.

5.1 Heavy Vehicle Local Road (HVLR) report

A Heavy Vehicle Local Road is to be provided to the Planning Secretary for approval, for use of local roads not identified in the EIS or other planning documents. The report would include the following:

- a) A swept path analysis
- b) Demonstration that the use of local roads by Heavy Vehicles for the CSSI will not compromise the safety of pedestrians and cyclists of the safety of two way traffic flow on two way roadways
- Details as to the date of completion of the road dilapidation surveys for the subject local roads c) and
- d) Measures that will be implemented to avoid where practicable the use of local roads past schools, aged care facilities and child care facilities during their peak operation times and
- e) Written advice from an appropriately qualified professional on the suitability of the proposed Heavy Vehicle route which takes into consideration items a) to d).

The routes proposed to be used are as per the EIS and therefore the requirement for a HVLR is not applicable

5.2 Construction Parking and Access Strategy (CPAS)

A Construction Parking and Access Strategy is to be provided to the Planning Secretary for approval at least one (1) month before the commencement of construction that reduces the availability of existing parking. The approved strategy will be implemented before impacting on street parking. The CPAS identifies and provides mitigation measures to alleviate the impacts form on and off street parking changes during construction. The CPAS includes the following:

- a) Achieving the requirements of MCoA D90 which includes:
 - a) Minimise parking on public roads
 - Minimise idling and gueuing on state and regional roads b)
 - Not carry out marshalling of construction vehicles near sensitive land user(s) C)
 - d) Not block or disrupt access across pedestrian or shared user paths at any time unless alternate access is provided and
 - Ensure spoil haulage vehicles adhere to the nominated haulage routes identified in the e) **CTMPs**
- b) Confirmation and timing of the removal of on and off street parking associated with construction of stage 1 of the CSSI
- Parking surveys of all parking spaces to be removed or occupied by the project workforce to c) determine current demand during peak, off peak, school drop off and pickup, weekend periods and during special events
- d) Consultation with affected stakeholders utilising exiting on and off street parking stock which will be impacted as a result of construction



- e) Assessment of the impacts to on and off street parking stock taking into consideration occupation by the project workforce, outcomes of consultation with affected stakeholders and considering the impacts of special events
- f) Identification of reasonable and practicable mitigation measures to manage impacts to stakeholders as a result of on and off street parking changes including but not necessarily limited to, staged removal and replacement of parking, provision of alternative parking arrangements, managed staff parking arrangements and working with relevant council(s) to introduce parking restrictions adjacent to work sites and compounds or appropriate residential parking schemes.
- g) Where resident parking schemes already exist, off road parking facilities must be provided for the project workforce
- h) Mechanisms for monitoring, over appropriate intervals (not less than six (6) months), to determine the effectiveness of implemented mitigation measures
- i) Details of shuttle bus service(s) to transport the project workforce to construction sites from public transport hubs and off site car parking facilities, where these are provided, and between construction sites
- j) Provision of contingency measures should the results of mitigation or monitoring indicate implemented measures are ineffective and
- k) Provision of reporting of monitoring results to the Planning Secretary and relevant Council(s) at six (6) monthly intervals

A copy of that CPAS is provided in Appendix C.

5.3 Road dilapidation report

Road dilapidation reports were provided for the local roads used by construction vehicles during the site operations phase of works. These reports were undertaken prior to the use of these roads. A copy of the report(s) were provided to the relevant road authority within three (3) weeks of completion of the survey and no later than one (1) month before the road is used.

If damage to roads occurs as a result of heavy vehicle use associated with the construction works, GLC, will, at the relevant road authority's discretion:

- Compensate the relevant road authority for the damage so caused or
- Rectify the damage to restore the road to at least the condition it was in pre-work as identified in the road dilapidation report



6 COMMUNITY AND CONSULTATION

6.1 Communications and the community

Table 6-1 notes the notifications to be provided to the local community and travelling public for the site establishments works, associated with this CTMP.

Any enquiries, compliments or complaints will be directed to GLC's communications team via

- Information line 1800 612 173 •
- Email metrotunnelsGLC@transport.nsw.gov.au •
- Mailing address Sydney Metro West, PO BOX K659, Haymarket, NSW 1240 •

Notification	Applicable?
Newsletters	Yes
Construction email updates	Yes
Fact sheets	Yes
Site signage	Yes
GLC website	Pending
Variable Message signs	To be implemented for the Macquarie Lane changes refer to Appendix H

6.2 Stakeholders

Various stakeholders will be consulted for further development of this CTMP. Stakeholder details that have been consulted are provided in Table 6-2.

Table 6-2: Stakeholder consultation details

Stakeholder	Date	Consultation type		
Traffic Control Group	2 nd June 2022	Presentations		
Traffic and Transport Liaison Group	30 th June 2022	Presentation		
Customer Journey Planning	17 th Oct, 17 th Nov, 20 th Dec 2022, 24 May 2023 & 15 Sep 23	Submission of CTMP		
Sydney Metro West	17 th Oct, 17 th Nov, 20 th Dec 2022, 24 May 2023 & 15 Sep 23	Submission of CTMP		
City of Parramatta Council	17 th Oct, 17 th Nov, 20 th Dec 2022, 24 May 2023 & 15 Sep 23	Submission of CTMP		
Refer to Appendix E for more detailed correspondence of Stakeholder consultation				



6.2.1 Emergency Services

Relevant Emergency Services will be informed, in a timely manner of relevant activities proposed within this CTMP. The initial communication to these stakeholders will be via the TTLG. Regular updates will be provided to Emergency Services representatives noting changes to the road network, changes to road conditions and worksite access locations. This communication will be via emails through the GLC communications team. Access to properties for emergency vehicles will be provided at all times.



7 OTHER CONSIDERATIONS

7.1 Road safety audits

Road safety audits will be undertaken during the development of the CTMP and upon implementation of the long term work site, refer to Appendix D.

7.2 Inspections and monitoring

Typical inspections and monitoring is as per Table 7-1 (source TfNSW's TCAWS)

Table 7-1: inspections and frequency

Stage	Activity	Purpose	
Planning	TGS verification	To ensure that the TGS selected or designed is suitable for the works and location	
	Weekly inspections	To ensure that the CTMP and relevant TGS are appropriate and operating safely, effectively and efficiently	
During temporary traffic management	Shift inspection	 To ensure that the TGS is implemented as designed. This includes at a minimum twice per shift and when: A. TGS is installed/ changed or updated B. At regular frequency after work commences (every 2 hours) C. Once aftercare arrangements have been installed, if required 	
	CTMP review	To ensure that the CTMP controls are achieving the required outcomes	
	Road safety audits	To identify road safety crash potential and areas of risk that could lead to traffic crashes	
Post completion	Post completion inspection	To ensure that the site has been demobilised as planned and is safe for opening to traffic	



7.4 Emergency and incident management

In the event of an incident that has the potential to impact traffic or public transport, at sites managed by GLC, GLC will ensure that traffic control resources are provided. These resources include:

- Traffic control personnel
- Traffic control vehicle containing:
 - o Barrier boards
 - Cones/ bollards
 - o Flashing arrow
 - o Signs
 - o Spill kit

GLC will report all traffic incidents to Sydney Metro, the Transport Management Centre (13 17 00) and Customer Journey Planning.

7.5 On site contacts

Site contacts are provided in Table 7-2.

Table 7-2: Site contacts

Name	Position	Organisation	Contact #	Email
Daniel Kelly	Logistic Manager	GLC	0437 315 649	Daniel.kelly@glcwtp.com.au
David Leaver	Project Manager	GLC	0419 382 572	David.leaver@glcwtp.com.au
Andy Thompson	Surface Works Construction Manger	GLC	0423 479 033	Andy.thompson@glcwtp.com.au
Olivia Rich	Place Manager	GLC	0447 145 403	olivia.rich@glcwtp.com.au



A COMPLIANCE TABLES

Table 7-3: Relevant Ministerial Conditions of Approval

Requirement	Details	Where addressed
MCoA D80	Access to all utilities and properties must be maintained during works, unless otherwise agreed with the relevant utility owner, landowner, or occupier	Section 3.3.4
MCoA D81	Any property access physically affected by the CSSI must be reinstated to at least an equivalent standard, unless otherwise agreed by the landowner or occupier. Property access must be reinstated within one (1) month of the work that physically affected the access is completed or in any other time frame agreed with the landowner or occupier	Section 3.3.4
MCoA D85	Construction Traffic Management Plans (CTMPs) must be prepared in accordance with the Construction Traffic Management Framework. A copy of the CTMPs must be submitted to the Planning Secretary for information before the commencement of any construction in the area identified and managed within the relevant CTMP	This plan
MCoA D86	Local roads proposed to be used by Heavy Vehicles to directly access construction sites that are not identified in the documents listed in Condition A1 of this schedule must be approved by the Planning Secretary and be included in the CTMP	Section 5.1
MCoA D87	 All requests to the Planning Secretary for approval to use local roads under Condition D86 must include the following: a) A swept path analysis b) Demonstration that the use of local roads by Heavy Vehicles for the CSSI will not compromise the safety of pedestrians and cyclists of the safety of two-way traffic flow on two-way roadways c) Details as to the date of completion of the road dilapidation surveys for the subject local roads and d) Measure that will be implemented to avoid where practicable the use of local roads past schools, aged care facilities and child care facilities during their peak operation times and 	Section 5.1

Е

26/09/2023

INTEGRATED MANAGEMENT SYSTEM PARRAMATTA SITE OPERATIONS CONSTRUCTION TRAFFIC MANAGEMENT PLAN SYDNEY METRO WEST – WESTERN TUNNELLING PACKAGE

Requirement	Details	Where addressed
	 e) Written advice from an appropriately qualified professional on the suitability of the proposed Heavy Vehicle route which takes into consideration items a) to d) of this condition 	
MCoA D88	Before any local road is used by a Heavy Vehicle for the purposes of construction of Stage 1 of the CSSI, a Road Dilapidation Report must be prepared for the road. A copy of the Road Dilapidation Report must be provided to the Relevant Road Authority(s) within three (3) weeks of completion of the survey and at no later than one (1) month before the road being used by Heavy Vehicles associated with the construction of Stage 1 of the CSSI	Sections 5.1 and 5.3
MCoA D89	 If damage to roads occurs as a result of the construction of Stage 1 of the CSSI, the Proponent must either (at the Relevant Road Authority's discretion): a) Compensate the Relevant Road Authority for the damage so caused or b) Rectify the damage to restore the road to at least the condition it was in pre-work as identified in the Road Dilapidation Report 	Section 5.3
MCoA D90	Vehicles associated with the project workforce (including light vehicles and Heavy Vehicles) must be managed to: a) Minimise parking on public roads	Section 3.3.5
	b) Minimise idling and queuing on state and regional roads	Section 4
	 Not carry out marshalling of construction vehicles near sensitive land user(s) 	Section 4
	 Not block or disrupt access across pedestrian or shared user paths at any time unless alternate access is provided and 	Section 3.3.3
	 e) Ensure spoil haulage vehicles adhere to the nominated haulage routes identified in the CTMP 	Section 4.2
MCoA D91	A Construction Parking and Access Strategy must be prepared to identify and mitigate impacts resulting from on and off street parking changes during construction.	Appendix C
	The Construction Parking and Access Strategy must include, but not necessarily limited to:	
Requirement	Details	Where addressed
-------------	--	-----------------
	a) Achieving the requirement of Condition D90 above	
	 b) Confirmation and timing of the removal of on and off street parking associated with construction of Stage 1 of the CSSI 	
	 Parking surveys of all parking spaces to be removed or occupied by the project workforce to determine current demand during peak, off peak, school drop off and pick up, weekend periods and during special events 	
	 d) Consultation with affected stakeholder utilising existing on and off street parking stock which will be impacted as a result of construction 	
	 Assessment of the impacts to on and off street parking stock taking into consideration, occupation by the project workforce, outcomes of consultation with affected stakeholders and considering the impacts of special events. 	
	f) Identification of reasonable and practicable mitigation measures to manage the impacts to stakeholders as a result of on and off street parking changes including but not necessarily limited to, staged removal and replacement of parking, provision of alternative parking arrangements, managed staff parking arrangements and working with relevant council(s) to introduce parking restrictions adjacent to work sites and compounds or appropriate residential parking schemes	
	 g) Where residential parking schemes already exist, off road parking facilities must be provided for the project workforce 	
	 Mechanisms for monitoring, over appropriate interval (not less than 6 months) to determine the effectiveness of implemented mitigation measures 	
	 Details of shuttle bus service(s) to transport the project workforce to construction sites from public transport bubs and off site car parking facilities (where these are provided) and between construction sites 	
	 j) Provision of contingency measures should the results of mitigation or monitoring indicate implemented measures are ineffective and 	
	 k) Provision of reporting or monitoring results to the Planning Secretary and Relevant Council(s) at six (6) monthly intervals 	

Е

26/09/2023

Requirement	Details	Where addressed
MCoA D92	The Construction Parking and Access Strategy must be submitted to the Planning Secretary for approval at least one (1) month before the commencement of any construction that reduces the availability of existing parking. The approved Construction Parking and Access Strategy must be implemented before impacting on on-street parking and incorporated into the CTMPs	Section 5.2 and Appendix C
MCoA D93	During construction, all reasonably practicable measures must be implemented to maintain pedestrian, cyclists and vehicular access to, and parking in the vicinity of businesses and affected properties. Disruptions are to be avoided, and where avoidance is not possible, minimised. Where disruption cannot be minimised, alternate pedestrian, cyclists and vehicular access, and parking arrangements must be developed in consultation with affected businesses and implemented before the disruption. Adequate signage and directions to businesses must be provided before, and for the duration of any disruption	Section 3.3.4
MCoA D94	A Traffic and Transport Liaison Group(s) must be established in accordance with the Construction Traffic Management Framework to inform the development of CTMPs	Refer to the latest overarching CTMP SMWSTWTP-GLO- 1NL0NL00-TF-PLN-000001 Section 9.3.1
MCoA D95	Supplementary analysis and modelling as required by Sydney Metro and/ or the Traffic and Transport Liaison Group(s) must be undertaken to demonstrate that construction and operational traffic can be managed to minimise disruption to traffic network operations including changes to and the management of pedestrians, bicycle and public transport networks, public transport services, and pedestrian and cyclist movements. Revised traffic management measures must be incorporated into the CTMPs	Refer to the latest overarching CTMP SMWSTWTP-GLO- 1NL0NL00-TF-PLN-000001 Section 9.3.1
MCoA D97	Permanent road works, including vehicular access, signalised intersection works, and works relating to pedestrians, cyclist and public transport users must be subject to safety audits, demonstrating consistency with relevant design, engineering and safety standards and guidelines. Safety audits must be prepared in consultation with the relevant Traffic and Transport Liaison Group before the completion and use of the subject infrastructure and must be made available to the Planning Secretary upon request	Not relevant to the CTMP – Refer to Design process



Е

26/09/2023

Requirement	Details	Where addressed
MCoA D98	Safe pedestrian and cyclist access must be maintained around construction sites during construction. In circumstances where pedestrian and cyclist access is restricted or removed due to construction activities, a proximate alternate route which complies with the relevant standards must be provided and signposted before the restriction or removal of the impacted access	Section 3.3.3
MCoA D99	Opportunities to maximise spoil material removal by non-road methods must be investigated and implemented where reasonably practicable to minimise movements by road	Not available for this site

Table 7-4: Relevant Revised Environmental Management Measures

Requirement	Impact/ issue	Details	Where addressed
TT1	Changes to the network	The community would be notified in advance of proposed road and pedestrian network changes through appropriate forms of community liaison	Section 6
TT2	Traffic incidents	In the event of a traffic related incident coordination would be carried out with Transport for NSW including Transport Coordination and/ or Traffic Management Centre's Operations Manager	Section 7.3
TT3	Emergency vehicle access	Access to properties for emergency vehicles would be provided for at all times	Section 3.3.4
TT4	Road safety	Vehicle access to and from construction sites would be managed to maintain pedestrian, cyclists and motorist safety. Depending on the location this may require manual supervision, physical barriers, temporary traffic signals and modifications to existing signals or on occasions police presence	Section 3.3.3

Е

Requirement	Impact/ issue	Details	Where addressed
TT5	Road safety	 Additional enhancements for pedestrian, cyclist and motorist safety near the construction sites would be implemented during construction. This would include measures such as: Assessing the suitability of construction haulage routes through sensitive land use areas with respect to road safety 	Not applicable as routes are per the EIS
		 Deployment of speed awareness signs in conjunction with variable message signs near construction sites to provide alerts to drivers 	Not installed due to existing low speed environment
		 Providing community education and awareness about sharing the road safely with heavy vehicles 	Section 3.3.3
		• Specific construction driver training to understand the route constraints, safety and environmental considerations such as sharing the road safety with other road users and limiting the use of compression braking	Section 4.1
		• Requiring technology and equipment to improve vehicle safety, eliminate heavy vehicle blind spots and motor vehicle location and driver behaviour	Refer to Project Wide CTMP and Chain Of Responsibility Management Plan
TT6	Road safety	• All trucks would enter and exit construction sites in a forward direction, where reasonable and feasible	Section 4 and Appendix K
TT7	Congestion	Construction site traffic would be managed to minimise movements during peak periods	Section 4
TT8	Congestion	Construction site traffic immediately around construction sites (WMS, PMS, BNS and FDS) would be managed to minimise vehicle movements through school zones during pick up and drop off times	Section 4



Е

26/09/2023

Requirement	Impact/ issue	Details	Where addressed
TT9	Congestion	Opportunities to minimise impacts at the Alexandra Avenue/ Bridge Road intersection would be determined in consultation with Transport for NSW	Applicable to Westmead site as noted in the REMM
TT10	Loss of parking	Where existing parking is removed to facilitate construction activities, consultation would occur with the relevant local council to investigate opportunities to provide alternative parking facilities	Section 6
TT11	Loss of parking	 Construction sites would be managed to minimise the number of construction workers parking on surrounding streets by: Encouraging workers to use public or active transport Encouraging ride sharing Provision of alternative parking locations and shuttle bus transfers where feasible and reasonable 	Appendix C
TT12	Change of bus stop locations	Any temporary closure or relocation of bus stops and kiss and ride facilities would be carried out in consultation with Transport for NSW including Transport Coordination (for relevant locations), the relevant local council and bus operators. Wayfinding and customer information would be provided to notify customers of relocated bus stops	Applicable to Westmead (WMS), North Strathfield (NSMS), Burwood North (BNS) and The Bays (TBS) only as noted in the REMM
TT13	Bus priority	Opportunities to improve bus priority along the temporary detour at Westmead metro station construction site would be investigated during detailed design	Applicable to Westmead site as noted in the REMM
TT14	Active transport	Pedestrian and cyclist access would be maintained during the temporary closure of Alexandra Avenue at Westmead. Wayfinding and customer information would be provided to guide pedestrians and cyclists to alternative routes	Applicable to Westmead site as noted in the REMM
TT15	Impacts on active transport	Where existing cyclists facilities, (eg: bicycle parking) would be temporary unavailable to facilitate construction	Section 3.3.3

Е

Requirement	Impact/ issue	Details	Where addressed
		activities, suitable replacements facilities would be provided for this duration	
TT17	Impacts on special events	 During major special events, impacts to the transport and traffic network would be reduced by, (as necessary) Minimising the level of construction activity and, if necessary, ceasing all construction activity Maintaining appropriate access to all areas within the event precinct Erection of hoardings, site fencing and gates at key locations with the construction site boundary, to permit pedestrian movements adjacent to the construction site and separate pedestrians from construction vehicles Scheduling deliveries to the construction site outside of special event periods 	Section 3.4
TT18	Property access	Access to existing properties and buildings would be maintained in consultation with property owners	Section 3.3.4
TT19	Construction vehicle impacts	Traffic control measures required at the Parramatta metro station construction site access on Gorge Street would be determined in consultation with Transport for NSW	This CTMP
C11	Occurrence of cumulative impacts	Coordination and consultation with the following stakeholders would occur, where required, to manage the interface of projects under construction at the same time: Transport for NSW including Transport Coordination Department of Planning, Industry and Environment Sydney Trains NSW Trains Sydney Buses Sydney Water Port Authority of NSW	Section 6

Е

26/09/2023

Sydney Motorways Corporation	equilement imp
 Emergency Services providers Utility providers Construction contractors Coordination and consultation with these stakeholders would include: Provision of regular updates to the detailed construction program, construction sites and haul routes Identification of key potential conflict points with other construction projects Developing mitigation strategies in order to manage conflicts. Depending on the nature of the conflict this could include: Adjustments to the Sydney Metro construction program work activities or haul routes or adjustments to the program activities or haul routes of other construction projects Coordination of traffic management arrangements 	



Е

TROLLED VERSION AND SHOULD BE CHECKED AGAINST THE ELECTRONIC VERSION FOR VALIDITY

B TRAFFIC GUIDANCE SCHEMES

TGS#	Location	Between		Time of Day	Traffic control	Works	Impacts
TGS-020	George Street	At site entry		Day	Stop slow for pedestrian/ vehicle management	Site operations	Minimal movements during peak periods
TGS-020	George Street	At site exit		Day	Stop slow for pedestrian/ vehicle management	Site operations	Minimal movements during peak periods
TGS-332811	George Street	West of Horwood Place	East of Church Street	Day/ Night	Parking lane and footpath closure	Driveway works	Undertaken outside of peak pedestrian times



Е

TROLLED VERSION AND SHOULD BE CHECKED AGAINST THE ELECTRONIC VERSION FOR VALIDITY



X Closed Bus Stop Open Bus Stop Pedestrian Route Bafety Zone 1 Temporary Bus Stop Traffic Cone 🔀 Work Area

Legend

Manifest

32 x Traffic Cone

- 6 x T8-4 FOOTPATH CLOSED
- 2 x T1-5 WORKERS AHEAD
- 2 x T2-6-1 LEFT LANE CLOSED
- 2 x TM8-2(L) PEDESTRIANS (arrow)
- 1 x T1-1 ROADWORK AHEAD
- 1 x T1-25 ROADWORK ON SIDE ROAD
- 1 x T8-2 (R) PEDESTRIANS RIGHT

					-22010 C	124-1	
Look Australian Femily Duned	Personnel Requirements	Asset Requirements					
	Traffic Controllers	UTE	VMS UTE	CONE TRUCK	тма	Boom	
2/13 Stanton Rd even Hills NSW 2147	3	1	0	0	0	0	

Notes 1: Local constraints may not allow signage and devices

Original Size A3

Planning Division Ph: 02 8319 4898

- to be placed in accordance with this TGS. Signs and devices are to be positioned in accordance with tolerances shown in section 3.5.8 of the TCAWS Manual Issue 6 2020
- : This TGS is suitable for Short & Long term works. Signs to mounted 200mm from ground height for frame mounted and 2.2m for post mounted.
- : This TGS is based on guidelines provided within the TCAWS Manual Issue 6 2020. : For Night works adequate lighting is to provided at all
- control points. Pedestrians MUST be monitored and assisted at all
- times and suitable controls implemented. : If not already noted, The existing speed limits are to he noted on this plan
- : The value of speed limits displayed shall match the speed zone approval.
- Signage used in the TGS is to be B Size. 10: Ensure all approval requirements are met prior to commencing set up
- 11: Cover all conflicting & Contradicting road signage & devices where required.

Date: Description:

PI 09/09/2022 Issued for Implementation

PI 09/09/2022 Issued for Implementation

12: If required cone spacing is to be no greater than 24m centres.

13: TTM Inspections to be undertaken on a regular basis. 14: Estimated Queue Lengths to be noted here 15: The site MUST comply with the TCAWS (Traffic Control at Worksites) Manual Issue 6 2020 and AS 1742.3 (MUTCD) 2019.

Amendments

- All amendments to the TGS must be clearly documented on this plan. Amendments can only be made by the Traffic Control **BUS DRAW IN AND DRAW OUT LENGHTS** Supervisor holding a current PWZTMP card in consultation with the relevant project works supervisor BUS STOP DIMENSIONS (m)
- Name PWZTMP Card Number

Exp Date Sign: Date

Reason for modification:

SCALE 1:750

Email : LGP@Lackgroup.com.au



Client Contact: Nicole O'Conner

Contact Number: 0419 720 719

Length of Bus

Minimum Draw-out Length

Minimum Draw-in Length



CONTROLLER TO DIRECT

õ

5

S B

14.5m

6.5m

14.0m

35.0m

Job Location: George St Parramatta

18.0m

8.0m

14.0m

12.5m

6.0m

11.5m

30.0m

Drawn By: Peter Ingram

Implemented by:

Approved By: Morgan Cross

BUS USERS TO TEMP BUS STOP

BUS STOP NOTES: STANDARD LONG RIGID ARTICULATED

STOP NAME: GEORGE & CHURCH STOP ID#:2150105 -Temporary bus zone to be the same

length as impacted stop. Sufficient draw in/out space for buses at any impacted stop or temporary stop.

40.0m Work Activity: SHOULDER CLOSURE Client: GAMUDA / LAING O'ROURKE CONSORTIUM Drawing Number: 332811

		Brawing Namber. 002011		
	Certification Type : PWZ	Certification Number: 0051 721 258	Signed: Pdg-	≥
	Certification Type : PWZ	Certification Number: TCT0052862	Signed: Mours	
	Certification Type :	Certification Number:	Signed:	



40m

C CONSTRUCTION PARKING AND ACCESS STRATEGY

(Provided separately)



D ROAD SAFETY AUDIT REPORT





Road Safety Audit Report



Sydney Metro West - Western Tunnelling Package

Practical Independent Specialised

Road/Area	George Street, Smith Street and Macquarie Street, Parramatta	Road Safety Audits Reference	RSA-13233
Traffic Stage/Phase	Parramatta Site Operations	Report Date	17 October 2022
Audit Stage	Desktop Traffic Guidance Scheme	Lead Auditor Second Auditor	Raj Muthusamy (Level III RMS) Peter Harris (Level III RMS)
Client	Sue Lewis Consulting	TMP / Drawings	Parramatta Site Operations CTMP, Doc. No.:SWMSTWTP-GLO-PTA-TF-PLN-000002, Rev A, Date 13 October 2022. Included following TGS: 026, 020, 023, 024, 010, 011, 114 (2 sheets) and 025.
Client Contact	Sue Lewis	Report Provider	Road Safety Audits

Desktop TGS General Scope: The scope of the audit is to assess the plans on their merits and in the context of the road environment, with standards and guidelines as a reference.



Raj Muthusamy

Peter Harris

Senior Road Safety Auditor CPEng, RPEQ, NER, BE (Civil)

SeniorRoad Safety Auditor CPEng, RPEQ, NER, BE (Civil), BB (Bus. Admin.)



Sydney Metro West – Western Tunnelling Package Parramatta Site Operations				
Audit Point	Treatment Option	Sue Lewis Consulting Responder:		
		Response ^x	Status ^y	
26, 020, 023, 024, 010 & 025	I	L		
No road safety issues are raised.	Nil. Note only.	Noted	Closed	
	Risk: N/A			
11				
Signage	Include signage.	TGS amended	Closed	
Footpath closure warning signs and pedestrian direction signs to the respective crossing locations are not shown in the drawing.	Risk: N/A			
	Sydney Metro West – Wo Audit Point 26, 020, 023, 024, 010 & 025 No road safety issues are raised. 11 Signage Footpath closure warning signs and pedestrian direction signs to the respective crossing locations are not shown in the drawing.	Sydney Metro West – Western Tunnelling Package Part Audit Point Treatment Option 26, 020, 023, 024, 010 & 025 Nil. Note only. No road safety issues are raised. Nil. Note only. Risk: N/A Risk: N/A 11 Signage Footpath closure warning signs and pedestrian direction signs to the respective crossing locations are not shown in the drawing. Include signage. Risk: N/A Risk: N/A	Sydney Metro West – Western Tunnelling Package Paramatta Site Operations Audit Point Treatment Option Sue Lewis Consultin Responder: 26, 020, 023, 024, 010 & 025 Noi road safety issues are raised. Nil. Note only. Noted Risk: N/A Noted Include signage. TGS amended Footpath closure warning signs and pedestrian direction signs to the respective crossing locations are not shown in the drawing. Include signage. TGS amended	



Sydney Metro West – Western Tunnelling Package Parramatta Site Operations				
Audit Point		Treatment Option	Sue Lewis Consulting Responder:	
		-	Response×	Status ^y
TGS 1	14 Sheet 1		- -	
3.	Signage The southbound lane on Marsden Street is shown as terminating ahead on the proposed lane status signs. This message is incorrect as the southbound is not being terminated but instead is diverted across the centreline onto the opposing traffic lane. There is potential for some drivers to stop abruptly based on the assumption that the southbound lane is terminated and the presence of the barrier line.	It is suggested that the lane status sign be amended to show 1 northbound lane and a skewed arrow for southbound traffic to depict the need for drivers to cross the centreline.	TGS amended	Closed
	ISm Taper			



Sydney Metro West – Western Tunnelling Package Parramatta Site Operations				
	Audit Point	Treatment Option	Sue Lewis Consulting Responder:	
			Response [×]	Status ^y
4.	Northbound Lane Merge Northbound traffic on Marsden Street (southern leg) is merged into one lane at the intersection. This effectively requires the driver to concentrate on the merge as well as stop at the traffic signals. Requiring the driver to perform two tasks (merging and stopping) increases the potential for crashes or drivers not stopping at a red signal.	It is suggested that the termination of the northbound lane merge be shifted 15m from then hold line at the intersection. This would allow traffic to be in a single lane after completing the merge when approaching the hold line and traffic signals. All of the advance warning signs would also have to shift 15m south. Risk: Low	TGS amended	Closed
	15m 15m			



Explanatory Notes

Short Format: This 'short format' report has been pioneered by RSA (Road Safety Audits) since 2008, initiated through requests by clients to assist their processes, for ease with stakeholders, and for timeliness. It is typically confined in use to construction traffic management and typically for discrete packages of plans / areas and often for large projects with repetitious small audit sections. The use of this format assumes that the reader/s know what a road safety audit is and how to respond to it.

Projects: Audit points are often raised in projects in relation to: 1. specific themes (e.g. the use of a safety barrier type), or 2. the treatment of particular locations. Once key issues have been initially raised, they will not necessarily be re-raised in future audits. This will depend on the issue, the RSA's perception of the client's assessment and understanding of the issue, and other factors. Therefore, discrete audits as part of a project should be read and actioned by a project representative who is familiar with the audit history.

Responding: Although the client receiving the report does not have to agree to the audit findings/suggestions, the issues and associated risks should be carefully considered. A written response should be made to all of the audit findings raised, then signed off by the responsible person from the project team.

*Response: The responder should focus on and consider the audit point, regardless of whether the audit team's suggested treatment option is feasible / appropriate / agreed to.

YStatus: The status of the issue as it sits with the Project. i.e. 'actioned', 'closed', 'pending information / further guidance'.

Language:

Austroads Road Safety Audit Part 6 suggests that the organisation responding to the audit provides a risk assessment. However, RSA will at times offer a guide of 'high' 'medium' and 'low' risk, which is based on a professional appraisal of the risk ('severity' and 'frequency') for the responder to use as a guide. Other language commonly used and its intent is as follows:

- 'Urgent': Needs immediate attention / changes as per RSA suggestion or similar.
- 'Recommend' / 'Serious' / 'Important': Must be robustly reviewed. Most likely requires a change to avoid a high-risk road environment for one or more user groups.
- 'Should' / 'Suggest' / 'Significant': Based on the view of the RSA team the suggestion should be done, but it concedes that there could be reasons why inaction or alternative action may be preferred. Must be robustly reviewed by contractor and where relevant with key traffic engineering project stakeholders.
- 'Review' / 'Consider': RSA is raising an observation but has no strong opinion on the outcome and need for changes. Project should review because it's not an immediate and high risk and may not be
 immediately obvious to RSA the reasons for the practice / setup / behaviour. May need monitoring.
- o 'Minor': Typically, a low road-safety consequence / compliance issues (to guidelines or plans) / administrative controls. Unlikely to increase risk of crash.
- o 'Note': Little or no road safety significance. Typically added to give a complete picture of the design, site, context, analysis, auditors understanding.

Intent of Issues Listing Order: Audit points might be clustered according to location, theme, or time. When this is not done and the audit comprises an uncategorised list of points, the key issues are often discussed first. However, there is no official ordering of points, and they should all be read on their merits and on the basis of the language guide above.

References: 1. Austroads Guide to Road Safety – Road Safety Audit – (2019) 6 and 6A; 2. AS 1742.3 – 2019; 2. State specific codes and guidelines re: Traffic Control at Work Sites; and 3. Design: 1. Austroads guidelines and 2. state-specific supplements and technical publications as relevant.

Safe System: Austroads GRS-RSA6A encourages practitioners to adopt safe system principles within the road safety audit. Safe system (roads) calls for a design to not allow serious injury and fatalities to occur for the expected road users and the typical crash types expected for that design type. This design-objective is considered within this road safety audit as a good practice objective. However, in practice, safe system-based analysis of risks and treatment options is typically not adopted for traffic management stage audits in the same way as it is in design stage audits.

Process and Quality: RSA's quality assurance process is based on its senior auditors having a rich experience base, but also utilises customised checklists designed for niche areas in traffic engineering/road design (e.g. safety barriers, pavement shaping, CBD traffic management), in conjunction with a four-layer audit process: 1. on-site inspection; 2. media and data capture and review; 3. specialist / second auditor input; and (where warranted) 4. secondary blinded reviews.

Audit Coverage: The audit has attempted to balance the safety needs of all road users. As per Austroads guidelines, the suggestions provided have attempted to be realistic/feasible and commensurate with the actual risk posed. Suggestions are made from a safety perspective only, and are made in the absence of full project knowledge and design constraints. RSA can provide a detailed risk assessment / issue evaluation report upon request. The audit raises potential safety risks noted / observed / anticipated by the audit team, and in particular the higher-risk issues. However, a road safety audit is undertaken by people, highly influenced by the experience, views and limitations of the individual team members. It is expected that the project team has competence to identify safety issues itself as the project progresses, and to ask the audit team further questions where necessary.



Sydney Metro Parramatta Package 1 & 2 – 100% Detailed Design Road Safety Audit

304100777

Report Date

6 August 2022

Prepared for:

Cardno now Stantec (on behalf of the Gamuda Laing O'Rourke Joint Venture)

Prepared by:

Cardno now Stantec

Revision	Description	Auth	or	Quality C	heck	Independent	Review
A	Rev A submission	H.Calvey	06/09/22				
В	Rev B submission	H.Calvey	09/09/22				

This document entitled Sydney Metro Parramatta Package 1 and 2 – 100% Detailed Design Road Safety Audit was prepared by Stantec Consulting Services Inc. ("Stantec") for the account of the Gamuda Laing O'Rourke Joint Venture (the "Client"). Any reliance on this document by any third party is strictly prohibited. The material in it reflects Stantec's professional judgment in light of the scope, schedule and other limitations stated in the document and in the contract between Stantec and the Client. The opinions in the document are based on conditions and information existing at the time the document was published and do not take into account any subsequent changes. In preparing the document, Stantec did not verify information supplied to it by others. Any use which a third party makes of this document is the responsibility of such third party. Such third party agrees that Stantec shall not be responsible for costs or damages of any kind, if any, suffered by it or any other third party as a result of decisions made or actions taken based on this document.

Prepared by	App.	
	(signature)	

Hayden Calvey

Reviewed by _____

(signature)

Approved by _____

(signature)

Table of Contents

PRO	JECT SUMMARY	
1.0	PROJECT DESCRIPTION	1.1
1.1	AUDIT STAGE	1.1
1.2	STUDY AREA	1.3
1.3	AUDIT TEAM	1.4
1.4	AUDIT PROGRAM	1.4
1.5	BACKGROUND INFORMATION	1.4
1.6	REFERENCE PLANS	1.4
1.7	ASSUMPTIONS AND EXCLUSIONS	1.5
2.0	AUDIT RISK ASSESSMENT TECHNIQUE	2.1
3.0	AUDIT FINDINGS	3.1
4.0	RESPONDING TO THE AUDIT REPORT	4.1
4.1	FORMAL STATEMENT	4.1

LIST OF TABLES

Table 1 Audit Stages	1.1
Table 2 Audit Team and Client Details	1.4
Table 3 Audit Program	1.4
Table 4 Design Documentation	1.5
Table 5 Road Safety Audit Risk Matrix (Austroads 2022)	2.1
Table 6 Audit Findings	3.1

LIST OF FIGURES

Figure 1 Locality Plan	1.3
Figure 2 Severity Guidance Sheet (Austroads 2022)	2.1
Figure 3 Relationship between Collision Speed and Probability of Fatality	2.2

Project Summary

Project Number:	304100777
Final Report Date:	09/09/2022
Draft Report Date:	06/09/2022
Title of Audit:	Sydney Metro Parramatta Package 1 & 2 – 100% Detailed Design Road Safety Audit
Location of Audit:	Parramatta, NSW
Project Description:	The purpose of this project is to establish the Parramatta Metro Station construction site, and minimise the impacts of construction traffic movements around the site. This project is part of the Western Tunnelling Package needed to enable the construction of Sydney Metro West.
Purpose of Audit:	The aim of this Road Safety Audit (RSA) is to assess the proposed design in the context of the existing conditions, design plans and the interface between the existing and proposed works. The audit aims to identify current risks across the area within the scope with due regard to all transport modes.
State:	NSW
Stage of Audit:	Detailed Design
Client Company:	Cardno now Stantec (on behalf of the Gamuda Laing O'Rourke Joint Venture)
Client Contact:	Jason Fong
Client Phone:	+61 2 9496 7721
Client Email:	jason.fong@cardno.com.au
Audit Date:	Wednesday 1 August 2022
Audit Team:	Hayden Calvey (Level 3)
	Siavash Shahsavaripour (Level 2)



1.0 PROJECT DESCRIPTION

The Gamuda Australia and Laing O'Rourke Consortium (GALC) have engaged Cardno now Stantec (Cardno) to undertake a Detailed Design stage Road Safety Audit (RSA) for the Parramatta Metro Station Enabling Works (the Project).

The Project is understood to be delivered across four packages of work as summarized in the following table.

RIA Package Reference	Updated Package	Description
RIA-WTP-01	Package 3 (PTA-05)	Haulage Route from James Ruse Drive to site and from site to Great Western Highway
	Package 1 (PTA-06)	George Street Local Area Works
RIA-WTP-02 A & B	Package 4 (PTA-07)	TCS Design of George Street and Horwood Place intersection
RIA-WTP-03	Package 2 (PTA-08)	Macquarie Lane Works and George Street Driveway Kerb Designs
RIA-WTP-04	Package 3 (PTA-09)	Haulage Route from James Ruse Drive to site and from site to Great Western Highway

The Detailed Design RSA has been prepared for Package 1 and 2 listed above, 100% designs.

1.1 AUDIT STAGE

A site inspection of the audit sites was carried out during day and night conditions on Wednesday 13 July 2022. The weather conditions during the during the day and night inspections were cloudy, but dry.

A summary of the different types of audit stages is described below.

Table 1 Audit Stages

Project Phase	Type of Road Safety Audit	Project Stage Description	Typical Considerations
Pre- construction	Strategic Design	Conducted at the completion of the strategic design stage of the project life cycle. The strategic design stage is where broad options for a proposed project are determined. Also known as the feasibility stage.	 Route choice Continuity of road network Intersection / interchange type



	Concept Design	Conducted at the completion of the concept design stage of the project life cycle. The concept stage is where options are examined for a proposed project and a preferred option is selected. Also known as the preliminary design stage.	 Horizontal and vertical alignments Intersection layouts Access locations Road user groups
	Detailed Design	Conducted at the completion of the detailed design stage of the project life cycle. The detailed design stage is where a design is completed to sufficient detail to commence construction.	 General road layout and alignment Intersection layouts Signage / linemarking Drainage / lighting Roadside furniture
Construction	Roadworks	Conducted at the commencement of each stage of the roadworks where changes affect traffic operations, traffic travel path characteristics, or traffic roadside characteristics during the construction stage of the project life cycle. This may be a one-off. Also known as a road work traffic scheme stage.	 Changed traffic conditions Speed zone schemes Signage / linemarking Hazards / barriers
	Pre-opening	Conducted immediately after the completion of construction of the entire project works or the construction of roadworks stage and where possible prior to the road / path being used by traffic.	 Detailed inspection of new scheme and tie ins with existing road All user groups
Post- construction	Finalisation	Conducted on an existing road, path or road network some time after the completion of the construction of road infrastructure works. It is typically conducted once road user patterns have settled following the works, or immediately prior to the change-over of ownership or responsibility in regard to the assets or network operations following the works. Also known as post-opening stage.	 Design standards Road condition / dilapidation Horizontal / vertical alignment Driver behaviour
	Existing Road	Conducted on an existing road, path or road network where no recent construction works were undertaken.	

The audit was generally undertaken in accordance with TfNSW's Guidelines for Road Safety Audit Practices (2011) and the Austroads Guide to Road Safety Part 6: Road Safety Audit (2022).

To the best of the auditors' ability, the audit has taken into consideration traffic volume / classification, climatic impacts and all road user groups where applicable.

1.2 STUDY AREA

The study area locations and site locality is shown below in Figure 1.

Figure 1 Locality Plan



1.3 AUDIT TEAM

The audit team and client details are shown in Table 2.

Table 2 Audit Team and Chem Detail	Table 2	Audit	Team	and	Client	Details
------------------------------------	---------	-------	------	-----	--------	---------

Role		
Client (Sponsor)	Cardno now Stantec (on behalf of GALC)	
Client Contact	Jason Fong	Senior Civil Engineer
Client Email	jason.fong@cardno.com.au	
Lead Auditor	Hayden Calvey	Level 3 Auditor
Lead Auditor Email	hayden.calvey@cardno.com.au	
Team Member	Siavash Shahsavaripour	Level 2 Auditor

1.4 AUDIT PROGRAM

The audit program details are shown in Table 3.

Table 3 Audit Program

Activity	Date	Attendees
Opening Meeting	29/08/2022	Hayden Calvey, Jason Fong, Lachlan Nichols, Anson Chang
Site Inspection	05/09/2022	Siavash Shahsavaripour
Draft Report	06/09/2022	RSA Report (DRAFT for comment)
Completion Meeting	09/09/2022	Hayden Calvey, Lachlan Nichols
Final Report	09/09/2022	RSA Report (Final for issue)

1.5 BACKGROUND INFORMATION

A copy of the supplementary report entitled *Design Report, Sydney Metro West – Western Tunnelling Package, Parramatta Local Area* Works (Cardno, 2022) was supplied to the audit team.

1.6 **REFERENCE PLANS**

To undertake the audit, 100% detailed design plans entitled Sydney Metro West Package 1 – George Street Access Road Parramatta Enabling Works Stage 2 Detailed Design (Rev A, Stage 2 Detailed Design – 100%, dated 21.07.22) and Sydney Metro West Package 2 – Macquarie Lane/George Street Parramatta Enabling Works Stage 3 Detailed Design 100% (Rev A, Stage 3 Detailed Design – 100%, undated) were reviewed, inclusive of the sheets shown below in **Table 4** and **Table 5**.



Drawing No.	Revision	Title
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060001	А	COVER SHEET
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060002	А	LAYOUT PLAN
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060003	А	DRAWING INDEX
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060004	А	GENERAL NOTES
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060005	А	SURVEY LEGEND
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060010	А	TYPICAL SECTIONS
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060020	А	SETOUT SCHEDULES
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060101	А	GENERAL ARRANGEMENT PLAN
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060110	А	LONGITUDINAL SECTION – MK1A
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060111	А	LONGITUDINAL SECTION – MK1C
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060112	А	LONGITUDINAL SECTION – MK1E
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060113	А	LONGITUDINAL SECTION – MK1C
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060114	А	LONGITUDINAL SECTION – MD10
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060115	А	LONGITUDINAL SECTION – MH10
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060123	А	CROSS SECTIONS – MK1B
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060201	А	STORMWATER & UTILITIES PLAN
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060210	А	DRAINAGE PROFILE
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060300	А	PAVEMENT NOTES
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060301	А	PAVEMENT PLAN
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060302	А	PAVEMENT DETAILS – SHEET 1
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060303	А	PAVEMENT DETAILS – SHEET 2
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060304	А	PAVEMENT DETAILS – SHEET 3
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060501	А	TURNING PATH PLAN – SHEET 1
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060502	A	TURNING PATH PLAN – SHEET 2
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060503	A	TURNING PATH PLAN – SHEET 3

Table 4 Package 1 Design Documentation

Table 5 Package 2 Design Documentation

Drawing No.	Revision	Title
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080001	А	COVER SHEET
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080002	А	LAYOUT PLAN
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080003	А	DRAWING INDEX
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080004	А	GENERAL NOTES



SMWSTWTP-GLO-PTA-SN600-CV-DRG-080005	А	SURVEY LEGEND
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080010	А	TYPICAL SECTIONS
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080021	А	SETOUT PLAN – SHEET 1
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080022	А	SETOUT PLAN – SHEET 2
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060101	А	GENERAL ARRANGEMENT PLAN – SHEET 1
SMWSTWTP-GLO-PTA-SN600-CV-DRG-060102	A	GENERAL ARRANGEMENT PLAN – SHEET 2
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080110	А	LONGITUDINAL SECTION – MK0A
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080111	А	LONGITUDINAL SECTION – MK2A
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080112	А	LONGITUDINAL SECTION – MK2I
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080113	А	LONGITUDINAL SECTION – MK4A
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080114	А	LONGITUDINAL SECTION – MT0A
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080115	А	LONGITUDINAL SECTION – MH10 & MK0I
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080123	А	CROSS SECTIONS – MK0A – SHEET 1
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080124	А	CROSS SECTIONS – MK0A – SHEET 2
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080201	А	STORMWATER & UTILITIES PLAN – SHEET 1
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080202	А	STORMWATER & UTILITIES PLAN – SHEET 2
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080210	А	DRAINAGE PROFILE
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080300	А	PAVEMENT NOTES
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080301	А	PAVEMENT PLAN – SHEET 1
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080305	А	PAVEMENT PLAN – SHEET 2
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080306	А	PAVEMENT DETAILS – SHEET 1
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080307	А	PAVEMENT DETAILS – SHEET 2
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080304	А	PAVEMENT DETAILS – SHEET 3
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080501	А	TURNING PATH PLAN – SHEET 1
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080502	А	TURNING PATH PLAN – SHEET 2
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080503	А	TURNING PATH PLAN – SHEET 3
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080504	А	TURNING PATH PLAN – SHEET 4
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080505	A	TURNING PATH PLAN – SHEET 5
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080506	A	TURNING PATH PLAN – SHEET 6
SMWSTWTP-GLO-PTA-SN600-CV-DRG-080507	A	TURNING PATH PLAN – SHEET 7

1.7 ASSUMPTIONS AND EXCLUSIONS

At the time of the audit, no exclusions were presented to the audit team.

 \bigcirc

2.0 AUDIT RISK ASSESSMENT TECHNIQUE

For each of the safety issues identified, the level of risk with each has been determined. **Table 6** and **Figure 2** are extracted from the *Austroads Guide to Road Safety Part 6: Road Safety Audit* (2022) and have been used in the assessment of risk for this audit.

			Severity							
Road Safety Audit Risk Matrix			Insignificant	Minor	Moderate	Serious	Fatal			
			Property damage	Minor first aid	Major first aid and/or presents to hospital (not admitted)	Admitted to hospital	Death within 30 days of the crash			
	Almost certain	Once per quarter	Medium	High	High	Extreme (FSI)	Extreme (FSI)			
	Likely	Every quarter to 1 year	Medium	Medium	High	Extreme (FSI)	Extreme (FSI)			
Likelihood	Possible	Every 1 to 3 years	Low	Medium	High	High (FSI)	Extreme (FSI)			
	Unlikely	Every 3 to 7 years	Negligible	Low	Medium	High (FSI)	Extreme (FSI)			
	Rare	7 years+	Negligible	Negligible	Low	Medium (FSI)	High (FSI)			

Table 6 Road Safety Audit Risk Matrix (Austroads 2022)

Figure 2 Severity Guidance Sheet (Austroads 2022)



The corresponding priorities for mitigation are categorised as:

- Negligible no action required
- Low should be corrected or the risk reduced if the treatment cost is low
- Medium should be corrected or the risk significantly reduced, if the treatment cost is moderate, but not high
- High should be corrected or the risk significantly reduced, even if the treatment cost is high
- Extreme must be corrected regardless of cost.

Austroads also provides guidance on the relationship between travel speeds, vehicle stopping distances and the resulting impact forces with respect to the human body and its tolerances. This is further explained by the chance of survival for some crash examples below and in

•	Pedestrian struck by vehicle	20 to 30km/h
•	Motorcyclist struck by vehicle (or falling off)	20 to 30km/h
•	Side-impact vehicle striking a pole or tree	30 to 40km/h
•	Side-impact vehicle to vehicle crash	50km/h
•	Head-on vehicle to vehicle (equal mass) crash	70km/h.

Figure 3 Relationship between Collision Speed and Probability of Fatality



Source: Integrating Safe System with Movement and Place for Vulnerable Road Users (Austroads, 2020)

3.0 AUDIT FINDINGS

The audit findings are listed in Table 7 and Table 8 below.

Table 7 Package 1 Audit Findings

Aı Re	udit Finding ference and Location	Safety Hazard Findings	Likelihood	Severity	Level Of Risk	Project Managers Response
1.	Conflict between Constructio n Vehicles and Commercia I Vehicles	The swept path analysis shows exiting vehicles to George Street require the full width of the access road. This results in opposing vehicles unable to pass when entering the Commercial loading docks via George Street. There is a risk this results in abrupt stopping within George Street resulting in rear-end crashes.	Possible	Minor	Medium	Traffic control will be used when larger vehicles (19m semi and truck and dog) are performing these movements. Traffic control personnel and a boom gate will be placed at the entrance of the driveway to stop traffic coming into the site while construction vehicles are leaving site.
2.	Commercia I Vehicle exit paths	The HRV exit path is not shown. There is a risk that the HRV is unable to exit from the loading position shown in the plans, requiring multiple manoeuvres adjacent to the existing building and access road. There is a risk of property damage due to	Possible	Insignific ant	Low	The turning movement reversing will be shown on future packages. This movement can be

		excessive manoeuvres required, or potential increased probability of an incident with workers in the area due to the tight turning area resulting in low speed pedestrian crashes.				performed. Pedestrian exclusion line marking has been placed in to limit pedestrian movements in the reverse turning area of the truck. Traffic control personnel and a boom gate will be placed at the entrance of the driveway to stop traffic coming into the site while construction vehicles are leaving site.
3.	Sight lines to pedestrian	The access road is abutted adjacent to construction compound. The swept paths show vehicles require the full width of the driveway to exit, reducing sight distance to pedestrians on the footpath. There is a risk that poor sight distance to pedestrians will increase the probability of a vehicle to pedestrian crash.	Possible	Serious	High	Traffic control will be used when larger vehicles (19m semi and truck and dog) are performing these movements.



 \bigcirc



Table 8 Package 2 Audit Findings

Audit Finding Reference and Location	Safety Hazard Findings	Likelihood	Severity	Level Of Risk	Project Managers Response
1. Constructio n Exit Path	The Semi-trailer turn path through Macquarie Lane is different to the exit path from Macquarie Lane onto Smith Street. There is a risk that semi-trailers will be require multiple manoeuvres to exit the laneway, resulting in potential property damage or increased probability of a pedestrian crash. The probability is also increased where the semi-trailer is required to mount proposed islands / medians within Macquarie Lane.	Possible	Serious	High (FSI)	Revised turnpaths have been provided to correct this movement. The movement can be undertaken without reversing manoeuvres.



		signage at corners and along Macquarie Lane likely pose a risk to damage and low speed crashes with large trucks maneovuring through Macquarie Lane.		semi construction traffic. This is a low speed environment and limited to one direction which prevents obstruction to traffic flow.
4.	Indented zone	There is an indented zone within Macquarie Lane, however the proposed signage suggest this is "No Stopping". The audit has not considered any risks associated with the usage of this zone.	Note only	Signage to be revised to allow for maintenance vehicles.
4.0 **RESPONDING TO THE AUDIT REPORT**

A project manager is under no obligation to accept the findings outlined in this audit report. This report simply provides the opportunity for the project manager to review potential problems highlighted by the auditors.

A formal road safety audit report should be responded to in writing.

It should be noted that this audit will be recorded on the NSW Register of Road Safety Auditors and the project manager should expect email notification from the register to confirm the audit has been carried out.

4.1 FORMAL STATEMENT

We, the undersigned, declare that we have reviewed the material and data listed in this report and identified the safety and operational deficiencies above.

It should be noted that while every effort has been made to identify potential safety hazards, no guarantee could be made that every deficiency has been identified.

We recommend that points of concern be investigated and necessary corrective actions are undertaken.

Hayden Calvey Level 3 Road Safety Auditor Team Leader

Shahavonijoon

Siavash Shahsavaripour Level 2 Road Safety Auditor Team Member



Hazard ID	Source Reference	System / Location activity (Temp Works Design Scheme Not	Top Level Hazard	Hazard	Hazard Guusals	End Consequence How does it cause injury of fatality to a human	Existing Controls	Initial Risk Ranking Sydney Metro	Proposed Safety Control	Adopt / Reject Control	Reasons for Rejection	Safety Requirement ID (Refer to Requirements Database)	Safety Requirement	Safety Requirement Status	Residual Risk Sydney Metro	Overall SFAIRP Argument for Hazard	SFAIRP finalised in Design??	Assumption / Dependency	Further Actions	Hazard Owner	Hazard Status	Hazard Change Control History	Notes
Unique number allocated to the risk For WTP ise SMW-Location Consecutive Number	Provide a reference to show how the haard was generated (ag generated (ag generated) PHA subject and date, review of ether thaard log many version and date of review)	The system of interest with Gas and respect to bit Gas and respect to bit of station like, the system of station like, bit with the system of	State one of the following options (as applicable to the hazard) risk destified): TE d3 Train Object Calision TE d3 Train Object Calision TE d3 Train Object Calision TE d5 Paulenger/taff on Train Indeet TE d5 Train Parts California TE d5 Train Instifict Incident TE d5 Strattur Fall Incident TE d5 Station Incident	Bref description of the hazard scenario Description should be understandable to any porfersional alternative and must not include any alternative and any porfersion alternative and alternative porfersion and alternative porfersion and alternative porfersion and alternative alternative and alternative alternative and alternative alternalternative alternative alternative alternative al	Ust all causes, each to be on a separate line A cause is a masson, not just a trigger	All consequences should be listed and the funct cost oversitier consequence should be identified and used assess listificated and consequence consequence should be derevand in terms of them is people identifier in print for example, "So dards," So mourt injury", "Si major injury"	List all engineering safety controls with requirement 10 Bins DORS that are taken to account in the safety frict andres of separate memory. Due to 11 First control (Requirement E0) 23 Second control (Requirement E0) or add extra its on the grandabeter to contain separate controls.	Grandination Gundination of Risk bands and results of the bands in relation of an index services of the services interpret of the services and particles of the services and particles of the services of the services of the services and particles o	List all additional safety controls using separate numeric D as in 1) Inst control 2) Second control or add exts loss to the spanisher to contain separate controls Control Naming CC123 and for OBM Control DC123 and for OBM Control	Allocation of whether each received additional using the second second second second second second second second second second second second second second to a control to a second second second to a control to a second second second to a control second second second to a control second second second to a control second second second second to a control second second to a control second second second second second to a control second second second second second to a control second second second second second second to a control second second second second second second second second second to a control second	Details of the justification as to why a control has been explored This may include a costs reference to other documentations within contains detailed justification documentations within papers) i.e. Oct Rejected by on due to yyy	Cost reference to the requirement distance record for each utility requirement Le. DCI-requirement 0 by GLO	This is a version of each strety control weeks appropriate regularized a paragraphic regularized a surface regularized as a unitary regularized as a unitary control is not as the regularized as the regularized as the Regularized as a stretching RECORD	Cross reference to the status of each andry requirements adaption of the status of each equirements GLD 5 GLD 5 GL	nation intervention of the second sec	Select one or more of the following options (as applicable) 1) Compliance to one or more statistics that assues safety (these statistics muse belief on the control) 2) Julignment with industry bar particle in SSM. Austato after comparable rakeway privide to the statistic on the comparable rakeway privide to the statistics after comparable rakeway privide to the statistic after comparable rakeway and belief to the workshop interferiore in the "statistic and the statistic to the DAA report) 5) One or more controls have been evaluated using Goos and privide cosis reference to the assument and the applicable control)	Yes or No	Include details of any Assumptions, Dependencios and Constante susceited with the hand leaf part mitigation only be configuration provides in MCD)	Provide details of the following: 1) Description of the action 2) Name of actione 3) Target data for completion 3) Target data for completion 3) Status (do not deter the entry none the action is completer i year mut is DOMS)	The press is charged with the superstanting for proposing imperiod measures and implemention and any end superstantion of the agreed subject for all hundre all implement Rosehill Box	Select one of the following option: Dean Hazard learning Hazard learning Action to close the hazard hazenen agreed but or to implemented or writing Choose and hazard hazenen agreed Hazard hazard hazenen agreed Monte of the hazard hazenen Choose and hazard hazenen Monte () 4. control mesures burnette atthe hazard hazenen House in a second mesure B. control mesures is confirmed to be minimumenticity Monte the not somethy and hazenen don taken to totander the nanothered hazenette haze	Anthe Nazari Lugoldad Indiade dariak di Anthe Indiade dariak di Anthe Indiade di Anthe Journal	Include notes providing further content on management of the hazard
SMW-PTA-HAZ- TW4	Design Meeting 2/09/22	Road Package 2 - Macquarie Lane	N/A	Interaction between construction vehicles and light vehicles	Shared use of the road for construction vehicles accessing the truck bay/private driveway and light vehicles	² Calision between vehicles at low speeds <5 minor inju	1] Adequate sight distance has been incorporated in y the design 2) Low design spends due to tight turn movements	¹⁰ Unlikely- L4 Moderate - C4	CC-1 Turbic consequences to be implemented when truck measurements occur menung Macquards Late. CC-1 Temporary grage to some vehicles of presence of construction vehicles on Macquarte Lane.	NL	NL	SMW-PTA-HAZ-CC4 SMW-PTA-HAZ-DC4	NL	NIL 1	are - LS Moderate C4 D	 All regulatory requirements met. All applicable GS/IS requirements met or resolved. All applicable GS/IS requirements met or resolved. The right combination of reasonably practicable softry controls requered in outpersonary on go particle have been identified and implemented. The right combined on managed to an adequate level of rately, and the residual risk is considered SFAIRP. 	Yes	NIL	NIL	GLC Parramatta Design Manager	Closed at Design	NIL	NIL
SMW-PTA-HAZ- TWS	Design Meeting 2/09/22	Road Package 2 - Macquarie Lane	N/A	Interaction between pedestrians and vehicles in Macquarie Lane	Footpaths or pedestrian access have not been provided through Macquarie Lane	Pedestrians struck by vehicles at low speeds <s major<br="">injury</s>	None	Possible - L3 Major - C3	DCS - Temporary no preferrina signage to be provided during construction to exclude potentions from entering Macquarie Lane from the carpant or Smith Street.	NL	NL	SMW-PTA-HAZ-DCS	NL	NIL E	are - L5 Major - C3 C	All regulatory requirements met. All applicable Styles requirements met or resolved. All applicable standards are met or resolved. All applicable standards are met or resolved. The right combination of reasonably practicable safety controls: representing contemporary good practice have been identified and implementat. The right control of kinetified and the safety and the anticulu of kinetified and EXHMM.	Yes	NIL	NIL	GLC Parramatta Design Manager	Closed at Design	NIL	NIL
SMW-PTA-HAZ- TW6	Design Meeting 2/09/22	Road Package 2 - Macquarie Lane	N/A	Interaction between vehicles leaving Macquarie Lane turning left onto Smith Street and vehicles travelling through Smith Street	Vehicles turning left onto Smith Street unaware of through traffic	Callision between vehicles <5 major injury	1) Left turn only signage and line marking	Unlikely-L4 Major-C3 🤇	occs. Stop sign and stop line marking to be provided on Macquine Line at the south. Street exit.	NIL	NL.	SMW-PTA-HAZ-DC6	NL	NL F	are - L5 Major - C3 C	All regulatory requirements met. All applicable GC/F5 requirements met or resolved. All applicable GC/F5 requirements met or resolved. The right combination of reasonably practicable safety controls representing contemporary good practice have been identified and implemented. The risk has considered SFARP.	Yes	NIL	NIL	GLC Parramatta Design Manager	Closed at Design	NIL	NIL
SMW-PTA-HAZ- TW7	Design Meeting 2/09/22	Road Package 2 - Macquarie Lane	N/A	Interaction between vehicles leaving the public carpark including heading south into Macquarie Lane in the wrong direction	Vehicles unaware of one way/no entry into Macquarie Lane	Collision between vehicles at low speeds <5 minor inju	1) Adequate sight distance has been incorporated in y the design 2) Low design speeds due to tight turn movements	¹⁰ Unlikely - L4 Moderate - C4	QC7-No entry/loop signs and line marking to be provided to prevent whiches entrying Macquarie Lane in the wrong direction from the cargard.	NL	NIL	SMW-PTA-HAZ-DC7	NL	NL F	are - LS Moderate C4	All regulatory requirements met. All applicable GG/PF requirements met or resolved. All applicable GG/PF requirements met or resolved. The right combination of reasonably practicable safety controls: representing contemporary good practice have been identified and implemented. The right has been managed to an adequate level of safety, and the residual risk is considered SFARP.	Yes	NIL	NIL	GLC Parramatta Design Manager	Closed at Design	NIL	NIL
SMW-PTA-HAZ- TW8	Design Meeting 2/09/22	Road Package 2 - Georg Street	² N/A	Pedestrian traffic entering the site through Horwood Place	Pedestrians unaware of no entry into Honwood Place	Pedestrians struck by construction vehicles at low spee	1) Hoarding and physical barriers to prevent pedestrians using the footpath into Horwood Place during construction	Untikely-L4 Major-C3	CXI - Tempolary signage to be gravided to prevent pedestrians from entering Marguane Lane at Horwood Place during construction.	NL	NL	SMW-PTA-HAZ-DCB	NL	NIL 1	are-L5 Major-C3 C	All regulatory requirements met. All applicable GS/IF requirements met or resolved. All applicable GS/IF requirements met or resolved. The right combination of reasonably practicable safety controls representing contemporary appl practicable safety been identified and implemented. "The right base managed to an adequate level of safety, and the residual risk is considered SFAIRP.	Yes	NIL	NIL	GLC Parramatta Design Manager	Closed at Design	NIL	NIL
SMW-PTA-HAZ- TW9	RSA 06/09/22	Road Package 2 - Macquarie Lane	N/A	Multiple manouvres for semi-trailen and reversing movements	The Semi-strailer turn path through Macquinie Lane is different to the end path from Macquinie Lane onto Smith Street. The Semi-strain Street street street street street street street manosenvers to exist the Laneway, resulting in potential popper damage or increased orbitability of pathetical crash- damage or increased orbitability of pathetical crash- the portbability is also increased where the semi-trailer is majuried to mount proposed islands / medium within Macquarie Lane.	t ty Pedestians struck by construction whicks at low speeds, damage to property-5 major injury	None	Possible - L3 Major - C3	OCC: Apode two parties to demonstrate that this units can should from Macquarie Lave through to Smith Street without reversing macquares.	NL	NL.	SMW-PTA-HAZ-DC9	NL	NL F	are-LS Major-C3	All regulatory regularements met. All regulatory regularements met. All significants (BC)P5 requirements met or resolved. All significants (BC)P5 requirements metaled. The right combination of maximally practicable safety controls regressed gradient and the residual risk is considered SFAIRP.	Yes	NIL	NIL	GLC Parramatta Design Manager	Closed at Design	NIL	NIL
SMW-PTA-HAZ- TW10	RSA 06/09/22	Road Package 2 - Macquarie Lane	N/A	Collision between heavy vehicles and rigid barriers/bollards	There are currently right barriers / bollards in place along Macquarie Street. It is unclear if these types of barriers will be retained and need to be considered as part of the Factage 2 work. The weep fasts do not appear to consider the placement or barriers along Macquarie Street and as such there is a sink of peoprety damage to vehicles manoeuvring int Macquarie Lane.	α Damage to property, no injury to	The rigid barriers are temporary and will be relocate prior to revised Macquarie Lane being open to the public.	d Unlikely - L4 Insignifican t - C5	0K33 - Provide turn paties to draw that the utilinate measurest following the emoval of temporary rejict barriers/boltatis can be undertaken.	NL	NL.	SMW/PTA-HAZ-OC10	NL	NL F	are - LS Insignifica D nt - C6	All regulatory requirements met. All applicable GS/PS requirements met or resolved. All applicable GS/PS requirements met or resolved. All applicable standards are net or resolved. All applicable standards are net or resolved. All of the resolved standards are net or resolved. All of the resolved standards are net or resolved. All of the resolved standards are net or resolved. All of the resolved standards are net or resolved. All of the resolved standards are net or resolved. All of the resolved standards are net or resolved. All of the residual risk is considered STAIRP.	Yes	NIL	NL	GLC Parramatta Design Manager	Closed at Design	NIL	NIL
SMW-PTA-HAZ- TW11	RSA 06/09/22	Road Package 2 - Macquarie Lane	N/A.	Turn paths encroaching on kerbs	The swept path manosuring for the serie tabler indicates the vehicle body and clearance is close and in some cases encroaches byound the kerb. The placement of proposed dynage at convert and along Macquark Lane likely pose a rist to damage and two speed crashers with large trucks maneovuring through Macquark Lane.	e low speed collision with signage at corners	This is a low speed environment and limited to one direction which prevents obstruction to traffic flow. The movements for 19m semi trailers are limited and this will not be used for 19m semi construction traffic	Possible - L3 Insignifican t - C6	DCL1 - Provide turn paths to demonstrate that 15m senic can travel from Macquarie Lane through to Smith Street without impacting kinds and signage	NL	NL	SMW-PTA-HAZ-DC11	NL	NIL L	nlikely - Insignifica D L4 nt - C5 D	 All regulatory requirements met. All pipicable GLPS requirements met or resolved. All pipicable GLPS requirements met or resolved. The right combination of resolved by particulate safety controls representing contemporary good particle have been identified and implemental. The right condition for all consideration of seasonal and inclusion of seasonal and inclusion of seasonal and inclusion of seasonal and the resolution is fix is considered SFARP. 	Yes	NIL	NIL	GLC Parramatta Design Manager	Closed at Design	NIL	NIL
SMW-PTA-HAZ- TW12	Sustainability Workshop 29/08/22	Package 2 - Georg Road Street Driveway a Macquarie Lane	d N/A	Slips, trips and fails	Potential trip hazard due to the wear and tear associated with the wearing of the fibre reinforced concrete surface	h Minor Injury <s< td=""><td>Existing footpath is concrete paved</td><td>Likely-12 Minor-CS</td><td>0023 - Peode regular deel existinament for facigant areas as opposed to face existence concrete to existe risk of the faces due to ever and tear of the parement cardica.</td><td>NL</td><td>NL</td><td>SMW-PTA-HAZ-DC12</td><td>NL</td><td>NL L</td><td>nlikely - L4 Minor - CS D</td><td>All regulatory requirements met. All applicable GGPS requirements met or resolved. All applicable GGPS requirements met or resolved. All applicable standards are net or resolved. The right constraints on a reasonable systematicable safety controls representing contemporary good practice have been identified and implemented. The right constraints on a disquark level of safety, and the residual right constraints of safety.</td><td>Yes</td><td>NIL</td><td>NE</td><td>GLC Parramatta Design Manager</td><td>Closed at Design</td><td>NIL</td><td>NIL</td></s<>	Existing footpath is concrete paved	Likely-12 Minor-CS	0023 - Peode regular deel existinament for facigant areas as opposed to face existence concrete to existe risk of the faces due to ever and tear of the parement cardica.	NL	NL	SMW-PTA-HAZ-DC12	NL	NL L	nlikely - L4 Minor - CS D	All regulatory requirements met. All applicable GGPS requirements met or resolved. All applicable GGPS requirements met or resolved. All applicable standards are net or resolved. The right constraints on a reasonable systematicable safety controls representing contemporary good practice have been identified and implemented. The right constraints on a disquark level of safety, and the residual right constraints of safety.	Yes	NIL	NE	GLC Parramatta Design Manager	Closed at Design	NIL	NIL

E STAKEHOLDER CONSULTATION

Organisation	Consultation method
GLC Communications Team	Emails and Meetings
GLC Design Drawings meetings and workshops	Emails and Meetings
Sydney Metro	CTMP Feedback on Document Comments

19 July - TfNSW Workshop for Parramatta and Westmead LAWs

日 ら C 个 J マ TriNSW - GLC (SM Western Tunnelina P	Vackage) - Meet & Greet - Meeting
File Meeting Scheduling Assistant Tracking Insert Format Text Review Help	
	Riss
Delete Forward Join Teams Send to Accept Tentative Decline Propose Respond Reminder	None Categorize High Importance Dictate Immersive Viva
Actions Teams Meeting OneNote Respond Opt	ions Tags Voice Immersive Add-in
(i) Accepted on 8/07/2022 2:29 PM.	
TfNSW - GLC (SM Western Tunneling Package) - Meet & Greet	
Organizer Ordrian Mientus (GEA)	
Time Tuesday, 19 July 2022 2:00 PM-3:00 PM	
Location Microsoft Teams Meeting	
response V Accepted Change response	
Dear Mohamed,	
This invitation is for a Meet and Greet session and to outline the scope and planned packaging and design status.	
We propose the agenda below. The emphasis will be on the Road Works. We will also touch on the Project Work	s scope. Please don't hesitate to contact me if you would like to add to it or adjust it in any manner.
AGENDA:	
Design Scope and packaging	
 Road Works Westmead 	
Parramatta Project Works	
Design program Designs status	
Best regards,	
G GAMUDA	
Australia	
Adrian Mientus Interface and Integration Manager	
Gamuda Engineering (Australia) Pty Ltd	
T +61 400 940 593 E adrian.mientus@glcwtp.com.au W www.gamuda.com.au	
All Attendees	
Kequired Attendee Adrian Miantus (CEA) < Adrian Miantus @gamuda.com aux	
V Iachlan Nichols	
C → C → C → C → C → C → C → C → C → C →	
Tarun Malviya <tarun.malviya@transport.nsw.gov.au></tarun.malviya@transport.nsw.gov.au>	
Nasim Sohrabi <nasim.sohrabi@transport.nsw.gov.au></nasim.sohrabi@transport.nsw.gov.au>	
Optional Attendee	
C Tania.Page2@transport.nsw.gov.au	
🗸 🔿 <u>Ian Subramaniam < Ian.Subramaniam@transport.nsw.gov.au></u>	
✓ ○ <u>Nick Frost (GLC) < Nick.Frost@glcwtp.com.au></u>	
✓ Suke Hoy (GLC) < luke.hoy@glcwtp.com.au>	
✓ O Tom Olorenshaw (GLC) <tom.olorenshaw@glcwtp.com.au></tom.olorenshaw@glcwtp.com.au>	
✓ Resource (Room or Equipment)	

25 July: Cumberland Council – Westmead LAWs

Accepted on 25/07/2022 11:11 AM.							
Metro West and Cumberland Council 70% designs for construction traffic haul routes							
Organizer	OPhillip Kelly <phillip.kelly2@transport.nsw.gov.au></phillip.kelly2@transport.nsw.gov.au>						
Time	Monday, 25 July 2022 12:00 PM-12:50 PM						
Location	Microsoft Teams Meeting						
Response	✓ Accepted Change Response						

-----Original Appointment-----From: Phillip Kelly <= Phillip.Kelly <= Ph

Please forward to anyone else you believe should attend this presentation by Gamuda Laing O'Rourke about the designs for construction traffic haul route civil works at Westmead

Microsoft Teams meeting

Join on your computer or mobile app Click here to join the meeting

Or join by entering a meeting ID Meeting ID: 489 467 530 605 Passcode: HCYDf8

Or call in (audio only)

+61 2 9161 1290.,746100101# Australia, Sydney Phone Conference ID: 746 100 101# Find a local number | Reset PIN

Learn More Meeting options

$\mathbf{31}^{\mathrm{st}}$ August TfNSW workshop – Parramatta LAWs including Macquarie St one way

Operations department attended this session

🖫 🧐 🖓 🕆 🗍 🔻 TFINSW RIA - SM - WTP (GLC) - Local Area Works Design RIA-WTP-01 (Packages 3) and RIA-WTP-03 (Package 2) - SIGNAL AND SAFETY - Meeting 🖉 Search						
File Meeting Scheduling Assistant Tracking Insert Format Text Review Help Image: Calendar Delete Join Teams Send to OneNote Accept Tentative Decline Propose Respond Propose Provate Image: Calendar Use of the propose Value Value <t< td=""></t<>						
() Accepted on 31/08/2022 255 PM. TfNSW RIA - SM - WTP (GLC) - Local Area Works Design RIA-WTP-01 (Packages 3) and RIA-WTP-03 (Package 2) - SIGNAL AND SAFETY						
Organizer Adrian Mientus (GEA)						
Time Wednesday, 31 August 2022 3:00 PM-4:00 PM						
Location Microsoft Teams Meeting						
Response 🗸 Accepted Change Response						
Hi Mohamed,						
This is an invitation for a session to present and workshop with TfNSW ahead of submission of two RIA packages 2 & 3 for the Local Area Works at Parramatta.						
Please note that this session is for the Signal and Safety SMEs. The Detail session on the haulage will be on Friday 10-11am.						
Agenda: Package 3 - Haulage Route from James Ruse Drive to site and from site to Great Western Highway Haulage routes to/from site T Scimpacts Package 2 - Macquarie Lane Works and George Street Driveway Kerb Designs Macquarie lane works design update Best regards, ESE GAMUDA						
Interface and Integration Manager Gamuda Engineering (Australia) Pty Ltd T +61 400 940 593 E adrian.mientus@glowtp.com.au W www.gamuda.com.au						
Microsoft Teams meeting						
Join on your computer or mobile app Click here to join the meeting						
Meeting ID: 480 824 301 949 Passcode: pXAbCJ Download Teams Join on the web						
Join with a video conferencing device 137676031@vtc.gamuda.com.my Video Conference ID: 134 414 746 3 Alternate VTC instructions						

Learn More | Meeting options

2nd September TfNSW Workshop – Parramatta LAWs including one way Macquarie Lane

Customer Journey Planning department attended this session



TfNSW RIA - SM - WTP (GLC) - Local Area Works Design RIA-WTP-01 (Packages 3) and RIA-WTP-03 (Package 2) - Design Detail and Haulage

Organizer	Adrian Mientus (GEA)			
Time	Friday, 2 September 2022 10:00 AM-11:00 AM			
Location	Microsoft Teams Meeting			
Response	✓ Accepted Change Response			
Himbard				

This is an invitation for a session to present and workshop with TfNSW ahead of submission of two RIA packages 2 & 3 for the Local Area Works at Parramatta.

Please note that this session is for the detail session on the haulage will be on Friday 10-11am . The Signal and Safety SMEs session is being held on Wednesday 3pm.

Agenda:

- Package 3 Haulage Route from James Ruse Drive to site and from site to Great Western Highway Package 2 - Inaulage induce non-name indue burie to site and non-nite to the Haulage routes fo/from site TCS impacts Package 2 - Macquarie Lane Works and George Street Driveway Kerb Designs Macquarie lane works design update

Best regards,

Adrian Mientus Interface and Integration Manager

Gamuda Engineering (Australia) Pty Ltd T | +61 400 940 593 E | adrian.mientus@glcwtp.com.au W | www.gamuda.com.au

Microsoft Teams meeting

Join on your computer or mobile app Click here to join the meeting

Meeting ID: 484 720 552 374 Passcode: hB3kM5

Download Teams | Join on the web

Join with a video conferencing device 137676031@vtc.gamuda.com.my Video Conference ID: 131 928 428 0

Alternate VTC instruction

Learn More Meeting options

9th September: Parramatta Council Workshop

🗄 🖓 🖓 ↑ 🧅 🔻 WTP - GLC - Local Area Works design packages workshop - Meeting 👂 Search		6	R	-	o x			
File Meeting Scheduling Assistant Tracking Insert Format Text Review Help								
Image: Calendar Delete Image: Calendar DoneNote Image: Calendar D	Dictate	Immersive Reader	Viva Insights					
Actions Teams Meeting OneNote Respond Options Tags	Voice	Immersive	Add-in			^		
(i) Accepted on 31/08/2022 11:42 AM.								
WTP - GLC - Local Area Works design packages workshop				🌾 Meeti	ng Insights			
Organizer O Adrian Mientus (GLC)			Sent We	ed 31/08/2	022 9:21 AM	1		
Time Friday, 9 September 2022 11:00 AM-12:00 PM								
Location Microsoft Teams Meeting								
Response V Accepted Change Response								
Hi Sasi,						-		
As discussed, our design team is keen to have a workshop with Council on the design packages that we submitted or about to submit in respect of the Local Area V	Vorks.							
 Agenda: Present and review GLC response to CoPC comments raised on the Parramatta LAW Package 1 - <i>Package 1 – George Street Local Area Works</i> Package 2 design briefing - <i>Package 2 – Macquarie Lane Works and George Street Driveway Kerb Designs</i> 								
Could you please extend this meeting to the Council's relevant SMEs.								
Thank you,								
Best regards,		Best regards,						

E	। ११८ ↑ ↓ ऱ	WTP - GLC - Local Area Works design packages workshop - Meeting 🔑 Search	
Fil	e Meeting Sched	uling Assistant Tracking Insert Format Text Review Help	
Cor to C	y Status lipboard Export		~
	Name	Attendance	Response
\checkmark	 Adrian Mientus (GLC) 	Meeting Organizer	None
\checkmark	O Adrian Mientus (GLC)	Required Attendee	None
\checkmark	Sasi Kumar < SKumar@cityof;	Required Attendee	Accepted
\checkmark	Luke Hoy (GLC)	Required Attendee	Accepted
\checkmark	○ Jason Fong <jason.fong@card< td=""><td>Required Attendee</td><td>Tentative</td></jason.fong@card<>	Required Attendee	Tentative
\checkmark	O David Leaver (GLC)	Required Attendee	Declined
\checkmark	Matthew Elvidge < MElvidge@	Optional Attendee	Accepted
\checkmark	Jim Tsom <jtsom@cityofparr< p=""></jtsom@cityofparr<>	Optional Attendee	Accepted
\checkmark	O Bishwanand Mishra <bmishra< td=""><td>Optional Attendee</td><td>Accepted</td></bmishra<>	Optional Attendee	Accepted
\checkmark	O Daniel Kelly (GLC)	Optional Attendee	Accepted
\checkmark	○ <u>Dean Atkinson ≺Dean Atkinso</u>	Optional Attendee	Accepted

Activity	Timing	Stakeholders identified	Tools/materials	Notes	Status
Email	4 October 2022	 CK Design (240 Church Street) Pharmacy 4 Less (240 Church Street) Scram Escape Rooms (240 Church Street) Optimum Med Health (240 Church Street) 		Email to businesses with an offer of a meeting. Meetings booked.	Complete
Email	4 October 2022	 Romeo's Food Hall IGA (37-39 George Street) 	 Access staging plan 	Email to businesses with an offer of a meeting and staging plan attached. No response received.	Complete
Meeting	10 October 2022	 CK Design (240 Church Street) Pharmacy 4 Less (240 Church Street) Scram Escape Rooms (240 Church Street) Optimum Med Health (240 Church Street) 	 Access staging plan 	Meetings held with businesses to discuss upcoming traffic changes and impacts to access. Businesses were looking forward to pedestrian access off Church Street to the back of their building to be complete.	Complete
Email	11 October 2022	 CK Design (240 Church Street) Pharmacy 4 Less (240 Church Street) Scram Escape Rooms (240 Church Street) Optimum Med Health (240 Church Street) 	 Access staging plan 	Follow up email post meeting with a copy of the access staging plan.	Complete

Email	11 October 2022	 Richmond School of Business (37-39 George Street) Lead College (37-39 George Street) 		Offer of meeting to discuss delivery vehicle access arrangements. No response received.	Complete
Email	13 October 2022	 Romeo's Food Hall IGA (37-39 George Street) 	 Access staging plan 	Follow up email to business contact to see if there was any interest in a meeting. No response received.	Complete
Meeting	25 October 2022	 Parramatta City Council communications team 	 Access staging plan (Stage 6) 	Discussed final state at a high level and advised changes to occur sometime in early 2023.	Complete
Meeting	26 October 2022	 Parramatta Light Rail communications team 	 Access staging plan (Stage 6) 	Discussed final state at a high level and advised changes to occur sometime in early 2023.	Complete
Email	Early December 2022	 CK Design (240 Church Street) Pharmacy 4 Less (240 Church Street) Scram Escape Rooms (240 Church Street) Optimum Med Health (240 Church Street) Richmond School of Business (37-39 George Street) Lead College (37-39 George Street) Romeo's Food Hall IGA (37-39 George Street) 		Keep stakeholders informed of progress and provide an update.	To-do

Notification	TBC - January to March 2023	 200m radius around worksite 	 Notification of work E-blast to mailing list 	January, February and March notifications will include upcoming traffic changes. A standalone notification will be distributed to community when dates of changes are confirmed.	To-do
Email	TBC - January to February 2023	 CK Design (240 Church Street) Pharmacy 4 Less (240 Church Street) Scram Escape Rooms (240 Church Street) Optimum Med Health (240 Church Street) Richmond School of Business (37-39 George Street) Lead College (37-39 George Street) Romeo's Food Hall IGA (37-39 George Street) 25 Smith Street 75 George Street 71 George Street 65 George Street 		Keep stakeholders informed of progress and provide an update.	To-do
Signage	TBC - January to March 2023	N/a	 Corflute signage VMS 	Signage communicating changes.	To-do

F INSPECTIONS AND CHECKLISTS



REVISION NO: ISSUE DATE: E 26/09/2023 PAGE **48** OF **52**



Audit Details	
Audit Date:	Audit Time:
Address:	
WTP Site:	Subcontractor:
Person completing the audit:	
GLC Supervisor on site:	Position:

Traffic Control Crew Details					
Crew Members:					
Are all the workers inducted on WTP?	Yes 🗆	No 🗆	Comments:		
Are all the workers inducted on the currently Site?	Yes 🗆	No 🗆	Comments:		

Work zone Inspection						
TGS:		ROL:				
Is a copy of the lo TGS available?	cation TMP and relevant	Yes 🗆		No 🗆	No 🗆	
Is the TGS implem	ented on the correct way?	Yes □		No 🗆]	
Comments or deta of action taken:						
Have any adjustme approval TGS?	ents been made to the	Yes 🗆		No 🗆]	
If yes, provide details:	Are changes within tolerance? If no, TGS must be reviewed by	a PWZTMP	Yes 🗆		No 🗆	
	Have changes been approved If no, TGS must b	? e approved	Yes 🗆		No 🗆	
Comments or deta of action taken:	ils					
Have all signs and accordance with a	Yes 🗆 No 🗆					
Comments or deta of action taken:	ils					



TRAFFIC CONTROL AUDIT

Are the PTCD positione TGS?	d as prescribed on	Yes 🗆		No 🗆	
Comments or details of action taken:					
Are sign and devices in clearly visible to road us	good condition, sers?	Yes 🗆		No 🗆	
Comments or details of action taken:					
Are all signs mounted le of travel lanes?	evel and suitably clear	Yes 🗆		No 🗆	
Comments or details of action taken:					
Are conflicting or non-a covered or removed?	pplicable signs	Yes 🗆	No 🗆		N/A 🗆
Comments or details of action taken:					
Is temporary delineation prescribed i.e., straight	n installed as line forming taper?	Yes 🗆		No 🗆	
Comments or details of action taken:					
Are manual traffic contr lane, have suitable esca	ollers clear of travel pe route?	Yes 🗆		No 🗆	
Comments or details of action taken:					
Are site accesses and e and safe for work vehicle	gresses well defined les?	Yes 🗆		No 🗆	
Comments or details of action taken:					
Are registered trailers i. suitably clear of travel la	e., VMS / light towers; anes and delineated?	Yes 🗆	No 🗆		N/A 🗆



Comments or details of action taken:						
Are temporary speed zo prescribed?	ones operating as	Yes 🗆	No 🗆		N/A	↓ □
Comments or details of action taken:						
Are workers on foot / pl applied / observed?	ant clearances been	Yes 🗆	No 🗆		N/A	↓ □
Comments or details of action taken:						
Is the TGS valid for the operating safely as inte	site activity and nded?	Yes 🗆		No 🗆		
Comments or details of action taken:						
Is TGS appropriate for t conditions?	the current traffic	Yes 🗆		No 🗆		
Comments or details of action taken:						
Have potential hazards addressed? i.e., end-of-	identified in TGS been -queue management	Yes 🗆		No 🗆		
Comments or details of action taken:						
Has the team leader con start and risk assessme Plea	mpleted the daily pre- ent? ase attach a copy to this audit	Yes 🗆		No 🗆		
Comments or details of action taken:						
Is the Traffic Control cr	ew with adequate PPE?	Hi Vis Long Sle	eves	Yes 🗆		No 🗆
		Pants		Yes 🗆		No 🗆



	Hard Hat	Yes 🗆	No 🗆
	Steel cap boots	Yes □	No 🗆
	Gloves (clipped when not in use)	Yes 🗆	No 🗆
	Safety Glasses	Yes □	No 🗆
Is the crew equipped with 2-way radios	Yes 🗆	No 🗆	
Is the communication between crew members clear?	Yes 🗆	No 🗆	
Is any of the crew members showing fatigue signs?	Yes 🗆	No 🗆	

General overview			
Is the job site safe to continue the works	Yes 🗆	No 🗆	
If not, what was the immediate corrective action	implemented		

Audit Team					
Name:	Position:	Company:	Signature:		

Traffic Control company representative					
Name:	Position:	Company:	Signature:		

G DESIGN DRAWINGS





	31A103.		NU.
_	DRG No.	SMWSTWTP-GLO-PTA-STG-DRG-03	REV E

H RISK ASSESSMENT ON BOOM GATE USE FOR PEDESTRIANS

Organisation	Assessment method
Grand Group	SWMS page 10
Lack Group	Risk assessment







Physical Security & Traffic Control Operations

				-				
Company Name:	GRAND GROU	P SERVICES PTY LTD		Site:	Site: Western Tunnelling Package WTP			
ABN:	38 098 332 711			Site Contact:	Ash Talbot Senior	Logistics Coordinator	– Mob 0424 504 288	
Address:	PO BOX 915 Fai	rfield, NSW, 2165		Project Description:	Security Services for Control, Customer Se	Construction Project, Tra rvice, Static Guarding &	affic Control, Access Risk Management.	
What measures are in place to ensure compliance with the SWMS:			Site Operating Procedures, Inc Register, START Right, STOP I	duction Training, Toolbox Ta Right, Life Saving Rules.	alks, Supervision, Workplac	e Inspections, Hazard		
Person Responsible for reviewing and ensuring SWMS compliance:			Mahmoud Jajieh – NSW Management Licence No	Mahmoud Jajieh – NSW Security Risk Consultant Lic. no 000222531 – NSW Traffic Management Licence No. TCT1020305 – Mob 0452300938				
How will the SWMS control measurers be reviewed:		Control measures to be rev issues arise	Control measures to be reviewed (and revised if necessary) task/methods change or unex issues arise					
SW	MS review date	25 Oct 2022 – 24 Oc	t 2023	Rev	iewer's signature:			
		Certificate 2 Security Op	perations				stified Driving	
		First aid Training & Asse	essment	Licence Minimum	Requirements:	NSW KMS certified Driving NSW Security Licence Class 1AC		
Training Requireme	ents:	WHS & Pegasus		(Curre	(Current)		Controller Card	
		Traffic Control & Implementation		(cuire		Pegasus & WHS Card		
		Traine control & impler	nentation	Work Health and Safety Ac	+ 2011	NSW Socurity Industr	Pogulation 2017	
				WORK HEARTH AND SAFELY AC	.1 2011	NSW Security Industry	y Regulation 2017	
Relevant Legislation, Codes of Practice and Australian Standards:		NSW WHS Regulation 2019	ASIAL – The Code	NSW Security Indus	try Act 1997			
		AS/NZS ISO; 31000:2018 Risk Management	NSW Road Rules 2014	AS/NZS 1716:2016 Guards & Patrols	AS/NZS 1716:2016 Medical Masks			
		AS1742.3 - MUTCD TCAWS 6.1 & AGTTM AS/NZS 3845 Road Safety Barrier			y Barrier			





Plant, Equipment & PPE | List of Hazards to consider

Equipment and Tools	Hazards to consider		PPE	Hazards to consider
Key Register	Loss of keys / Equipment Malfunctions	\bigcirc	Hard Hat	Evacuations from centre; Falling Objects
Mobile Phones	Loss of communication / Electric Shock		Safety Footwear	Construction areas / Fall from Ladder or Heights
Uniform	Caught in machinery. Misidentification by public.	٢	Eye Protection	Plant rooms & biohazards
Internet	Identity theft / Privacy / Cyber-Attack	\bigcirc	Ear Protection	Plant rooms
Laptop/PC	Electric Shock / Fire		Face Mask	Construction – Inhalation of Dust or Fumes & biohazards
ссти	Equipment Malfunctions		Hand Protection	Using tools & biohazards; Collapse
General stationary	Mistreatment resulting in injury		Illuminating Safety Vest	Evac, traffic control & dock duties
Printers and Scanners	Electric Shock	Ĵ	Wet Weather Gear	Wet Weather
Fire Control Panels	Equipment Malfunctions/ Fire Hazards	\bigcirc	Sunglasses	Sunlight protection for eyes
Automated Log in System	Equipment Malfunctions		Hat	Sun Burn / Heat stroke
Vehicles (Patrol)	Electric Shock / Incidents	SUN	Sunscreen	Sun Burn / Heat stroke
Radios	Loss of communication / Electric Shock		Long Sleeve & Pants	Sun Burn / Heat stroke





High Risk Work: Risk of a person falling more than 2 metres Demolition of load-bearing structure Work on a telecommunication tower Temporary load-bearing support for structural \square \square Likely to involve disturbing asbestos Work in or near a confined space alterations or repairs Work in or near a shaft or trench deeper than 1.5 Work on or near pressurised gas mains or Use of explosives m or a tunnel piping Work on or near chemical, fuel or refrigerant Work on or near energised electrical installations Work in an area that may have a or services contaminated or flammable atmosphere lines Work on, in or adjacent to a road, railway, Work in an area with movement of powered \square \square Tilt-up or precast concrete elements shipping lane or other traffic corridor in use by mobile plant traffic other than pedestrians Work in areas with artificial extremes of Work in or near water or other liquid that involves Diving work temperature a risk of drowning **Risk Analysis Risk Level Matrix Consequence - C** Likelihood - L Consequence - C 1 2 5 3 4 Score Action 5 н н A A Α Insignificant 1 Rare 1 -4 Μ н н Α Α 2 Unlikelv 2 Minor A - Acute Do not Proceed Likelihood 3 Μ н Α Α 3 Moderate 3 Moderate H - High Review Before Start L Maintain Control 2 L н Α M - Moderate L Μ 4 Likely 4 Maior Measures Μ Н н 5 5 Catastrophic 1 L Almost Certain L - Low Record & Monitor **Hierarchy of** Most Training & Least PPE Elimination Substitution Isolation Engineering Effective Administrative Effective Controls





Job Step / Process /	Identify Hazards	Risk Resi	Risk Level (R) and the Residual Rating (RR).		d the (RR).	Identify Controls / Action Required	Responsible
Activity		L	С	R	RR		reison
1. Issue Personal Protective Equipment and uniform	Insufficient PPE No uniform worn Difficulty in identifying security officers	3	2	м	L	 Ensure site personnel have received and signed for relevant PPE. Grand Group Services uniform shows the public that the person wearing this uniform is the security officer onsite to assist in any help they need or to report. Uniform is also to be used for site visibility during operational hours. 	Site Security
2. Establishment of site, positioning of tools, plant & equipment	Not Familiar with site Manual handling, possible back strain, impact injury etc.	3	2	м	L	 Ensure site personnel have completed the project induction and have received Pegasus access card prior to mobilizing to site' Ensure site personnel have been instructed in manual handling techniques. Do not engage in any lifting unless informed and trained to do so accordingly to Australian standards. 	Site Security
3. Use of two-way radios	Breakdown in communication.	2	3	м	L	 Radios are used as a faster and easier form of communication and are to be carried while on duty. Assure all communication is in working order and in cases of emergency assure other forms of communication are implemented. 	Site Security
4. Mobile Phones	Breakdown of communication.	2	3	м	L	 Mobile phones are used as a secondary form of communication if radios are out of reception or if customers/workers in the construction complex need to contact security. Assure personal phone is carried on site as a back-up (if lone work is undertaken) 	Site Security
5. Laptop/PC use	Electric Shock / Fire	1	3	м	L	Ensure all leads are tested & tagged as per the RGBY system, and regular hardware maintenance of devices. Assure safe and related use of equipment specified.	Site Security

dGroup

Document Maintained By: Grand Group Services PTY. LTD HSE Team Version 2.1





Job Step / Process /	Identify Hazards		Risk Level (R) and the Residual Rating (RR).			Identify Controls / Action Required	Responsible
Activity		L	С	R	RR		reison
6. Access Control	Unauthorised persons entering the site to conduct work or cause unrest or disturbance. Unauthorised workers are not inducted and/or not qualified to carry out assigned works, which may result in serious injury, death or severe damage to structures and plant.	2	4	Η	L	 Security to monitor and ensure all workers login to Pegasus at Welcome to Site. And when required conduct breath testing of workers selected by Pegasus. Ensure only visitor approved by GLC (as per the authorised visitor list) are issued a Pegasus Visitors Pass. For workers who are unable to login to Pegasus, Safety is to be contacted to review this issue preventing login. Visitor to site who are not on the Authorised Visitors List are directed to call their respective point of contact. Once their host has arrived to Welcome to Site, the host is to seek approval from Senior GLC Management before a Pegasus Visitors Pass is issued. Full details on the Visitor are to be entered on the Authorised Visitor List. 	Security Supervisor

:Team

Document Maintained By: Grand Group Services PTY. LTD HSE Team Version 2.1





Job Step / Process /	Identify Hazards	Risk Resid	Risk Level (R) and the Residual Rating (RR).		d the (RR).	Identify Controls / Action Required	Responsible
Activity		L	С	R	RR		reison
Personal injury such as stra muscle tears obtained whilst mo objects. High traffic areas, external hazard factors, weather conditions, Will contact and dangerous interact with potential offenders.	Personal injury such as strains, muscle tears obtained whilst moving objects.	2	3	м	L	 Apply lifting techniques and controls. Identify PPE (Personal protective equipment) for GLC/WTP (Hats, Sunglasses, sunscreen, long sleeve uniform, ear plugs and gloves). Identify PPE for job description, traffic control (Fluorescent Vests, Traffic Wands, Radios, and Phones). 	Site Security
	High traffic areas, external hazardous factors, weather conditions, Wildlife contact and dangerous interactions with potential offenders.	2	4	н	м	Identify form of communication upon emergency or general confirmation of instructions (Two-way radios and or site phones) and follow Grand Group training and protocols when applied to patrol work, dealing with offenders and risk mitigation. Foot patrols are only to be conducted on designated walkways and paths.	Site Security
7. Patrois of site.	Noisy or dust generating equipment in operation – potential damage to hearing, respiratory system.	2	4	н	L	Obtain appropriate hearing and respiratory protection from supervisor or Grand Group Management.	Site Security
	Injury caused by exposure to hazardous substances. Damage to skin, could be inhaled if not wearing correct PPE equipment.	2	3	м	L	Staff awareness of the storage and handling requirements of particular substances; wear appropriate PPE which includes (although not limited to) gloves, safety footwear, high visibility uniforms, hearing & eye protection.	Site Security





Job Step / Process /	Identify Hazards	Risk Level (R) and the Residual Rating (RR).		d the (RR).	Identify Controls / Action Required Responsible	
Activity		L	С	R	RR	r erson
8. Use of patrol vehicle	Vehicle incidents, misuse of Patrol vehicle, electrical shock to persons operating Patrol vehicle, all stated events could cause physical injury and could result in death.	2	4	н	м	 Staff awareness and training, the use of seat belts, daily inspection of Patrol vehicle and servicing, no tampering with engines or equipment. Follow Standard Operation Procedures and apply a safe work practice when operating Patrol vehicle (road rule law). Report and isolate Patrol vehicle immediately if broken or experience of any issues related.
9. Unsecured Gates/Hoarding Doors	Trespass by unauthorized persons into a hazardous workspace where Fatal or Severe Risk (FSR) activities, could result in theft, property damage, sabotage, unsupervised works or being a place where no person should be. These events could cause physical injury or result in death.	2	4	н	М	 All gates & hoarding doors are to keep closed and locked when not in use of access. Any gates and doors found unsecured during patrols are secured and reported. If assigned to provide security at an unsecure/open gate or hoarding door. <u>The Team Member is NOT to leave their position until physically relieved by another Team Member.</u> Or if they are directed by a GLC representative, that security overwatch is no longer required.
10. Identification of wildlife, fauna	<i>Wildlife could cause harm and or death; damage of fauna surroundings.</i>	2	4	н	М	 Do not approach or handle any wildlife or fauna within and around the premises. Assure appropriate 1st aid procedures, contacts and locations are known in case of unavoidable occurrence. Site Security
11. Inadequate emergency response	Trespassing offenses by offenders, criminal activity, vandalism, lack of reception and elongated physical guard back up attendance to scene.	3	3	н	м	 Follow Grand Group emergency protocols, contact the rover and direct supervisor by 2-way radio or phone for backup and in an emergency dial 000. Respond as per emergency protocols within GLC/WTP Maintain your safety, avoiding any verbal or physical confrontations + Lock yourself in your shed while waiting for authorities' attendance on site





Job Step / Process /	Identify Hazards	Risk Resid	Level lual R	(R) an ating	id the (RR).	Identify Controls / Action Required	Responsible
Activity		L	С	R	RR		reison
12. Completion of patrols around machinery and work site areas	Breakdown in communication, intrusion into barricaded areas and machinery boundary areas leading to risk and serious injury and or death	3	3	н	м	 Follow Grand Group training and protocol, ensure site foot boundaries are known, identify appropriate PPE and instructions from GLC/WTP management team. Keep away from heavy machinery works in progress and areas of hazard if relevant/ applicable. Foot patrols are only to be conducted on designated walkways and paths. 	Site Security
13. Customer/stranger handling	Information & privacy threats at site, Cooperation, community disputes /interference with project	4	3	н	м	 When dealing with customers on site follow the Grand Group customer service protocol and media interactions, direct all enquiries to authorised GLC/WTP contact. Follow your De-escalation training steps Avoid Confrontation or Any verbal and physical altercations And do not comment further. 	Site Security

Job Step / Process /	Identify Psychosocial Hazards		Level dual R	(R) an ating	nd the (RR).	Identify Controls / Action Required Responsible	le
Activity			С	R	RR		
14. Isolated Work – Night Shifts, Sunday, or Public Holidays – Isolated Team members (Parramatta, Westmead, Rosehill, MSF, Clyde Dive)	Hard Access to resources and communications + Long Hours Shift Solo Team Members at night locations may have an accident, medical episode or attacked by an intruder or person with mental health issues.	3	3	н	м	 Follow Grand Group training and protocol, ensure site foot boundaries are known, identify appropriate PPE and instructions from GLC/WTP management team. Follow the Grand Group Isolated Workers Policy Maintain communication with other sites colleagues via 2-Way radios Refer to the Communications Techniques from the SOP – Use Emergency Codes Maintain welfare check with colleagues and site rover Advise your direct supervisor in case of any stress. 	/





Job Step / Process /	Identify Hazards	Risk Resid	Risk Level (R) and the Residual Rating (RR).		nd the (RR).	Identify Controls / Action Required	Responsible
Activity			С	R	RR		reison
	Team Members working excessive hours, resulting poor attention to duties and compounding existing health conditions.	3	2	м	L	 Monthly roster template is to be submitted to GGS Senior Management for review and updated weekly to reflect any changes. Rostering to ensure, where operationally possible, that all Team Members are only rostered for a maximum of four shifts per week. 11 Hours of rest is required between shifts. Maximum duration of a shift is 12 hours. Team members are to be given two whole days rest after five consecutive night shifts. Any situation where a Team Member is required to work six consecutive night shifts, GGS Senior Management is to be informed, and approval given. 	GGS Security Manager
15. Fatigue Management	Team Members who have long journey time from the site to their home, resulting in additional fatigue or accident if driving.	4	2	н	м	 All Team Members shall arrive and depart work as per the GLC standard and not breach the GLC protocol or WTP requirements. Due to the location of the project, majority of workers take public transport to and from the work site. 	GGS Security Manager
	Team Members arriving on site in an already fatigued condition increasing the risk of an injury or accident	3	3	н	L	 GLC Management & Supervision to receive training on how to identify the symptoms of Fatigue Awareness through Pegasus messages, pre-start discussions. Hours and number of shifts worked will be monitored via Onsite Track Easy Workers to report to their supervisors or Management where they are feeling fatigued Fatigue Assessment to be undertaken as per requirements of Fatigue Management Plan. 	GGS Security Manager
Overall Risk Ra	iting After Controls					Low – Moderate	

dGroup

Document Maintained By: Grand Group Services PTY. LTD HSE Team Version 2.1





Traffic Control Operations

Job Step / Process / Activity	Identify Hazards	Risk Level (R) and the Residual Rating (RR).			d the (RR).	Identify Controls / Action Required	Responsible Person
		L	С	R	RR		
	Boom coming into contact with pedestrians while lowering.	2	4	н	L	 Traffic Controller (TC)/Security Officer (SO) to approach the footpath, on the inside of boom to ensure they can see oncoming pedestrians before lowering the boom. TC/SO to ensure they have clear view of pedestrians before lowering the boom. 2 x TC/SO to be positioned at the gate during the day to increase visibility of pedestrians. TC/SO on duty MUST NOT be distracted – Smoking, using phones or wearing earphones, headphones or devices, or listening to music while conducting their duties. 	Traffic Controller
1. Gate Management (Pedestrians)	Obstructed view of oncoming pedestrians by Traffic Controllers /Security Officers	3	2	м	L	 TC/SO to stand on the footpath to ensure unobstructed view of pedestrian movement. TC/SO standing at Northern side of gate beside service station driveway to step forward across footpath and to be able to see around service station signage. 	Traffic Controller
	Pedestrians distracted, ignoring instructions or stepping around lowered boom gates.	4	2	н	м	 TC/SO to give verbal directions to pedestrians to stop when booms are lowered. Additional signage & sign distances to be considered. TC/SO are NEVER to enter live traffic if pedestrians have stepped around lowered booms. TC/SO are to always be positioned on either side of the gate while vehicles entering or leaving the site. 	Traffic Controller

Document Maintained By: Grand Group Services PTY. LTD HSE Team Version $2.1\,$





Job Step / Process /	Identify Hazards	Risk Resid	Risk Level (R) and Residual Rating (R		Risk Level (R) and the Residual Rating (RR).			Identify Controls / Action Required	Responsible
Activity		L	С	R	RR		i ci son		
1.1 Gate Management (Pedestrians) Cont.	Work on, in or adjacent to road, rail or other major traffic corridor. TC/SO positioned in an area where they can be struck by plant or vehicles – no clear escape route.	3	3	н	м	 Team leader to ensure worker on foot mark-up completed on Traffic Control Plan (TCP). TC/SO to review TCP and ensure understanding of safe zones. TC/SO must stay out of work zone. Only one truck to travel across at a time. 	Traffic Controller		
2. Gate Management: (Vehicles)	TC/SO hit by vehicles enter or exiting the site.	2	4	Н	L	 TC/SO is to set up position to ensure escape route away from traffic lanes and into a protected area or behind cover vehicle. TC/SO must be visible to oncoming traffic. TC/SO should be adequately lit during stop/slow operations. TC/SO to maintain communication with truck drivers via radio from traffic lights for incoming trucks. Radio communication to be maintained between TC/SO and onsite vehicles. Truck drivers to comply with speed restrictions within the site. 	Traffic Controller		
	Member of the public being hit by vehicles entering or exiting the site.	2	4	н	L	 Two TC/SO to staff the gate during daytime hours when pedestrian traffic is at peak. TC/SO to be positioned on the footpath to ensure clear view of pedestrian activity and movements. 	Traffic Controller		

Document Maintained By: Grand Group Services PTY. LTD HSE Team Version $2.1\,$





Job Step / Process /	Identify Hazards	Risk I Resid	Risk Level (R) and the Residual Rating (RR).		id the (RR).	Identify Controls / Action Required	Responsible
Activity		L	С	R	RR		reison
2.1 Gate Management: (Vebicles) Cont	Vehicles entering/exiting gates resulting in collision.	4	3	н	М	 Radio communication to be maintained TC/SO and drivers entering or exiting the gates. Drivers entering the site are to be briefed to set their radio to a Channel approved by GLC Management Radio is to be issued to any vehicle entering the site, that does not have a radio, or as requested by GLC. Drivers are to be briefed on site protocol and follow the directions of the Traffic Controllers Ensuring break in traffic flow before allowing vehicles to enter or exit the site. Clear hand signals to follow radio communications to ensure safe entry/exit. 	Traffic Controller
(venicles) cont.	Unauthorized persons/vehicles entering or attempting to enter the site/work zone.	2	4	н	L	 Prevent unauthorized entry of persons/vehicle ONLY IN A SAFE MANNER. If unauthorized entry cannot be prevented. IMMEDIATELY raise the alarm to the site supervisor via the radio. Gates to remain closed when vehicles are not entering or exiting the site. TC/SO to maintain log of all vehicles entering and exiting the site utilising GLC supplied Tablet and Datascope Materials Booking System. Incident Report is to be completed IMMEDIATELY. 	Traffic Controller
2.2 Gate Management (Vehicles) Cont.	Team Members not maintaining position in line with scope of works or TGS – Traffic Guidance Schemes.	2	4	н	L	 Team Members are not to leave their assigned position without permission of the Site Supervisor. TC/SO are not to sit on chairs, crates or in their vehicles whilst on duty. Only one Team Member is to have their meal/amenity break at given time. 	Traffic Controller

Group

Document Maintained By: Grand Group Services PTY. LTD HSE Team Version 2.1





3. Employee Welfare Traffic incident causing injury to public/Client or TC/SO	 First Aid Kit & Fire Extinguisher must be in all vehicles. Move to identified safe zone or use escape route if in immediate danger. STOP WORK UNTIL ALL CLEAR IS GIVEN. In the event of an emergency, if possible – attempt to rescue any persons in immediate danger (ONLY IF IT IS SAFE FOR YOU TO DO SO) IMMEDIAELY RAISE THE ALARM via radio or verbally if there is a threat of immediate danger. Move to safe position and IMMEDIATELY contact emergency services. An injured person shall not be moved unless they are in danger of further injury, and only if it is safe to do so, you are confident, competent and trained. Secure the area and implement traffic management in accordance with RMS Traffic Control Manual, and if it is safe to do so. Team Members are to contact GGS Operations Management as soon as practical. 						
	Low – Moderate						

dGroup

Document Maintained By: Grand Group Services PTY. LTD HSE Team Version 2.1





Worker consultation, instruction, training, toolbox talks, review, acceptance record: Only persons who have completed the signoff are authorised to work on the relevant tasks covered by this document. NOTE: Work must be performed in accordance with this SWMS, any Risk Assessment prepared in relation to this work and any relevant Safe Work Procedures. This SWMS must be accessible for inspection until the energised electrical work to which this SWMS relates is completed. If the SWMS is revised, all versions should be kept. If a Notifiable incident occurs in relation to the high-risk construction work in this SWMS, the SWMS must be kept for at least 2 years from the date of the Notifiable incident. I, the undersigned, acknowledge, understand, and accept that: 1. the WHS Policy, relevant Risk Assessments, SWMSs and SOPs for this task have been reviewed, explained and are clearly understood by me, 2. I shall only carry out work for which I am equipped and competent and advised my supervisor of any individual needs, 3. I will comply with all relevant Risk Control Measures, otherwise work must stop immediately, 4. I will be vigilant regarding hazards and the suitability of the identified Risk Control Measures, and 5. I understand that I am authorised and expected to safely stop work and immediately notify my supervisor if a task carries an unacceptable level of risk. Name of Worker(s): Date: Worker signature(s):



Version 2.1



Name of Worker(s):	Date:	Worker signature(s):
Desument Maintained But Crand Craup Services DTV_LTD_LICE Team		15 J D a g o





Name of Worker(s):	Date:	Worker signature(s):
Document Maintained By: Grand Group Services PTY. LTD HSE Team	I C SI	16 Page

Document Maintained By: Grand Group Services PTY. LTD HSE Team Version 2.1





Document Maintained By: Grand Group Services PTY. LTD HSE Team Version 2.1


Lack Group Personnel Pty Ltd ABN: 85 606 334 552

Lot 1/14 John Duncan Court Varsity Lakes Queensland 4227

Telephone: 07 5568 0708 Fax: 07 5568 0812

Version – ASR-SOP-0006 Issued			6.0 Revision Date			16 th November 2022 Next Revie			ew Date		01 st January 2023	
SOP Title	Portaboo	om Set Up & O	perations									
Works Mana	ager	Ashley Talbo ashley.talbot 0424 504 28	t @glcwtp.com.au 8		Client Contr	t / Principal ractor (client)	sortium					
Project Nam	ie	Sydney Metro	o Western Tunnel	ing Package	Work Location(s) Various Locations – Sydne				ey Metro Western Tunnels			
SOP Implem	nentation Date	16/11/2022			Date	SOP Provided to	Client/Princ	ipal Contract	or	16/11/202	2	
Work Activit	ty - Select the activ	vities that are u	ndertaken on the	project or worksite								
Stop S With Au Contro	low Control uthorised Traffic Iller(s)	Stop Slo Traffic C	w with Portable Control Devices	Lane Closure	[Shoulder Clo	osure	Contra	Flow		Mobile Works	
Pedest	trian Control	Gate Ma	anagement			Other (Pleas	e Specify)					
High Risk C	onstruction Work	ſ										
Risk of metres	f falls from greater	than 2	Tempora structures	ry load-bearing support s		Demolition of load-bearing structure			Likely to involve disturbing asbestos			
Use of	Explosives		Work in c	confined spaces	C	Work in or ne excavated de a in tunnel	Work in or near shaft or trench with an excavated depth greater than 1.5m or a in tunnel			Work on electrical	or near energised installations or services	
Work c or main	on or near pressuri ns	sed gas pipes	Work on refrigerar	or near chemical, fuel or nt lines		Work on, in o	or adjacent t other major	to road, rail traffic		Work in ar flammable	n area with contaminated or atmosphere	
Work v	or near a drowning risk		Work in an a powered mo	rea with mo bile plant	vement of		Diving wor	ŕk				
Work in extrem	n or areas with arti nes of temperature	ficial	Work on	a telecommunications towe	er [Other (Please	e Specify)					



Lack Group Personnel P	ack Group Personnel Pty Ltd ABN: 85 606 334 552 Lot 1/14 John Duncan Court Varsity Lakes Queensland 4227 Telephone: 07 5568 0708 Fax: 07 5568 0812												
Version – ASR-SOP-0	0006	Issued: 6.	0	R	evision Date	10	6 th November 2022	N	lext Review Date	0	1 st January 2023		
Plant and Equipment	to be use	ed in this wor	k										
SOPs for additional plant and equipment as identified below must be used in conjunction SWMS for Traffic Management													
Trailer Mounted Variable Message BoardLighting TowerPortable Traffic LightsTrailer mounted C Class Arrow BoardOther Plant or equipment (Please Specify) Portabooms													
Details of Maintena	Details of Maintenance checks for the required plant & equipment Maintenance carried out as per manufacturer's instructions Check fuel and oil levels daily Check tyre pressure weekly or before transit												
Personal Protective I	Equipmen	it (PPE) - Ensi	ure all PPE meet	ts relev	ant Australian Standards	. Inspe	ct, and replace PPE as n	eeded.					
Foot Protection Safety cap anklin lace up boo	on – e high ts	Head F Hard H	Protection – at	\boxtimes	Safety Helmet Wide Brim	\boxtimes	Hand Protection - Gloves	\boxtimes	Eye Protection – Safety glasses tinted (day time only) / clear		Full Length Trousers		
Hi Visibility Vest		High Vi Sleeve	sibility Long Shirt		Insect shield or repellent		Hearing Protection		Face Shield		Safety Harness / Lanyard		
Dust Mask	Dust Mask Cooling aids Broad brimmed hat SPF +30 sunscreen Long Sleeve Shirts & Full Length Trousers for night works with bio-motion reflective stripes												
PPE specific to t	he use of	Plant or equip	ment (Please Sp	becify)	If working in the rail corric	lor (dai	nger zone), rail compliant	PPE i	s mandatory				



/ersion – ASR-SOP-0006	Issued: 6.0	Revision Date	16 th November 2022	Next Review Date	01 st January 2023						
Qualifications / Licences / Co	mpetency Required to U	ndertake the Task									
Activity		Qualifications / Nation	onal Competencies								
Control traffic with a stop/slow b	pat	General construction ind CPCCWHS10 Traffic Controller RIIWHS201D RIICOM201D RIIWHS205D	duction (White Card) 201 - Prepare to work safely in the cor 20 Work safely and follow WHS policies 20 Communicate in the workplace 20 Control traffic with a stop/slow bat	estruction industry and work procedures							
mplement traffic management p	lan	General construction i • CPCCWHS10 Implement Traffic Conf • RIIWHS201D • RIICOM201D • RIIWHS302D	nduction (White Card) 001 - Prepare to work safely in the cor trol Plans 9 Work safely and follow WHS policies 9 Communicate in the workplace 9 Implement traffic management plan	struction industry and work procedures							
Prepare and amend work zone tr	raffic management plan	General construction in CPCCWHS10 Prepare a Work Zone T RIIWHS201D RIIRIS301D / RIIGOV401D RIICWD503D	duction (White Card) D01 - Prepare to work safely in the cor Fraffic Management Plan Work safely and follow WHS policies Apply risk management processes Apply, monitor and report on complia Prepare work zone traffic manageme	istruction industry and work procedures nce systems nt plan							
Training required to undertak Lack Group Safe Work Method Sta policies, procedures & work instruc PRO-0011 Coronavirus (COVID-19 This SOP must be used in conju	te this work atements Traffic Management stions, Client / Project Inductic 9) Procedure. Portaboom Use nction with the Traffic Mana	Site Specific WHS & Traffic Control F n and site requirements. Training / ins r Manual gement Safe Work Method Stateme	Risk assessment, Informal training & in truction in proper and safe use in acco n t.	struction in the correct use of PPE rdance with Plant / Equipment Op	. Manual handling, Lack Group erating Manual, Lack Group's ASF						
Hazardous Materials / Chemicals	s / Dangerous Goods to be r	used in this work	☐ Yes		No No						
Hazardous Materials / Chemicals / Dangerous Goods to be used in this work											

ASR-SOP-0006



Lack Group Personnel Pty Ltd ABN:	85 606 334 552 Lot 7	1/14 John Duncan Court Vars	ity Lakes Queensland 4227	Telephone: 07 55	68 0708 Fax: 07 55	568 0812	
Version – ASR-SOP-0006	Issued: 6.0	Revision Date	16 th November 2022	Next Review	Date	01 st January 20)23
(Please Specify)		Has a risk a	ssessment been completed	☐ Yes ☐ No	Is SDS Available	☐ Yes	🗌 No
Safety / Emergency Equipment Req	uired						
Fire extinguisher in vehicle and brake	system on trailer device						
Specific Emergency Response Proc	edures relevant for this work:						
 Emergency Arrangements: Emerger Operational Work Health & Safety Mari Initial Response to High Risk Work En Traffic Control Team Leader shall imple Perform a Quick Assessme Danger to self Danger to other people Danger to traffic and p Impact on Environment When a person has been in If the injuries require treatments the following information Your Name and conta The address of the work The nearest cross street Number of casualties Type and nature of inji Place a person near the act 5. If the injured person is on the following near the act 5. If the injured person is on the following information Place a person near the act 5. If the injured person is on the following formation Ensure access to accident Implement Traffic manager Implement requirements for 10. Report to the Project Site S Out of general construction hours, work Dut of general construction hours, work Lack Group will comply with and follow 	ncy arrangements including emerg nagement Plan. <u>nergency:</u> lement the appropriate process (in ent e at work place bedestrians approaching site nt njured, summon the nominated First nent by Ambulance, the work group of number orksite bet/road or access point uries cess point or cross street and guid or about the roadway, notify the tra y machinery & equipment, safegua site is clear, keep onlookers away nent emergency arrangements in a r securing and preservation of site supervisor immediately or as soon rk may be performed under the SW w the client / project environmental	encies for High Risk Work are in accordance with State Road Ar st Aid Officer and administer Fir b leader shall telephone 000 and le the Ambulance/Police/ Fire B ffic controllers to warn/stop vehi ard any flammables. . Await the arrival of emergency accordance with the State Road as practical and safe to do so. /MS. Work times will be as per of plan, any including Environmer	n accordance with Traffic Manager uthority, Project ERP , Lack Group st Aid, make person comfortable o d ask for the Ambulance Service (a rigade to the incident site. cles and pedestrians (if necessary services. Authority relevant issued manual client requests. tal Control Map.	nent SWMS, Project / C requirements) r telephone 000 for Amt and Police if serious, Fin). or standards.	lient emergency requ oulance. e Brigade where requ	uirements and La	ck Group e operator



Lack Group Personnel Pty Ltd ABN: 8	5 606 334 552 Lot 1/	14 John Duncan Court Varsity I	_akes Queensland 4227	Telephone: 07 5568 0708	3 Fax: 07	5568 0812	2	
Version – ASR-SOP-0006	Issued: 6.0	Revision Date	16 th November 2022	Next Review Date		01 st Jar	nuary 202	23
Shared work zones / site - works	which interface with others							
Have all traffic control personnel	attend the pre-work briefing	and signed off on attendanc	e.		Yes		No	
If no, please specify the reason								
Have risks associated with the ac communicated to all traffic contro	ctivities of other in shared wo	ork zones been identified and	I the control measure and arr	rangements	Yes		No	
If no, please specify the reason								
Have all traffic control personnel requirements / documentation to shared work zones	been made aware of and sig ensure those who could pot	ned onto SWMS / SOP or oth entially be impacted by are a	er hazard identification and i ware of those hazards and a	risk control rrangements in	Yes		No	
If no, please specify the reason								
List below activities being undert	aken by other, and the HRCV	V or other high-risk activities	.					
Include the SWMS or other hazard	d identification and risk cont	rol requirements / document	ation which has been review	ed and sign by traffic co	ontrol pe	rsonnel		



Lack Group Personnel Pty Ltd ABN:	85 606 334 552 Lot 1/	14 John Duncan Court Varsity La	akes Queensland 4227 T	Telephone: 07 5568 0708 Fax: 07 5568 0812				
Version – ASR-SOP-0006	Issued: 6.0	Revision Date	16 th November 2022	Next Review Date	01 st January 2023			

Professionalism



Lack Group Personne	el Pty Ltd ABN:	85 606 334	4 552	Lot 1/14 Johr	n Duncan Court Varsity La	kes Queensland 4227	7 Te	Telephone: 07 5568 0708 Fax: 07 5568 0812				
Version – ASR-SO	P-0006	Issued:	6.0	Revis	sion Date	on Date 16 th November 2022				01 st January 2023		
Preparation and A	pproval Contr	ols										
Prepared	Natalie King		Position	Senior Coordi	linator LackSafe	Signature	M	rig.	Date	20/07/2022		
Approved	Corey Bolton		Position	National Assu	urance Manager	Signature	La		Date	20/07/2022		
Person(s) responsib	le for ensuring	implement	ation, monitor	ing and complia	ance with the SWMS / SOP							
Person responsib	e for ensuring	compliar	nce with SWM	NS:	LackSafe, Executive M	lanager Operations, (Operationa	I Managers/Supervisors a	and Traff	ic Control Team Leader		
What measures ar	e in place to e	nsure cor	npliance with	the SWMS?	Traffic controllers consulted and trained in SWMS, qualified and competent in their designated roles. Periodic inspections undertaken.							

Person responsible for reviewing SWMS control measures: Traffic Control Team Leaders and Traffic controllers (those workers undertaking the task / activity)

dditional Safety Planning Information

Relevant WHS Legislation / Codes of Practice / Australian Standards referred to in preparation of this SOP.

Workplace Health & Safety Act, Workplace Health & Safety Regulation. National Codes of Practice: How to manage work health and safety risks, Hazardous manual tasks, First Aid in the Workplace, Managing risks of Plant in the workplace, Managing Noise & Preventing hearing Loss at work, Hazardous manual tasks, Construction Work COP.

Australian Standards

AS1742.3 – 2009 Manual of uniform traffic control devices - Traffic control devices for works on roads, AS 4192-2006 Illuminated flashing arrow signs, AS 3845:1999 Road safety barrier systems, AS 31000:2009 Risk management - Principles and guidelines, AS 4602.1:2011 High visibility safety garments - Garments for high risk applications, AS1906.4:2010 Retro reflective materials and devices for road traffic control purposes – High-visibility materials for safety garments, AS1851 Maintenance of Fire Protection Systems and Equipment, AS/NZS 1891.4:Industrial Fall Arrest systems an devices. Part 4: Selection, use and maintenance.

NSW

Workplace Health & Safety Act & Workplace Health & Safety Regulation. Traffic Control at Work Sites (TCAWS) Manual. National Codes of Practice: How to manage work health and safety risks, Hazardous manual tasks, First Aid in the Workplace, Managing risks of Plant in the workplace, Managing Noise & Preventing hearing Loss at work, Hazardous manual tasks, Construction work.

Client specific requirements referred to in the preparation of this SOP

Safetv



Lack Group Personnel Pty Ltd ABN: 85 606 334 552

Lot 1/14 John Duncan Court Varsity Lakes Queensland 4227

Telephone: 07 5568 0708 Fax: 07 5568 0812

Version – ASR-SOF	P-0006	Issued: 6.0		R	Revision Da	te	16th November 2022	Next Revie	v Date	0	1 st January 2023
What are the tasks involved?	What are t risks? (What is the	he hazards and e problem?)	hazards and hazards and roblem?)				control measures? control measures and how th	ey Have Risks in ac Attac	the Resi have be cordance hed Risk	dual een rated e with Matrix?	Who is the Person Responsible?
			с	L=Likelih =Consec	nood; quence				elihood; C=Co	onsequence	
Break the job down into sequential steps	Identify the ha may cause ha public.	azards and risks that arm to workers or the	L	с	Rating	Describe what wi you do to make th	Il be done to control the risk. What whe activity as safe as possible?	vill L	с	Rating	Identify who will ensure control is in place
		G	ENER	AL P	REPARA [.]	TION AND PR	E-OPERATIONAL ACTIV	TIES			
Training and competency of operators in the safe setup and operation of the Portaboom unit and accessories	Hazards Operators no competent or utilisation of t and accessor <u>Risks</u> Equipment d or injury	t trained or the setup and he Portaboom ies amage, incident	L2	C4	High	Operators to be t Procedures (SOF Operators to be t Method Statemen risk assessment.	rained on the Safe Operating P) and familiar with the User Manual rained and sign onto this Safe Work nt (SWMS) and any relevant site-sp	ecific L5	C4	Low	Traffic Control Team Leader Traffic controller/s;
Pre-Operational Inspection Work area check	Hazard Person, vehic struck by reve Worker crush and vehicle <u>Risk</u>	ele or equipment ersing vehicle ed between trailer	L3	C3	High	Check for other withe area around it A spotter is to be visual contact with All reversing is at	vehicle, site and pedestrian moveme the trailer used when reversing and must kee th driver using side mirror. t walking speed only.	nt in P L5	C3	Moderate	Traffic Control Team Leader Traffic controller/s;



Lack Group Personnel Pty Ltd ABN: 85 606 334 552

Lot 1/14 John Duncan Court Varsity Lakes Queensland 4227

Telephone: 07 5568 0708 Fax: 07 5568 0812

Version – ASR-SOP-0006 Issued: 6.0		Revision Dat			ite	16 th November 2022	Next Review Date 0				st January 2023
What are the tasks involved?	What are the hazards and risks? (What is the problem?)	Have Been Acco Attac Matri	the R Rated rdanc ched R x?	e Risks ated in ance with od Risk ikelihood; msequence		e control measures?		Have the Residua Risks have been in accordance w Attached Risk M		he Residual have been rated ordance with ed Risk Matrix? hood; C=Consequence	
Break the job down into sequential steps	Identify the hazards and risks that may cause harm to workers or the public.	L	с	Rating	Describe what wi you do to make th	ill be done to control the risk. What will the activity as safe as possible?		L	с	Rating	Identify who will ensure control is in place
	Death or serious injury, crush injuries, fractures to workers fractures, skin graze, plant & equipment damage				Vehicle must hav No worker's to be reversing	ve an operational reverse squawker. e between trailer and vehicle when					
Pre-Operational Inspection Inspection and maintenance of the Portaboom unit and accessories	Hazards Inspection and maintenance program not established, implemented or inconsistent <u>Risks</u> Equipment damage or defective equipment.	L2	C4	High	Ensure a proactive maintenance pro the User Manual a minimum). Conduct pre-ope of the unit and act operational issue effective and safe do not use and a completed.	ve and consistent inspection and gram is established in accordance w and manufacturer recommendations rational and post-operational inspect ccessories. If any defects, damage o es are identified that may compromise e operation or the unit (or accessorie rrange for repairs / maintenance to b	vith s (as tions r e the es), be	L5	C4	Low	Traffic Control Team Leader Traffic controller/s;
Handling and transporting the Portaboom unit and accessories	d Hazards Safe handling and transportation practices not established or adopted <u>Risks</u> Equipment damage or injury.		C4	High	The Portaboom u use of mechanica handling practice Ensure safe man manoeuvring the the distance, terr person lifts, load legs, line of sight movements	unit is fitted with a lifting lug to enable al aid and reduce the need for manu- es. nual handling practices are adopted v unit or fitting accessories considerin ain, use of the handle and wheels, to is close to body, back is straight, usi and avoid overhead lifting or awkwa	e the al when ng wo- ing ard	L5	C3	Moderate	Traffic Control Team Leader Traffic controller/s;

Professionalism



Lack Group Personnel Pty Ltd ABN: 85 606 334 552

Lot 1/14 John Duncan Court Varsity Lakes Queensland 4227

Telephone: 07 5568 0708 Fax: 07 5568 0812

Version – ASR-SOF	Version – ASR-SOP-0006 Issued: 6.0		Revision Dat			te	16 th November 2022 Next Review Date			01	01 st January 2023		
What are the tasks involved?	What are the risks? (What is the	he hazards and e problem?)	Have Been Acco Attac Matriz	the R Rated rdanc hed R x?	isks d in e with lisk	What are the control measures? (Describe the control measures and how they will be used)		ley Have t Risks in acc Attacl		he Resid have be ordance ed Risk hood; C=Co	dual en rated with Matrix?	Who is the Person Responsible?	
Break the job down into sequential steps	Identify the hazards and risks that may cause harm to workers or the public.		L	с	Rating	Describe what wi you do to make th	Describe what will be done to control the risk. What will you do to make the activity as safe as possible?		L	с	Rating	Identify who will ensure control is in place	
						Ensure all equipr purposes.	ment is secure for transportation						
Planning, integration with site treatments and approvals	Hazards Portaboom ur not integrated treatment arra access, pede associated co Risks Delay, noncon incident.	nits and accessories l into planning or site angements including strian or traffic and ontrol plans mpliance or	L5	C3	Moderate	Ensure Portaboo integrated into ex specific risk asse Plans should idel specific operatior relevant site safe personal protectir If utilising Portab- and placement is management pla Relevant approva communicated an and conclusion (a	om unit(s) and accessory placement is kisting management plans and or site essment. ntify appropriate placement locations nal scope, location of operators and ety information including rules and ve equipment. oom specific signage, implementatio s to be included in the existing ins and or site specific risk assessme als are to be obtained and document nd sighed-off prior to commencemer as required).	is e s, on ent. tation nt	L5	C4	Low	Traffic Control Team Leader Traffic controller/s;	
					ON-SIT	E SETUP ANI	D OPERATIONS						
Inspection of the placement area	Hazards Overhead haz powerlines an Unsuitable ter obstructed po	zards including nd street signs. rrain and or sitioning.	L4	C3	High	Inspect the propo hazards, unsuital consider risks an assessment proc Reposition the Po away from overh-	osed placement area for any overheat ble terrain or visibility obstructions ar id controls as a part of the risk cess. ortaboom unit(s) to a suitable locatio ead, obstruction hazards and ensuri	ad nd on ng	L5	C4	Low	Traffic controller/s;	

Professionalism



Lack Group Personnel Pty Ltd ABN: 85 606 334 552

Lot 1/14 John Duncan Court Varsity Lakes Queensland 4227

Telephone: 07 5568 0708 Fax: 07 5568 0812

Version – ASR-SOF	P-0006	Issued: 6.0		R	evision Da	te	16 th November 2022	Next Revie	w Date	01	st January 2023
What are the tasks involved?	What are t risks? (What is the	he hazards and e problem?)	Have the Been Rate Accordar Attached Matrix?		e Risks ted in ince with d Risk What are th (Describe th will be used		control measures? control measures and how the	ey Risk in ac Atta	e the Resi s have be cordance ched Risk	dual een rated with Matrix?	Who is the Person Responsible?
			с	L=Likelih =Consec	iood; juence				(elihood; C=C	onsequence	
Break the job down into sequential steps	Identify the ha may cause ha public.	azards and risks that arm to workers or the	L	С	Rating	Describe what wi you do to make th	Il be done to control the risk. What w ne activity as safe as possible?	L	с	Rating	Identify who will ensure control is in place
	Risks Risk of conta electricity, bre exclusion zor injury or prop	ct with live each of es, tipping, erty damage.				that it is on a leve site management Communicate an relevant site stak	el and stable surface, update relevan t plans and or risk assessments. y positioning or layout changes with eholders.	t			
Placement of the Portaboom unit(s) for setup and testing	Hazards Portaboom un positioned as safe location <u>Risks</u> delay, injury of incident.	nit(s) not planned or in a for setup or	L4	C4	Medium	Position the Porta as close as safel reduce the transi Position / re-posi system. Avoid ma Ensure the Porta placement area f safe location to s if on the road, en	aboom unit(s) and relevant accessor y possible to the placement location tion distance. tion using handle and fitted wheel anually lifting or shuffling the unit(s). boom(s) are positioned in the planne or setup and testing. This must be in etup and test the unit(s), sure the shaft is facing the footpath.	ies to L5 ed a	C4	Low	Traffic Control Team Leader Traffic controller/s;
Setup Portaboom unit(s) with boom arm, stop sign and or relevant accessories	Hazards Portaboom un accessories r properly or te operations Risks delay, injury o incident.	nit(s) or not setup sted prior to or	L4	C3	High	Ensure the Porta brakes applied pr fitting attachment Connect the boor accessories such panel, LED boorr controllers as per Ensure all attach locking nuts, wing	boom is turned off and wheel locking rior to as and accessories. m arm, stop sign and relevant n as traffic lights, pedestrian lights, so n light, pedestrian button and access r the SOP. ments and accessories are secure w g nuts	olar L5	C4	Low	Traffic Control Team Leader Traffic controller/s;

Professionalism



Lack Group Personnel Pty Ltd ABN: 85 606 334 552

Lot 1/14 John Duncan Court Varsity Lakes Queensland 4227

Telephone: 07 5568 0708 Fax: 07 5568 0812

Version – ASR-SOP	-0006	Issued: 6.0		F	Revision Da	ite	16 th November 2022	Next Re	view	Date	01	st January 2023
What are the tasks involved?	What are t risks? (What is the	he hazards and e problem?)	Have Been Accor Attac Matrix	the F Rate rdano hed I x?	Risks d in ce with Risk	What are the (Describe the will be used)	ey Ha Ri in At	ave tl isks l acco ttach	ne Resid nave be ordance ed Risk	dual en rated with Matrix?	Who is the Person Responsible?	
		L=Likelihood; C=Consequence						L=Likelil	hood; C=Co	nsequence		
Break the job down into sequential steps	Identify the hazards and risks that may cause harm to workers or the public.		L	С	Rating	Describe what wil you do to make th	I be done to control the risk. What w he activity as safe as possible?	ill	L	С	Rating	Identify who will ensure control is in place
						and other locking Ensure accessor or socket. Access the contra accessories on b switch upwards. It turn the unit on. Once the self-tes will illuminate gree indicating that it is Push the "RED P corner of the con to test the operat Check bounce ba whilst holding you under the boom a Run the same tes If using the boom sequence, push t	mechanisms, tighten by hand only. ies are connected to the correct port of panel and turn the relevant y flicking the Once the relevant switches are active ting cycle is complete, the power light en s ready. USH BUTTON" in the top left hand trol panel ional cycles. ack operation by pressing the remote ur hand arm. st with the remote control(s). a arm, prior to concluding the testing he "TON" in the top left hand corner of t	and ated, nt				



Lack Group Personnel Pty Ltd ABN: 85 606 334 552

Lot 1/14 John Duncan Court Varsity Lakes Queensland 4227

Telephone: 07 5568 0708 Fax: 07 5568 0812

Version – ASR-SOF	P-0006	Issued: 6.0		R	evision Da	te	16 th November 2022	Next Review	Date	0'	1 st January 2023
What are the tasks involved?	What are the hazards and risks? (What is the problem?)			the R Rated rdanc hed R x?	tisks d in e with tisk	What are the control measures? (Describe the control measures and how they will be used)		y Risks in acc Attacl	the Resi have be ordance ned Risk	dual en rated with Matrix?	Who is the Person Responsible?
				L=Likelih =Conseq	nood; juence				lihood; C=Co	nsequence	
Break the job down into sequential steps	Identify the ham and the ham a	azards and risks that arm to workers or the	L	С	Rating	Describe what wi you do to make th	I be done to control the risk. What wine activity as safe as possible?	L	с	Rating	Identify who will ensure control is in place
						the boom arm int Extend the Boom the end of the Bo Arm is at least 50 (when two way tr operating). Ensure the stop s intended direction oncoming traffic. Push the "RED P corner of the con to move the boor	o a horizontal position. Arm to the span required, ensuring t om Domm from the centre line of the road affic sign is attached and positioned in the n of USH BUTTON" in the top left hand trol panel n arm into a vertical position.	hat			
Placement of the Portaboom for live operational positioning	Hazards Portaboom u positioned for operations <u>Risks</u> delay, injury o	nit(s) not r live or incident.	L4	СЗ	High	Disable the brake "LIVE" Operation Position, ensuring intended audience pedestrians or ac the stability legs. The Portaboom r surface, consult y	es and reposition Portaboom unit into al g that the treatment is facing the e (traffic, ccess) - enable the brakes and secure nust be positioned in a level and stab your supervisor if this cannot be achie	L5 e	C4	Low	Traffic Control Team Leader Traffic controller/s;

Professionalism



Lack Group Personnel Pty Ltd ABN: 85 606 334 552

Lot 1/14 John Duncan Court Varsity Lakes Queensland 4227

Telephone: 07 5568 0708 Fax: 07 5568 0812

Version – ASR-SOF	P-0006	Issued: 6.0		R	evision Da	te	16 th November 2022	Next Revie	w Date	01	1 st January 2023
What are the tasks involved?	he ved? What are the hazards and risks? (What is the problem?) Have the Been Ra Accorda Attache Matrix?			the R Rateo rdanc hed R x?	e Risks What are the control measures? ated in (Describe the control measures and how they will be used) d Risk ikelihood;			ey Have Risk in ad Atta	the Resi s have be cordance ched Risk	Who is the Person Responsible?	
				L=Likelił =Consec				L=Li	elihood; C=Co	onsequence	
Break the job down into sequential steps	Identify the ham may cause ham public.	azards and risks that arm to workers or the	L	С	Rating	Describe what wi you do to make t	Il be done to control the risk. What wi he activity as safe as possible?	L	с	Rating	Identify who will ensure control is in place
						(it is not recomm uneven or unstal In the event of w Portaboom requi be applied to all for additional sta legs by placing th the stability leg - stability legs. If using the pede pedestrian buttor (radius no greate Ensure the plate ground to prever from falling. Ensu pedestrians.	ended to use the Portaboom on an ole surface). indy or forecasted windy conditions a res additional stability, sand bags are 4 stability legs bility. Fix sandbag hooks to all 4 stab he hook through the hole at the back add a maximum of 2x sandbags to a strian button accessory, position the h in close proximity to the Portaboom er than 4m). is on a flat surface and secured to th tt it	ınd if ∋ to ility of II unit e e to			
Portaboom operations and monitoring	Hazards Operators no managing an the Portabood <u>Risks</u> delay, injury o	t effectively d monitoring m units(s) pr incident.	L4	СЗ	High	Operators to be effective operation the Portaboom u remote / accesso operational radiu Operators to clos pedestrian move	positioned in a safe area that will allo on of nit(s) including clear line of sight and ory s. sely monitor access, traffic and or ments.	w L5	C4	Low	Traffic Control Team Leader Traffic controller/s;

Professionalism



Lack Group Personnel Pty Ltd ABN: 85 606 334 552

Lot 1/14 John Duncan Court Varsity Lakes Queensland 4227

Telephone: 07 5568 0708 Fax: 07 5568 0812

Version – ASR-SOF	P-0006	Issued: 6.0		F	Revision Da	te	16 th November 2022	Next	Next Review Date			st January 2023
What are the tasks involved? What are the hazards and risks? (What is the problem?)			Have Been Accor Attac Matrix	the R Rate rdanc hed R k?	Risks d in ce with Risk	What are the control measures? (Describe the control measures and how they will be used)			Have the Residual Risks have been rated in accordance with Attached Risk Matrix?			Who is the Person Responsible?
			C	L=Likelil =Consed	hood; quence				L=Likelihood; C=Consequence			
Break the job down into sequential steps	Identify the hazards and risks that may cause harm to workers or the public.		L	С	Rating	Describe what wil you do to make th	Il be done to control the risk. What w ne activity as safe as possible?	ill	L	С	Rating	Identify who will ensure control is in place
						If controlling traffi control which rais	ic, the operator activates the remote ses the					
						boom arm when i	it is safe for motorists to proceed.					
						If using the traffic completely vertic	light accessory, once the boom arm al,	n is				
						the traffic light tur	rns green for the motorists to proceed	d.				
						If using the traffic accessory, the pe traffic light has tu	e light fitted with the pedestrian light edestrian light will turn green once th irned red and the boom arm has lowe	e ered.				
Portaboom operations and monitoring	<u>Hazards</u> Operators po unsafe locatio plant, vehicle	sitioned in an on (impact by s or	L4	C3	High	Operator to be po away from plant a within operating o have a clear line pedestrians and o	ositioned in a safe zone off the road a and equipment ensuring that they are distance of the units (up to 75m) and of site on the units and traffic, or access.	and e	L5	C4	Low	Traffic Control Team Leader Traffic controller/s;
	<u>Risks</u> delay, serious	s iniury or death.				Operators to ensu under the boom a	ure they reframe from standing direc arm	tly				
						and ensure that p the same.	pedestrians and other stakeholders d	ło				
Portaboom operations and monitoring	Hazards Inclement we windy condition	eather and ons	L4	C3	High	Operators to ensi monitored in the conditions are ide legs and monitori	ure that weather conditions are planning and operational stages. If w entified, install sandbags on the stabi ing.	vindy ility	L5	C4	Low	Traffic Control Team Leader Traffic controller/s;

Page 15 of 22

Professionalism



Lack Group Personnel Pty Ltd ABN: 85 606 334 552

Lot 1/14 John Duncan Court Varsity Lakes Queensland 4227

Telephone: 07 5568 0708 Fax: 07 5568 0812

Version – ASR-SOF	P-0006	Issued: 6.0		F	Revision Da	te	16 th November 2022	Next R	Review	Date	01	st January 2023
What are the tasks involved?	What are the hazards and risks? (What is the problem?) Have the Been Ra Accorda Attache Matrix?			the R Rate rdanc hed F x?	Risks d in ce with Risk hood; quence	What are the (Describe the will be used)	control measures? control measures and how the	res? Have the Residual Risks have been rated in accordance with Attached Risk Matrix			dual en rated with Matrix?	Who is the Person Responsible?
Break the job down into sequential steps	Identify the hazards and risks that may cause harm to workers or the public.		L	с	Rating	Describe what wil you do to make th	Il be done to control the risk. What w ne activity as safe as possible?	ill	L	С	Rating	Identify who will ensure control is in place
	Risks injury and or p damage.	property										
Portaboom operations and monitoring	<u>Hazards</u> Slips, trips an <u>Risks</u> injury or incic	id falls dent.	L4	C3	High	Operators to mov Check the ground Step carefully ove Relocate objects of the trailer. Ensure there is n	ve through site / location with care. d and ensure it is stable to step onto er any curbs or uneven surfaces or vehicles that could impede moven to evidence of spills in the area	ment	L5	C4	Low	Traffic Control Team Leader Traffic controller/s;
						SITE PAC	K UP					
Set up / Pack up item of plant/equipment	HRCW - Wor to road <u>Hazards</u> Portaboom ur not pack <u>Risks</u> equipment da injury or incid	k on, in or adjacent hit(s) or accessories ked up properly amage or loss, ent.	L3	C3	High	Ensure the reven confirmations hav been received fro concluding and p the Portaboom u Leave the Portab installed) and pao the stability legs.	ant approvals, acknowledgements a ve om the site stakeholders prior to acking up nit(s) and accessories. noom on, remove the sandbags (if ck-down	nd	L5	C3	Medium	Traffic Control Team Leader Traffic controller/s;



Lack Group Personnel Pty Ltd ABN: 85 606 334 552

Lot 1/14 John Duncan Court Varsity Lakes Queensland 4227

Telephone: 07 5568 0708 Fax: 07 5568 0812

Version – ASR-SOF	P-0006	Issued: 6.0	Revision Da		te	16 th November 2022	Nex	xt Review Date			01 st January 2023	
What are the tasks involved?What are the hazards and risks? (What is the problem?)		Have Been Acco Attac Matri	Have the Risks Been Rated in Accordance with Attached Risk Matrix?		What are the (Describe the will be used)	control measures? control measures and how th	ney	Have t Risks in acco Attach	he Resi have be ordance ed Risk	dual en rated with Matrix?	Who is the Person Responsible?	
		L=Li C=Co			hood; quence				L=Likelihood; C=Consequence			
Break the job down into sequential steps	Identify the ha may cause ha public.	azards and risks that arm to workers or the	L	С	Rating	Describe what wi you do to make th	II be done to control the risk. What he activity as safe as possible?	will	L	С	Rating	Identify who will ensure control is in place
						Disable the brake location, the sam	es and position the Portaboom in a ne	safe				
						position where in	itial testing was conducted.					
						Enable the brake stop sign. Once t	es and lower the boom arm to remo the	ve the				
						stop sign has bee raise the boom a	en removed and the boom arm retr rm	acted,				
						to the vertical post Detach all access appropriately.	sition and turn the unit off. sories and boom arm, stow and see	cure				

Page 17 of 22



Lack Group Personnel Pty Ltd ABN: 85 606 334 552 Lot 1/14 John Duncan Court Varsity Lakes Queensland 4227 Telephone: 07 5568 0708 Fax: 07 5568 0812

Version – ASR-SOP-0006	Issued: 6.0	Revision Date	16th November 2022	Next Review Date	01 st January 2023				

HIERARCHY OF CONTROL

The options at the top of the list are more effective, as they address the hazard (the thing that could cause harm), rather than just reduce the risk (the harm that the hazard could cause).

The hierarchy of controls is as follows:

- a) Elimination of the hazard;
- b) Substitution e.g. of the equipment or substance;
- c) Isolation e.g. distance or enclosure;
- d) Engineering controls e.g. guarding;
- e) Administrative controls e.g. supervision, training, rotation; and
- f) Personal protective equipment.

Hierarchy of Risk Control



The provision of personal protective equipment should always be the last control option considered. A combination of controls may be appropriate; however, the combination must be based upon the control hierarchy.

Safetv



Lack Group Perso	k Group Personnel Pty Ltd ABN: 85 606 334 552 Lot 1/14 John Duncan Court Varsity Lakes Queensland 4227 Telephone: 07 5568 0708 Fax: 07 5568 0812											
Version – ASR-	SOP-0006		lssued	1: 6.0	Revision Date		16 th N	lovemb	oer 2022	Next	Review Date	01 st January 2023
					RISK A	NALYSI	S MA	TRIX				
					CONSEQUEN	ICE - Ho	How severe will the outcome be if an incident occurs					
				Environment	No significant changes to environment and / or highly localised event	Changes condition environm regulator environm are within boundari	s from no ns within nent ry limits nental ef n site ies	ormal the and fects	Short term and / well contained environmental effects. Minor remedial actions probably required	or d.	Impacts external ecosystem and considerable remediation is required	Long term environmental impairment with extensive remediation required. Irreversible environmental impact. With loss of valued ecosystem
			Health and Safety (Injury and Diseases)	Illness, first aid or injury not requiring medical treatment		eess or minor uries requiring edical treatment short terr occupatio		Lost time injury o illness, alternate restricted injury, o short term occupational illne	or / or ess	Major injury requiring hospitalisation and numerous days lost, or medium term occupational illness	Fatality and / or major injury / permanent disability / chronic disease	
				C5: Insignificant	C4	4: Minor		C3: Moderate	e	C2: Major	C1: Critical / Severe	
Is expected to c frequently durin of activity or proj	occur g the time ect		an	L1: Almost Certain (1 in 10)	High		High		Extreme		Extreme	Extreme
Expected to occ occasionally du time of activity or	cur Iring the r project	G	nood of urring	L2: Likely (1 in 100)	Moderate		High		High		Extreme	Extreme
More likely to o not occur during activity or project	ccur than the time of t	ELIHO	e likelil ent occi	L3: Possible (1 in 1,000)	Low	M	oderate		High		Extreme	Extreme
More likely not than occur during of activity or proj	to occur g the time ect	Ľ	nat is th incide	L4: Unlikely (1 in 10,000)	Low		Low		Moderate		High	Extreme
Not expected to ever occur during the time of activity or project L5: Rare (1 in 100,000)		L5: Rare (1 in 100,000)	Low		Low		Moderate		Moderate	High		
Risk Ra	ting	Actio	on to b	e taken								
Extreme	Extreme rist	risk = immediate action required, works must not proceed at					igh	High	risk = acceptable t	to pro	oceed only with strict co	ntrols or a short duration
Moderate	Moderate r	risk = ad	ccepta	ble to proceed with a	oppropriate controls		ow	Low r	isk = acceptable t	to pro	ceed	

EVALUATION SECTION

Safety

Revision Date: 16/11/2022



Lack Group Persor	nnel Pty Ltd ABN	N: 85 606 334 552	Lot 1/14 John Dunc	an Court Varsity La	kes Queensland 4227	Telephone: 07 5568 0708 Fa	x: 07 556	68 0812
Version – ASR-	SOP-0006	Issued: 6.0	Revision Da	ate	16 th November 2022	Next Review Date	0	1 st January 2023
Changes in the	work environn	nent, changes in the wo	rk method, site speci	fic hazards or cha	nges that occur during th	ne activity identified during si	te speci	ific assessment
Job step	Identify the or the publ	e hazards and risks that may lic.	/ cause harm to workers	Describe what will activity as safe as	be done to control the hazard possible?	ls and risks. What will you do to ma	ake the	Identify who will ensure control is in place



ack Group Personnel Pty Ltd ABN: 85 606 334 552 Lot 1/14 John Duncan Court Varsity Lakes Queensland 4227 Telephone: 07 5568 0708 Fax: 07 5568 0812									
Version – ASR-SOP-0006	Issued: 6.0	Revision Date	16 th November 2022	Next Review Date	01 st January 2023				
Record of Consultation and Indu	uction into Safe Work N	lethods							
By signing this record, I acknowledge that consultation has been provided and I have been given the opportunity to contribute to the identification of hazards associated with this work, and to the formulation of work methods that will enable the work activity to be undertaken safely. I also acknowledge I have been instructed into the safe work methods, and understand them. I have the appropriate competency, qualification and inductions required to undertake the work detailed in this SOP.									
First Name Surname Signature Date									



Lack Group Personnel Pty Ltd ABN: 85 606 334 552

Lot 1/14 John Duncan Court Varsity Lakes Queensland 4227

Telephone: 07 5568 0708 Fax: 07 5568 0812

Version – ASR-SOP-0006	Issued: 6.0	Revision Date	16th November 2022	Next Review Date	01 st January 2023

Implement Monitor and Review

Work Health and Safety Regulation requires that the SWMS / SOP describes how control measures are to be implemented, monitored and reviewed. The table below outlines the processes that supervisors must follow to meet these requirements for high risk construction work.

IMPLEMENTATION	MONITORING	REVIEW
To ensure that this SOP is implemented correctly the following must be done – All workers involved in this activity will be competent and have completed all relevant verifications of competency (VOCs), High Risk Work Licences and other relevant licences/tickets/qualifications. Workers involved in this work activity are to be trained in this work activity and the integrated functions of the activity. The workers are to be consulted with prior to commencing this work activity in relation to the proposed work method, the high risk construction work (HRCW) identified as forming part of this activity, the hazards and risks related to this HRCW and the measures to implemented to control the risks. Any changes agreed during the consultation phase are to be incorporated into the SWMS prior to commencing work. All workers are to be trained in the final SWMS / SOP and associated processes and sign off the attached training record. Prior to commencement of the work activity, all relevant permits are to be completed and approved.	The functionality of the SOP is to be monitored by – Conducting a regular program of documented workplace inspections, job observations, testing, data and trend analysis and SWMS field audits to validate the operation of the SOP. SWMS / SOP field audits are to determine level of conformance with actual work. If non-conformances are observed, stop the work immediately and engage the workers in a consultation to why the SWMS or SOP is not being complied with. If the work method has changed, then the SWMS is to be re – written to reflect the current work method and workers retrained in the SOP. Workers are to work in accordance with the SWMS to ensure safe execution of work activity.	A review of a SOP is required to be completed – In the event of an incident occurring; If the SWMS is deemed to be impracticable through consultation with the workers; If new hazards have been identified through risk assessments or hazard alerts; If the work method has changed including changes to the workplace, working environment, a system of work, a process or a procedure; At a minimum of every three months for continuing operations covered by a SWMS; and If an operation covered by a SWMS is restarting after a break in time of greater than two weeks prior to recommencing work. Generic base SWMS will be formally review at least annually When a review is conducted it is to be done in consultation with the workers involved. Reviewing the control measures also involves considering whether a higher order control measure is now reasonably practicable. The WHS management plan should also be reviewed and revised (where necessary) when control measures have been reviewed.
All workplaces must have an emergency plan that covers a range of potential incidents. Rescue equipment and a reliable communication system to contact any necessary emergency services, should be readily accessible at the workplace.	The emergency procedures must clearly explain how to respond and evacuate Workers from the workplace in a controlled manner. Contact numbers for emergency services should be prominently displayed.	A register of all persons who are at the construction workplace on a particular day should be kept so everyone can be accounted for. The emergency plan and evacuation procedures must be tested on a regular basis.



Completed by				
Name:				
Date:				
Site Location:				
TGS Number				
Time Shift Commenced				
Weather Conditions:	□ Fine □ Rain □ Cloudy □ Hot □ Cold	🗆 Windy 🗆 Du	sty 🗆 Inclemer	nt Conditions
Visibility	□ Good □ Poor □ Fog □ Night □ Day □ Ot	her Visibility to c	oncoming traffic:_	m
List Unique Site Specific Hazards	/Risks Identified onsite			
	Implementation Checklist			
Are Portabooms required as part of	the Traffic Guidance Scheme (TGS)?			
Comments or details of action taken:				
Have considerations been made to t	the Traffic (pedestrian) volume?	□ Yes	🗆 No	□ N/A
Comments or details of action taken:			<u> </u>	<u> </u>
Is the surface level even, flat and su	itable for the implementation of Portabooms?	□ Yes	🗆 No	□ N/A
Comments or details of action taken:				
Are Operators trained and verified a	is competent in the use of Portabooms?	□ Yes	🗆 No	□ N/A
Comments or details of action taken:				
Have considerations been made to t (e.g. 2 Traffic Controllers available for	he manual handling of Portabooms? or lifting/carrying/moving equipment)	□ Yes	🗆 No	□ N/A
Comments or details of action taken:				
Are there any overhead hazards in t	he proposed implementation location?	□ Yes	□ No	□ N/A
Comments or details of action taken:				
Is there adequate signage to notify	pedestrians of Portaboom ahead?	□ Yes	🗆 No	D N/A
Comments or details of action taken:				
Are sign and devices in good condi	tion, clearly visible to oncoming traffic (Pedestrians)?	□ Yes	🗆 No	□ N/A



Comments or details of action taken:				
Have site conditions changed due to shade, park vehicles, glare, rain, fog, dust etc		□ Yes	🗆 No	□ N/A
Comments or details of action taken:				
Are there any overhead hazards in the proposed implementation location?		□ Yes	🗆 No	□ N/A
Comments or details of action taken:				
Is there adequate signage to notify pedestrians of Portaboom ahead?		□ Yes	🗆 No	□ N/A
Comments or details of action taken:				

I SWEPT PATHS



WHEN PRINTED THIS DOCUMENT IS AN UNCONTROLLED VERSION AND SHOULD BE CHECKED AGAINST THE ELECTRONIC VERSION FOR VALIDITY

J VEHICLE MANAGEMENT PLAN



