HEAVY VEHICLE LOCAL ROAD REPORT

Sydney Metro West – Western Tunnelling Package

Е

Westmead from December 2022

Document Reference #:

SMWSTWTP-GLO-WMD-SF-RPT-000001

Current Revision: Issue Date:

24 November 2022

Document Details

Document Title	Clyde/ Rosehill Heavy Vehicle Local Road Report
Project Name	Sydney Metro West – Western Tunnelling Package
Client	Sydney Metro
Document Reference No.	SMWSTWTP-GLO-WMD-SF-RPT-000001-E
Revision Date	24 November 2022

Revision History

Rev	Date	Comments
А	6 May 2022	Initial submission
В	June 2022	Revised based on comments received and revised route to site
С	July 2022	Revised based on comments received
D	31 August 22	Revised based on site changes and comments received
E	24 Nov 2022	Revised based on site changes to access and egress into the site

Document Authorisation

Action Type	Position	Name	Signature	Date Signed
Prepared by	Traffic Manager			24 Nov 2022
Reviewed by	Senior Project Manager			24 Nov 2022
bereby confirm this activity and all associated work, have been appropriately planned and the relevant resources are				

I hereby confirm this activity and all associated work, have been appropriately planned and the relevant resources are available to conduct the work in accordance with the agreed method.

I hereby approve this activity to commence, as the stated controls applications are the most appropriate and are in accordance with the Risk Matrix.

	Deputy Project Director			24 Nov 2022
--	----------------------------	--	--	----------------

NOTES: Once <u>all</u> signatures have been obtained, the Document Author is responsible for ensuring the signed and approved hard and soft copies are uploaded on to the project share drive or passed to the Responsible Person for filing.



Table of Contents	
Document Details	
Revision History	
Document Authorisation	
Definitions/ Abbreviations	6
1 EXECUTIVE SUMMARY	8
2 INTRODUCTION	9
2.1 Purpose	10
2.2 Planning approval	10
3 COMPLIANCE	11
3.1 Ministerial Conditions of Approval	11
3.2 Revised Environmental Management Measures	12
4 LEGAL AND OTHER REQUIREMENTS	13
4.1 Relevant Legislation	13
4.2 References and guidelines	13
5 THE EXISTING ENVIRONMENT	14
5.1 Locality and land use	14
5.2 Alexandra Avenue	19
5.3 Hassall Street	23
5.4 Hawkesbury Road	24
5.5 Bailey Street	25
6 SITE OPERATIONS	26
6.1 Operating Conditions	26
6.1.1 Impact on traffic flow	
6.1.2 Impact on parking	
6.1.3 Impact on active transport users	
6.1.4 Impact on public transport	
6.1.5 Impact on property and utility access6.1.6 Managing cumulative impacts	
7 FLEET MANAGEMENT	
7.1 Road dilapidation report.7.2 Drivers and operators	
7.3 EIS routes for Heavy Vehicles	
7.4 Proposed heavy vehicle routes	
7.5 Fleet safety	
8 COMMUNITY AND CONSULTATION	40
8.1 Stakeholders	
8.2 Workforce communications	

List of tables



Table 3-1: Ministerial Conditions of Approval	11
Table 3-2: REMMs	12
Table 5-1: Bus services operating on Alexandra Avenue	21
Table 4- Scope of Works	26
Table 6-1: Heavy vehicle numbers per hour	30
Table 7-1: Roads to be used by Heavy Vehicles	36
Table 7-2: Heavy vehicle requirements	
Table 8-1: Stakeholder consultation	40
Table 8-2: Swept path drawing and suitability for the site establishment phase of works	41

List of figures

Figure 5-1: Site locality (source: EIS Chapter 10 Figure 10-1)1	4
Figure 5-2: Existing land use zoning1	5
Figure 5-3: Sensitive receivers locations1	6
Figure 5-4: Existing shared path and cycleways (source: TfNSW Cycleway finder)1	7
Figure 5-5: NSW Road Classification Map (source: TfNSW Road Network Classification Map1	8
Figure 5-6: PBS Routes (source: TfNSW PBS Network map)1	9
Figure 5-7: Pedestrian access to the rail station2	20
Figure 5-8: Existing bus stops on Alexandra Avenue2	!1
Figure 5-9: Rail corridor access gate2	2
Figure 5-10: Existing parking restrictions surrounding the site	23
Figure 5-11: Route 700 Blacktown to Parramatta2	24
Figure 6-1: Proposed driveway access/ egress2	27
Figure 6-2: Hassall St Entry driveway2	28
Figure 6-3: Hawkesbury Rd Exit driveway2	29
Figure 6-4: EIS heavy vehicle movements3	0
Figure 6-5: Truck Aware decals3	61
Figure 6-6: Truck Aware decal locations3	61
Figure 7-1: EIS nominated heavy vehicle routes3	5
Figure 7-2: Swept path analysis locations for works3	57



List of appendices

A: Swept path analysis	41
B::Written confirmation	42
C: Stakeholder consultation	43
D: Road Dilapidation Report Transmittal	44



Definitions/ Abbreviations

Acronym	Definition
BNS	Burwood North Station (not applicable to WTP works)
CPC	City of Parramatta Council
CEMP	Construction Environmental Management Plan
CJP	Customer Journey Planning (formerly SCO/ TC)
CLY	Clyde site
CMSF	Clyde Main Stabling Facility
CTMF	Construction Traffic Management Framework
CTMP	Construction Traffic Management Plan
CC	Cumberland Council
DMS	Delivery Management System
DPIE	Department of Planning, Industry and Environment
EIS	Environmental Impact Statement
EPA	Environmental Protection Agency
EPL	Environment Protection License
FDS	Five Dock Station (not applicable to WTP works)
GLC	Gamuda and Laing O'Rourke Consortium
HVLR	Heavy Vehicle Local Road report
LTC	Local Traffic Committee (Council)
MCoA	Ministerial Conditions of Approval
NSMS	North Strathfield Metro Station (not applicable to WTP works)
PMS	Parramatta Metro Station
RMS	Roads and Maritime Service (now part of TfNSW)
ROL	Road Occupancy License
ROP	Road Opening Permit
SCO	Sydney Coordination Office (now known as CJP)
SMW	Sydney Metro West
SOPMS	Sydney Olympic Park Metro Station
SZA	Speed Zone Authorisation
ТВМ	Tunnel Boring Machine
TBS	The Bays Station (not applicable to WTP works)
ТС	Transport Coordination (formerly SCO now known as CJP)
TCG	Traffic Control Group
ТСР	Traffic Control Plan (now known as TGS)



Acronym	Definition
TfNSW	Transport for New South Wales
TGS	Traffic Guidance Scheme (formerly TCP)
TMC	Transport Management Centre
TTLG	Traffic and Transport Liaison Group
REMM	Revised Environmental Management Measure
WMS	Westmead Metro Station



1 EXECUTIVE SUMMARY

This Heavy Vehicle Local Road report (HVLR) has been developed to address the requirements of the Ministerial Conditions of Approval related to the Critical State Significant Infrastructure #10038 Stage 1 of the Sydney Metro West project.

The HVLR identifies the heavy vehicle routes into the sites not identified in the Environmental Impact Statement, the road classification and the suitability of the routes based on swept path analysis and adjacent land uses.

For the Westmead site, the route proposed into site for the works is via Alexandra Avenue (a regional road), with the use of Hassall Street to enter the site. Egress from the site will be via Hawkesbury Road (as per the EIS).

The suitability of the routes has been assessed based on typical Heavy Vehicle sizes eg: truck and dog combinations, 19m semi-trailer, single unit trucks, truck no dog and 10 wheeler trucks.

Due to the number of pedestrians using the surrounding footpath network, it is proposed to install pavement decals to highlight the presence of trucks to footpath users.



2 INTRODUCTION

Sydney Metro is Australia's biggest public transport project, with the vision "to transform Sydney with a world-class metro." In 2024, Sydney will have 31 metro stations and more than 66 kilometres of new metro rail, revolutionising the way Australia's biggest city travels. By the end of the decade, the network will be expanded to include 46 stations and more than 113 kilometres of world-class metro for Sydney.

Sydney Metro West is a new 24-kilometre metro line with stations confirmed at Westmead, Parramatta, Sydney Olympic Park, North Strathfield, Burwood North, Five Dock, The Bays, Pyrmont and Hunter Street in the Sydney CBD.

On completion in 2030, the Sydney Metro West project will support a growing city and deliver world-class metro services to more communities. This new underground railway will connect Greater Parramatta and the Sydney CBD.

This once-in-a-century infrastructure investment will transform Sydney for generations to come, doubling rail capacity between the two CBDs, linking new communities to rail services, and supporting employment growth and housing supply. The Sydney Metro West project is expected to create about 10,000 direct and 70,000 indirect jobs during construction.

The new 24-kilometre Sydney Metro West tunnel and excavation works for nine new stations will be delivered in three contracts—the Western Tunnelling Package (WTP), the Central Tunnelling Package (CTP) and the Eastern Tunnelling Package (ETP).

The Gamuda Australia and Laing O'Rourke Consortium (GLC) will deliver the Sydney Metro West (SMW) Western Tunnelling Package (WTP), which includes:

- Westmead Station box excavation, including temporary support, stub tunnels, partially mined station cavern and crossover cavern including permanent lining and support
- o Parramatta Station, including excavation of station box and associated support
- Clyde Maintenance and Stabling Facility (MSF), including permanent dive structure, portal, spur running tunnels, spur tunnel junction cavern, bulk earthworks, civil structures, utilities corridor, road crossing and creek diversion
- Rosehill Services Facility, including shaft excavation, permanent lining and lateral support
- A precast segment manufacturing facility at Eastern Creek
- Demolition and site clearance works
- Tunnelling between Sydney Olympic Park (SOP) and Westmead. Tunnelling will be undertaken by placing the tunnel boring machines (TBMs) at the Rosehill Services Facility box and retrieved out at the SOP Station Box and then placed back at the Rosehill Services Facility and retrieved at the Westmead Station Box. No surface works are proposed at SOP except for the retrieval of the TBM.



2.1 Purpose

This heavy vehicle Local Road (HVLR) report details the heavy vehicle routes as noted in the Environmental Impact Statement for the project and the proposed routes to be used for the Westmead site access/ egress for site establishment and operations

This report is a sub-plan to the site specific Construction Traffic Management Plan for the Westmead work site and has been prepared in accordance with Gamuda Australia and Laing O'Rourke Consortium (GLC) legal, planning and contractual requirements and environmental management system (EMS) including compliance to the Ministerial Conditions of Approval (MCoA) and Revised Environmental Management Measures (REMM).

This report enables the project to manage potential construction traffic impacts systematically and is applicable to the Westmead site and all project activities.

2.2 Planning approval

Sydney Metro West – Westmead to The Bays Concept and Stage 1 was subject to environmental impact assessment under the NSW Environmental Planning and Assessment Act, 1979 (EP&A Act). It was declared a Critical Stage Significant Infrastructure (CSSI) by the Minister for Planning and Public Spaces.

As Environmental Impact Statement (EIS) was prepared under Division 5.2 of the EP&A Act and in accordance with Part 3 of Schedule 2 of the Environmental Planning and Assessment Regulation, 2000. Following exhibition of the EIS, an Amendment Report and Submissions Report was also prepared, after which the Minister carried out an assessment and made a determination.

The planning approval (Infrastructure Approval SSI 100038) and related environmental assessment documents are located at <u>Sydney Metro West - Concept and Stage 1 (major civil construction between Westmead and The Bays) | Planning Portal - Department of Planning and Environment (nsw.gov.au)</u>





3 COMPLIANCE

3.1 Ministerial Conditions of Approval

The Ministerial Conditions of Approval are listed below in Table 3-1.

Table 3-1: Ministerial Conditions of Approval

МСоА	Condition requirement	Document reference
A47	All heavy vehicles used for spoil haulage must be clearly marked on the sides and rear with the project name and application numbers to enable immediate identification by a person viewing the heavy vehicle standing 20m away	Table 7-2
D86	Local roads proposed to be used by Heavy Vehicles to directly access construction sites that are not identified in the documents listed in Condition A1 of this schedule must be approved by the Planning Secretary and be included in the CTMPs	This report
D87	All requests to the Planning Secretary for approval to use local roads under Condition D86 above must the following a) A swept path analysis	Appendix A
D87	 All requests to the Planning Secretary for approval to use local roads under Condition D86 above must the following b) Demonstration that the use of local roads by Heavy vehicles for the CSSI will not compromise the safety of pedestrians and cyclists of the safety of two way traffic flow on two way roadways 	This report
D87	 All requests to the Planning Secretary for approval to use local roads under Condition D86 above must the following c) Details as to the date of completion of the road dilapidation surveys for the subject local road and 	Appendix D
D87	 All requests to the Planning Secretary for approval to use local roads under Condition D86 above must the following d) Measures that will be implemented to avoid where practicable the use of local roads past schools, aged care facilities and child care facilities during their peak operation times and 	This report
D87	 All requests to the Planning Secretary for approval to use local roads under Condition D86 above must the following e) Written advice from an appropriately qualified professional on the suitability of the proposed Heavy Vehicle route which takes into consideration items a) to d) of this condition 	Appendix B
D88	Before any local road is used by a Heavy Vehicle for the purposes of construction of Stage 1 of the CSSI, a Road Dilapidation Report must be prepared for the road. A copy of the Road Dilapidation Report must be provided to the Relevant Road Authority(s) within three (3) weeks of completion of the survey and at no later than one (1) month before the road being used by Heavy Vehicles associated with the construction of Stage 1 of the CSSI	Section 7.1



МСоА	Condition requirement	Document reference
D89	If damage to roads occurs because of the construction of Stage 1 of the CSSI, the Proponent must either (at the Relevant Road Authority's discretion)	Section 7.1
	a) Compensate the Relevant Road Authority for the damage so caused or	
	 Rectify the damage to restore the road to at least the condition it was in pre-work as identified in the Road Dilapidation Report 	
D90	Vehicles associated with the project workforce (including light vehicles and Heavy Vehicles must be managed to:a) Minimise parking on public roads	Section 6.1.2
	Heavy Vehicles must be managed to: b) Minimise idling and queuing on state and regional roads	Section 7
	Heavy Vehicles must be managed to:c) Not carry out marshalling of construction vehicles near sensitive land user(s)	Section 7
	Heavy Vehicles must be managed to:d) Not block or disrupt access across pedestrian or shared user paths at any time unless alternate access is provided and	Section 6.1.3
	Heavy Vehicles must be managed to"e) Ensure spoil haulage vehicles adhere to the nominated haulage routes identified in the CTMPs	Section 7.5

3.2 Revised Environmental Management Measures

The Revised Environmental Management Measures are listed below in Table 3-2

Table 3-2: REMMs

REMM#	Condition requirement	Site(s)	Document Reference
TT6	All trucks would enter and exit construction sites in a forward direction, where feasible and reasonable	All	Section 7
TT7	Construction site traffic would be managed to minimise movements during peak periods	All	Section 7
TT8	Construction site traffic immediately around construction sites would be managed to minimise vehicle movements through school zones during pick up and drop off times	WMS PMS BNS FDS	Section 6.1.3

GAMUDA Australia

4 LEGAL AND OTHER REQUIREMENTS

4.1 Relevant Legislation

Identified regulatory requirements are:

- An approved and valid Road Occupancy Licence (ROL
- An approved relevant Speed Zone Authorisation (SZA)\
- Australian Road Rules form the basis for state and territory road rules
- *Roads Act, 1993* (NSW) sets out rights along a public road, establishes procedures for a public road and provides the classifications of roads
- Heavy Vehicle National Act 2013 and Regulation, 2013 (NSW)
- Heavy Vehicle (Adoption of National Law) Act, 2013 (NSW)
- Dangerous Goods (Road and Rail Transport) Act, 2008
- Road and Rail Transport (Dangerous Goods) (Road) Regulation, 1998
- Australian Code for the Transport of Dangerous Goods by Road and Rail (National Transport Commission, 2008)
- Dangerous Goods (Road and Rail Transport) Regulation, 2014
- Australia Code for the Transport of Dangerous Goods by Road and Rail Edition 7.7 (National Transport Commission, 2020)
- *Environmental Planning and Assessment Act,* 1979 under which the project approval was granted.

4.2 References and guidelines

The relevant standards, codes and guidelines are noted below:

- AustRoads Cycling Aspects of AustRoads Guides, 2017
- AustRoads Guide to Traffic Management, 2020 Parts 1-13
- AustRoads Guide to Road Design, 2013 to 2021-Parts 1-7
- AustRoads Guide to Road Safety, 2019 to 2021 Parts 1-7
- Roads and Traffic Authority, NSW Guide to Traffic Generating Developments, 2002 and further updates as provided
- TfNSW Cycleway Design Toolbox, 2020
- Roads and Maritime QA Specification G10, Traffic Management, 2020
- Roads and Maritime NSW Speed Zoning Guidelines, 2011
- TfNSW Traffic Control at Worksites Manual, version 6, 2020 and
- TfNSW NSW Substantiable Design Guidelines, version 4, 2017



5 THE EXISTING ENVIRONMENT

5.1 Locality and land use

The site is located south of the health precinct in Westmead and is bounded by Hawkesbury Road to the west, Bailey Street to the south, Hassall Street to the east and Alexandra Avenue to the north. as shown on Figure 5-1.




Figure 5-1: Site locality (source: EIS Chapter 10 Figure 10-1)



The site is in an a typically residential area with small areas of commercial properties. Westmead Public School is located to the south west of the site on Hawkesbury Road and Western Sydney University and Parramatta Marist High School is located to the north west of the site, refer to Figure 5-2.



Figure 5-2: Existing land use zoning



A review of the existing sensitive receivers and their locations was undertaken by Sydney Metro during the EIS development phase. The results of this review is provided on Figure 5-3. It is noted that no aged care facilities are located near the Westmead site. However, there are a number of child care facilities to the north and southwest of the site. As previously noted educational facilities are found to the north and south west.





Figure 5-3: Sensitive receivers locations

WHEN PRINTED THIS DOCUMENT IS AN UNCONTROLLED VERSION AND SHOULD BE CHECKED AGAINST THE ELECTRONIC VERSION FOR VALIDITY

Е



Shared path and cycle network is shown on Figure 5-4. It is noted that there are no shared path or cycle routes adjacent to the site.

Figure 5-4: Existing shared path and cycleways (source: <u>TfNSW Cycleway finder</u>)



Access to the M4 Motorway inbound carriageway is available from the Great Western Highway ramp. Access to the M4 Motorway outbound carriageway is via the Cumberland Highway. Egress from the M4 Motorway inbound carriageway is available at Church Street Parramatta or the Cumberland Highway. Egress from the M4 Motorway outbound carriageway is available at Coleman Street, refer to Figure 5-5.




Figure 5-5: NSW Road Classification Map (source: TfNSW Road Network Classification Map



The area of Westmead does not allow for the use of Performance Based Standard vehicles. The PBS network surrounding Westmead is shown on Figure 5-6.




Figure 5-6: PBS Routes (source: TfNSW PBS Network map)

5.2 Alexandra Avenue

Alexandra Avenue is a regional road east of Hawkesbury Road and a local road to the west of Hawkesbury Road. Regional roads typically fall under council care with control of the road exercised between Council and TfNSW, with TfNSW agreement required for changes. Alexandra Avenue comes under Cumberland Council from the western boundary of Pemulwuy Reserve. Alexandra Avenue is a continuation from Park Parade which commences in Parramatta. Alexandra Avenue typically runs in an east west direction. The speed limit is 50km/hr. This street has extensive parkland on the southern side and is bordered by the rail corridor to the north. A small section of residential area is located between Hawkesbury Road and Pemulwuy Reserve. Residential area is located between Hawkesbury Road and Pemulwuy Reserve.

Footpaths are provided on both sides of the road. Signalised pedestrian crossings are provided at the intersection of Alexandra Avenue and Hawkesbury Road, Priddle Street and Hawkesbury Road near the site. The shared path and cycle network does not exist near the site, as shown on Figure 5-4.



Pedestrian access to Westmead rail station is provided directly from Alexandra Avenue, refer to Figure 5-7



Figure 5-7: Pedestrian access to the rail station

Bus lanes exist on Alexandra Avenue between Hawkesbury Road and west of Hassall Street. A dedicated bus lane also exists from east of Pemulwuy Reserve for southbound buses.



Bus stops are also located on Alexandra Avenue to the west of Hassall Street, as shown on Figure 5-8.



Figure 5-8: Existing bus stops on Alexandra Avenue

The bus stops service the routes as noted in Table 2.

Table 5-1: Bus services operating on Alexandra Avenue

Bus route	Between		Service start and finish	
660	Castlewood	Parramatta	0545-1945	
661	Blacktown	Parramatta	0518-2330	
662	Castle Hill	Parramatta	0530-2215	
663	Rouse Hill Station	Parramatta	0600-1940	
664	Rouse Hill Station	Parramatta	0540-midnight	
665	Rouse Hill Station	Parramatta	0520-0200	
705	Blacktown	Parramatta	0615-2300	
708	Constitution Hill	Parramatta	0935-1415	
711	Blacktown	Parramatta	0500-midnight	



Bus route	Between	Service start and finish		
712	Westmead Children's Hospital	Parramatta	0645-1900	

Sydney Trains access to the rail corridor is provided on Alexandra Avenue near the Hassall Street intersection, refer to Figure 5-9.



Figure 5-9: Rail corridor access gate



Parking is generally unrestricted along Alexandra Avenue with No Stopping provided at intersections and on Alexandra Avenue between Hassall Street and Hawkesbury Road in both directions and No Stopping along the northern kerb between Hassall Street and Pitt Street to the east. Parking restrictions for the site and surrounding area is shown on Figure 5-10.



Figure 5-10: Existing parking restrictions surrounding the site

5.3 Hassall Street

Hassall Street at the site location is a local road under the care and control of Cumberland Council. It commences at Alexandra Avenue and terminates at Pye Street, Westmead. The speed limit is 50km.hr. time restricted parking is provided along Hassall Street with No Stopping provided at intersections, refer to Figure 5-10. Residential area is located to the southern of the previous commercial retail area, approximately 30m south of the Alexandra Avenue intersection. It is noted that this commercial/ retail area was demolished by the Sydney Metro demolition contractor.

Footpaths exist on both sides of the street. A signalised crossing is provided across Hassall Street at its intersection with Alexandra Avenue. Pedestrian refuge/ roundabout splitter islands are



provided at all intersections that cross Hassall Street. No shared cycle paths or on road routes are noted along Hassall Street, refer to Figure 8. No bus stops or services operate along Hassall Street.

5.4 Hawkesbury Road

Hawkesbury Road is a regional road between Alexandra Avenue and Darcy Road and a local road between Alexandra Avenue and the Great Western Highway and comes under the care and control of Cumberland Council. It commences at the Great Western Highway and terminates at Hainsworth Street, Westmead. It generally runs north to south. Time restricted parking is provided along Hawkesbury Road as well as No Stopping restrictions as noted on Figure 5-10. A school zone is in operation between north of Astral Avenue and north of Grand Avenue. A number of commercial and medical services are located on Hawkesbury Road between Alexandra Avenue and Bailey Street.

Footpaths exist on both sides of the street. Signalised pedestrian crossings are provided at the intersections of:

- Alexandra Avenue/ Hawkesbury Road
- Priddle Street/ Hawkesbury Road
- Great Western Highway/ Hawkesbury Road

No bus stops are provided on Hawkesbury Road, however, route 700 does cross Hawkesbury Road at Pye Street, refer to Figure 5-11




Figure 5-11: Route 700 Blacktown to Parramatta

5.5 Bailey Street

Bailey Street is a local road under the care and control of the Cumberland Council. It starts at Pemulwuy Reserve and terminates at Hawkesbury Road, Westmead. The speed limit is 50km/hr. Time restricted parking is provided along Bailey Street as well as No Stopping restrictions as noted on Figure 5-10. The residential area is located on the southern side of Bailey Street between Hawkesbury Road and the reserve and on the northern side between Hassall Street and the reserve. The northern side of Bailey Street between Hassall Street and Hawkesbury Road has been demolished by the Sydney Metro West demolition contractor. No public transport services operate along Bailey Street. Footpaths are provided on both sides of the street.



6 SITE OPERATIONS

Works to be undertaken during the Site Establishment phase of works include:

- Installation of site amenities including offices, ablution blocks
- Installation of environmental controls including:
 - Wheel wash or similar
 - Sediment control
- Construction of the acoustic shed
- Installation of internal access roads and gates
- New vehicle crossovers for the main phase of works
- Localised cut to fill earthworks

The Local Area Works and Site Operations will consist of the following:

Task	Proposed Dates
Removal of unused driveways on Hawkesbury Rd and Bailey St and reinstating the kerb	From November 2022 to February 2023
Site Driveway Heavy Vehicle access and egress construction	November 2022
Changes at the intersection of Hawkesbury Rd and Priddle St	From January 2023 to February 2023
Implementing Traffic Signals at the intersection of Bailey St and Hassall St	Works to commence towards the end of 2023
Extending pedestrian fencing at the intersection of Great Western Highway and Pitt St	From January 2023 to February 2023
Site operating conditions (box excavation, tunnelling and demobilisation)	From November 2022 to December 2025

Table 2- Scope of Works

6.1 Operating Conditions

All work vehicles will enter and exit the construction sites in a forward direction, where reasonable and feasible. Where this is not possible, appropriate management measures will be put in place such as traffic control under approved Road Occupancy Licences and Cumberland Council Permits.

New driveways on Hawkesbury Road and Hassall St will be used for the site operations phase of the works. The driveways to be used are shown on Figure 6-1, Figure 6-2 and Figure 6-3 below.



WESTERN TUNNELLING PACKAGE SYDNEY METRO HEAVY VEHICLE LOCAL ROAD REPORT WESTMEAD




Figure 6-1: Proposed driveway access/ egress



WESTERN TUNNELLING PACKAGE SYDNEY METRO HEAVY VEHICLE LOCAL ROAD REPORT WESTMEAD




Figure 6-2: Hassall St Entry driveway



WESTERN TUNNELLING PACKAGE SYDNEY METRO HEAVY VEHICLE LOCAL ROAD REPORT WESTMEAD




Figure 6-3: Hawkesbury Rd Exit driveway

6.1.1 Impact on traffic flow

GLC will ensure that impacts to traffic flow are minimised by:

- Centralised logistics team and monitoring area to identify and regulate truck operations
- Monitoring of access/egress points via Closed Circuit Television (CCTV)
- Managing truck movements along discrete routes to minimise cumulative haulage impacts
- Scheduling where feasible, to avoid operating school zones and high pedestrian activity areas
- Use of Teletrac Navman for real time tracking of vehicles and loads including compliance of vehicles to haul routes, speed limits and mass requirements



Heavy vehicles will be used for delivery of construction materials, piling and excavation. The anticipated heavy vehicle numbers are provided in Table 6-1 with the EIS numbers shown on Figure 6-5.

Times	EIS Heavy vehicles per hour	GLC heavy vehicles per hour		
AM and PM peaks	9	9		
Interpeak	23	23		

Table 6-3: Heavy vehicle numbers per hour




Figure 6-4: EIS heavy vehicle movements

6.1.2 Impact on parking

All light and heavy vehicles associated with the works will be catered for on site. Additional overflow parking is available at the Clyde/Rosehill site where staff can get a GLC minibus to Parramatta train station for access to Westmead via Sydney Trains.

6.1.3 Impact on active transport users

Truck aware decals, Figure 6-5, are proposed to be installed on Hassall St and Hawkesbury Rd driveways and at the intersections of Alexandra Avenue/ Hassall Street, Alexandra Avenue/ Hawkesbury Road and Bailey Street/ Hawkesbury Road to highlight the existence of increased truck traffic in the area, as shown on below on Figure 6-6.







Figure 6-5: Truck Aware decals

The proposed locations of the decals are shown on Figure 6-6.



Figure 6-6: Truck Aware decal locations

GLC will not block or disrupt access across pedestrian or shared user paths at any time unless alternate access is provided.

Construction site traffic immediately around construction sites will be managed to minimise vehicle movements through school zones during pick up and drop off times. The following sections note



the bell times at the schools. These bell times dictate when the school drop offs and pickups would occur.

6.1.3.1 Westmead Public School

Westmead Public School is located on Hawkesbury Road, refer to Figure 5-3. It is noted that Westmead Public School current bell times are:

- 855AM and 905AM for Kindergarten, Years 2, 4 and 6 and
- 250PM and 3PM for Years 1, 3 and 5

6.1.3.2 Parramatta High School

Parramatta High School is located on the corner of Pitt Street and the Great Western Highway. It is noted that Parramatta High School current bell times are:

- 730AM
- 245PM

6.1.4 Impact on public transport

There will be a moderate increase of truck traffic in the area which may impact bus running times. Existing driveways will be used to gain access/ egress.

6.1.5 Impact on property and utility access

The Westmead site has no existing premises due to the demolition works undertaken by Sydney Metro West demolition contractors. No impacts are proposed to any properties. Utility maintenance access will be provided.

6.1.6 Managing cumulative impacts

The Parramatta Light Rail worksites are located north of the Westmead rail station. To ensure that GLC are aware of other projects and/ or impacts, GLC will attend the following forums.

6.1.6.1 Traffic and Transport Liaison Group (TTLG)

This forum is provided to ensure that the stakeholders who may be affected by the works are informed of the proposed works and the traffic impacts associated with those works. Attendance at these forums typically includes several government agencies at both the state and local level, emergency services, public and private transport operators, pedestrians and cyclists advocacy groups and other stakeholders as nominated by TfNSW. This forum typically meets monthly.

6.1.6.2 Traffic Control Group (TCG)

The TCG is a forum to discuss the proposed traffic management measures during the stages of the works including the impacts on the road and transport network and proposed mitigation measures, any feedback received on the traffic documentation and updates on the program of works. This group will meet as agreed between the members. The TCG members will vary depending on the location of the works. Proposed members include:



- Transport for New South Wales including Sydney Metro; Transport Management Centre: Customer Journey Planning (previously SCO); Greater Sydney Region (previously RMS)
- Local council representatives
- Other contractors required by TfNSW
- Centre of Road and Maritime Safety
- Infrastructure NSW.



7 FLEET MANAGEMENT

Trucks to be used on the project will be compliant with NSW legislation, Sydney Metro's Principal Contractor Health and Safety Standard, relevant Australian Design Rules and vehicle standards and the Heavy Vehicle National Legislation. All heavy vehicle operations will be conducted in accordance with GLC's Chain of Responsibility (CoR) Management Plan including compliance with nominated haulage routes.

A combination of truck types will be used during the works, with trucks being truck and dog, semitrailers, 12.5m single unit trucks and low loaders. All vehicles will enter and exit the site in a forward direction.

Construction traffic will be managed to minimise movements during peak periods and through school zones during drop off and pick up times, in particular at the Westmead and Parramatta sites and this will be achieved through scheduling of vehicles and staggered start and finish times. GLC will provide sufficient onsite parking for heavy vehicles associated with the works. This will ensure that vehicles are not idling or queuing on state, regional and local roads. In the event that vehicles are unable to be accommodated, vehicles will be directed to the Clyde site as an extended marshalling facility. Given the amount of space available at the Clyde site there is no requirement for any further marshalling facilities. The use of marshalling facilities is not envisioned, however, where this is required, GLC will ensure that the marshalling of heavy vehicles is not carried out near sensitive land user(s).

7.1 Road dilapidation report

Before any local road is used by Heavy Vehicles, a road dilapidation report will be prepared. A copy of that report will be provided to Cumberland Council within three (3) weeks of completion of the survey and no later than one (1) month before the road used by heavy vehicles associated with the project.

If damage to roads occurs as a result of the construction of the project, GLC will either, at Cumberland Council's discretion:

- Compensate Cumberland Council for the damage so caused or
- Rectify the damage to restore the road to at least the condition it was in pre-work as identified in the Road Dilapidation Report

7.2 Drivers and operators

Operator selection will be based on safety performance criteria. Operators and drivers will be required to have general construction industry induction cards and will be required to attend ongoing general project and site specific inductions.

All operators will be comprehensively trained with regard to community expectations and impacts from heavy vehicle movements through site inductions and attendance at the Sydney Metro Industry Curriculum (SMIT) – Safe Heavy Vehicle Introduction Skills which provides drivers with the knowledge, skills, motivation and confidence to drive heavy vehicles safely and professionally in an urban built up road environments, whilst undertaking a transport task required on the project. The training course focuses on low risk driver behaviours, shared the road safely with vulnerable



road users and reinforces heavy vehicle driver knowledge and skill. The project and site inductions will have a particular focus on operator behaviour. The driver induction process will include safety awareness in relation to all road users, particularly pedestrians and cyclists.

7.3 EIS routes for Heavy Vehicles

The EIS nominated Hawkesbury Road between the Great Western Highway and south of Alexandra Avenue and a right turn into Bailey Street from Hawkesbury Road, as the heavy vehicle haulage routes into the site as shown on Figure 7-1.




Figure 7-1: EIS nominated heavy vehicle routes

Е

7.4 Proposed heavy vehicle routes


There are a number of roads within the Westmead area that are required to access/ egress the construction site. These roads are detailed in Table 7-1.

Table 7-1: Roads to be used by Heavy Vehicles

Road name	Between	Between	Road type	Included EIS?	Two way traffic flow	Parking	Speed limit
Hawkesbury Road	Alexandra Avenue	Great Western Highway	Local	Yes	Yes	Yes	50km/hr
Bailey Street	Hassall Street	Hawkesbury Road	Local	No	Yes	Yes	50km/hr
Hassall Street	Alexandra Avenue	Bailey Street	Local	No	Yes	Yes	50km/hr
Alexandra Avenue	Park Parade	Hassall Street	Regional	No	Yes	Yes	50km/hr
Pitt Street	Great Western Highway	Park Parade	State	No	No	No	50km/hr
Park Parade	Pitt Street	Alexandra Avenue	Regional	No	Yes	No	50km/hr

As noted by the Ministerial Conditions of Approval, this report is to cover local roads not identified in the EIS, specifically the use of a small section of Hawkesbury Road between Alexandra Avenue and the site egress for the site establishment phase only, Hassall Street for all phases or works.





For this phase of the works the swept paths undertaken are shown on Figure 7-2 The swept path analysis is provided in Appendix A.

Figure 7-2: Swept path analysis locations for works



7.5 Fleet safety

GLC is committed to safety for all aspects of the project with road safety being paramount to the success of the project. To demonstrate this commitment the requirements listed in Table 7-2.

Table	7-2: Heav	v vehicle	requirements
i ubio	1 2. 110uv	y voinoio	roganomonio

Requirement(s)	Purpose	Managed by
Ensure all heavy vehicles are registered and comply with the Australian Design Rules	Ensure compliance with legislative requirements	Checking prior to attendance at site through subcontractor engagement
		All vehicles will be registered on Plant Assessor
Blind spot elimination or minimise front, side and rear blind spots, including	Ensure compliance with SWTC and increase visibility of active transport	Checking prior to attendance at site through subcontractor engagement
 Class V and VI mirrors as per ADR14.02 where blind spots cannot be permanently eliminated 	users	All vehicles will be registered on Plant Assessor
 The prohibition of accessories that restrict the forward field of vehicles including opaque or chrome bug deflectors 		
Side underrun protection fitted to both sides of the vehicle:	Improved protection for active transport users	Checking prior to attendance at site through subcontractor engagement
 Between the front and rear axle of all rigid (SU) trucks and 		All vehicles will be registered on Plant
 Between the front axle/ landing legs and rear axle of trailers forming part of a combination 		Assessor
Signage placed on heavy vehicles including:	Increasing road safety awareness for all users	Checking prior to attendance at site through
 Rear warning signs alerting other roads users to the dangers of overtaking and 		subcontractor engagement All vehicles will be registered on Plant
Front nearside signs warning pedestrians about walking		Assessor





Е

Requirement(s)	Purpose	Managed by
close to the front of a moving or stationary heavy vehicle		
Full body line and contour conspicuity markings and reflective markings fitted to the drawbar of all trailers	Increasing visibility of heavy vehicles	Checking prior to attendance at site through subcontractor engagement All vehicles will be registered on Plant Assessor
Heavy vehicle drivers to complete the Sydney Metro Safe Heavy Vehicle Driver Induction program or similar	 Training and induction to address safety of pedestrians/ cyclists along street frontages and particularly: Hawkesbury Road approaching Westmead Public School and Green on green conflict which currently exists at the intersection of Alexandra Avenue and Hawkesbury Road School zone operating times on Pitt Street and Hawkesbury Road 	Training and induction process All heavy vehicle operators will be registered on Plant Assessor
All heavy vehicles used for spoil haulage must be clearly marked on the sides and rear with the project name and application number to enable immediate identification by a person viewing the heavy vehicle standing 20m away	Compliance with MCoA	Checking prior to attendance at site through subcontractor engagement All vehicles will be registered on Plant Assessor
Ensure spoil haulage vehicles adhere to the nominated haulage routes identified in the CTMPs	Compliance with MCoA	Use of telematics (GPS) to monitor haulage route compliance Checking prior to attendance at site through subcontractor engagement All vehicles will be registered on Plant Assessor





8 COMMUNITY AND CONSULTATION

8.1 Stakeholders

Table 9-1 notes the consultation undertaken in the development of this Heavy Vehicle Local Road report. Appendix C includes the comments received and GLC's responses to those comments.

Stakeholder	Date	Consultation
Sydney Metro Project team	12 th May 2022	Submission of HVLR report
CJP	12 th May 2022	Submission of HVLR report
Cumberland Council	12 th May 2022	Submission of HVLR report
Sydney Metro Project team	7 th June 2022	Resubmission of HVLR report
CJP	7 th June 2022	Resubmission of HVLR report
Cumberland Council	7 th June 2022	Resubmission of HVLR report
Sydney Metro Project team	21 st July 2022	Resubmission of HVLR report
CJP	21 st July 2022	Resubmission of HVLR report
Cumberland Council	21 st July 2022	Resubmission of HVLR report
Department of Planning and Environment	23 rd August 2022	Approval of HVLR
Sydney Metro Project team	31 st August 2022	Resubmission of HVLR
Cumberland Council	31 st August 2022	Resubmission of HVLR
CJP	31 st August 2022	Resubmission of HVLR
Sydney Metro Project team	24 th November 2022	Resubmission of HVLR
Cumberland Council	24 th November 2022	Resubmission of HVLR
CJP	24 th November 2022	Resubmission of HVLR

Table 8-1: Stakeholder consultation

8.2 Workforce communications

All personnel, including subcontractors, are required to attend a compulsory project and site induction before commencing any works on site. Similarly, visitors will be required to undertake a visitor's induction. The inductions held for the Westmead site will specifically note:

- The intersection of Hawkesbury Road/ Alexandra Avenue does not include a red arrow hold during the pedestrian crossing phase across Hawkesbury Road all drivers will be instructed to allow pedestrians to complete the crossing before turning left
- There is a large amount of pedestrian traffic associated with the Westmead Public School especially prior to the start and post the end of the school day
- School zone operating times on Hawkesbury Road/ Bailey Street and Pitt Street

This HVRL report will be included in the Construction Traffic Management Plan (CTMP) and will be included in the site induction for heavy vehicle drivers. A record of all attendees will be maintained.

Toolbox talks will be conducted and will be used to promote the safety and environmental performance including compliance with this report and the approved CTMP.




LAING O'ROURKE

A : SWEPT PATH ANALYSIS


Swept path analysis was undertaken for the site at the locations as noted in Table 8-2.

Table 8-2: Swept path drawing and suitability for the site establishment phase of works

Drawing #	Location	Suitability	Truck type
WMD-SPA-01T	Alexandra Avenue at Hassall Street	Yes	19m Truck and dog
WMD-SPA-02T	Alexandra Avenue at Hawkesbury Road	Yes with lane straddling	19m Truck and dog
WMD-SPA-02U	Alexandra Avenue at Hawkesbury Road	Yes	12.5m Single Unit
WMD-SPA-02W	Hassall Street onto Alexandra Avenue	Yes	Truck no dog
WMD-SPA-03T	Hawkesbury Road onto Bailey Street	Yes	19m Truck and dog
WMD-SPA-03T1	Bailey Street onto Hawkesbury Road	No	19m Truck and dog
WMD-SPA-03U	Bailey Street onto Hawkesbury Road	Yes	12.5m Single Unit
WMD-SPA-03U1	Bailey Street onto Hawkesbury Road	No	12.5m Single Unit
WMD-SPA-04T	Bailey Street at Hassall Street	No	19m Truck and dog
WMD-SPA-04U	Bailey Street at Hassall Street	No	12.5m Single Unit
WMD-SPA-04W	Bailey Street onto Hassall Street	Yes	10 Wheeler Truck
WMD-SPA-04W	Hassall Street onto Bailey Street	No	10 Wheeler Truck
WMD-SPA-VART	Various including into and out of site	Yes	Truck no dog
WMD-SPA-10W	Various including into and out of site	Yes with lane straddling	10 Wheeler truck
WMD-SN650-CV- DRG-070501 – Sheet 14	Hassall St into site	Yes	19m Semi trailer
WMD-SN650-CV- DRG-070501 – Sheet 14	Hassall St into site	Yes	Truck and Dog
WMD-SN650-CV- DRG-070501	Out of site onto Hawkesbury Rd	Yes	Truck and Dog
WMD-SN650-CV- DRG-070501 – Sheet 15	Out of site onto Hawkesbury Rd	Yes	19m Semi trailer



	1	2		3	4		5
A	GENERAL NOTES - 500MM VEHICLE BODY SHOWN - DESIGN VEHICLE SWEPT PAT - ALL SWEPT PATHS COMPLET AND SHOULD BE VARIFIED ON OPERATIONS	TH COMPLETED AT 5KPH TED ON SCALED AERIAL IMAGERY					
	4						
В							
U							
			-				
C							
D							
	Ż			ruck			
E	J.			and Trailer			
				Giler 12,5m	1.1.1.1		
F				Radius			
Ι				HAWKES	ſ		
				HAWKESBURY RD	+		
G							
		1				PROJECT	er p
				DRAWN BY:	SS		
Η				DRW CHECK:	SL		
	A SS 31/8/21 REV BY DATE	INITIAL DRAFT DESCRIPTION	SL APPD.	APPROVED:	SL		
	COORDINATE SYSTEM:	HEIGHT DATUM: SCALE:	/\\\U.	IND REVIEW:	SL		
	1	2		3	4		5



5	6	7	8	9
		J		

	1	2	3	4	
A	GENERAL NOTES - 500MM VEHICLE BODY SHOW - DESIGN VEHICLE SWEPT PAT - ALL SWEPT PATHS COMPLET AND SHOULD BE VARIFIED ON OPERATIONS	H COMPLETED AT 5KPH TED ON SCALED AERIAL IMAGERY			
В					
С					
D					
E			IRUCK	AUSTROADS (AU	
F			HAWKESBURY		
G			JRY RD		
			DRAWN BY:	SS	PROJECT
Н			DRW CHECK:	SL	
			APPROVED:	SL	
	A SS 31/8/21 REV BY DATE COORDINATE SYSTEM:	INITIAL DRAFT DESCRIPTION HEIGHT DATUM: SCALE:	APPD. IND REVIEW:	SL	

SCALE:

3

HEIGHT DATUM:

2

COORDINATE SYSTEM:

1



	1	2	3	4	
A	DESIGN VEHICALL SWEPT P	E BODY OFFSET SHOW LE SWEPT PATH COMPL ATHS COMPLETED ON S SITE PRIOR TO HAULAG	ETED AT 5KPH SCALED AERIAL IMAGEF	RY AND SHOULD BE	
В					
С					
D					
E					
F					
G					HASSALL ST
Η	REV BY DATE COORDINATE SYSTEM:	DESCRIPTION HEIGHT DATUM: SCALE:	DRAWN BY: DRW CHECK: APPPD. IND REVIEW:	PROJECT SL SL	
	1	2	3	4	




5	6	7	8	9	
		ļ			


















6	7	8	9















TRUCK AND DOG (19m-50t) PROFILE




NOT FOR CONSTRUCTION

o its suitability for any other purpose other than the Sydney	S
28.09.22	PHA WES
2 <u>8.09.2</u> 2	ROA TUR
<u>28.09.2</u> 2	DOCU
<u>28.09.2</u> 2 <u>28.09.2</u> 2	DRG

SYDNEY METRO WEST PHASE 1A - HASSALL STREET SITE DRIVEWAY ENTR WESTMEAD ENABLING WORKS ROADWORKS TURNING PATH PLAN - SHEET 1	Y		
DOCUMENT No: SH	IEET: 14	OF 14	
STATUS: STAGE 3 DETAILED DESIGN	EDMS	NO:	
DRG No. SMWSTWTP-GLO-WMD-SN650-CV-DRG-0705	01	REV	VER






TRUCK AND DOG (19m-50t) PROFILE




NOT FOR CONSTRUCTION


to its suitability for any other y purpose other than the Sydney	
18.08.22	
18_08_22	!
18_08_22	ι
18.08.22	Ś
1 <u>8.08.2</u> 2	C


SYDNEY METRO WEST PHASE 2A - HAWKESBURY ROAD SITE DRIVEWAY WESTMEAD ENABLING WORKS ROADWORKS TURNING PATH PLAN	(EXIT		
DOCUMENT No:	SHEET:	OF	C
STATUS: STAGE 3 DETAILED DESIGN - 100%	EDMS I	NO:	
DRG No. SMWSTWTP-GLO-WMD-SN650-CV-DRG-0	80501	REV A	VER A01.01



-										SCALES:	KEYPLAN:	Welmed Station
-												
-												
_	Α	STAGE 3	DETAILED DESIGN - 100% RESUBMISSION		R.C	D.G		L.N	27.10.22			
	No.		Amendment Description		Design	Verifie		proved	Date			
Ξ			'		by	by		by				したからのないの言語語(など)なためた
		NA	Co-ordinate System: MGA94, Z56	Height I	Datum:		This	sheet	may be	prepared using colour and may be incomplete if copied	NOTE: Do	o not scale from this drawing







Prime mover and semi-trailer (19 m) Overall Length Overall Width Overall Body Height Min Body Ground Clearance Track Width Lock to lock time Kerb to Kerb Turning Radius

19m SEMI-TRAILER PROFILE



NOT FOR CONSTRUCTION

ney	SYDNEY METRO WEST PHASE 2A - HAWKESBURY ROAD SITE DRIVEWAY WESTMEAD ENABLING WORKS ROADWORKS TURNING PATH PLAN - SHEET 2	EXIT		
	DOCUMENT No:	SHEET: 15	5 OF 15) (C)
	STATUS: STAGE 3 DETAILED DESIGN	EDMS N	NO:	
	DRG No. SMWSTWTP-GLO-WMD-SN650-CV-DRG-08	0502	REV A	VER

WESTERN TUNNELLING PACKAGE HEAVY VEHICLE LOCAL ROAD REPORT WESTMEAD

B: WRITTEN CONFIRMATION

GAMUDA Australia

LAING O'ROURKE





ABN: 96 647 479 016

6 July 2022

Sue Lewis Director Sue Lewis Consulting on behalf of Gamuda Australia and Laing O'Rourke Consortium (GLC)

Dear Sue,

Subject: Independent Review of Heavy Vehicle Local Road Report (Westmead) – Sydney Metro West, Western Tunnelling Package

I refer to your request for an assessment of the Heavy Vehicle Local Road Report (Document Ref. No.:SMWSTWTP-GLO-WMD-HS-RPT-000001-A.01) and to provide comment in relation to the appropriateness and the 'fit for purpose' of the processes/measures proposed in the report.

I am writing to outline my advice in relation to the local road use associated with truck routes access/egress proposed for the Westmead site as part of the Sydney Metro West – Western Tunnelling Package. I am a Certified Practicing Engineer (Engineers Australia), NER and RPEQ with over 36 years' experience in traffic engineering, road design, risk management, crash investigation and road safety auditing. I am currently accredited as a senior road safety auditor in Victoria, South Australia, Queensland and Tasmania and a Level 3 Road Safety Auditor in NSW.

I have reviewed the document titled Heavy Vehicle Local Road Report (Document Ref. No.: SMWSTWTP-GLO-WMD-HS-RPT-000001-A.01) supplied. The Ministerial Condition of Approval (MCoA D87) specifically requires:

- Truck Swept Path Analysis;
- Demonstration that the use if the local roads will not compromise the safety of pedestrians and cyclists or traffic flow;
- Road dilapidation requirements;
- Measures to avoid local road use where practical and to avoid schools, aged care facilities and child care facilities during peak operational times.

It is noted that all work vehicles will enter and exit the construction site via Alexandra Avenue, Bailey Street.

The swept path analysis supplied indicates that truck & dog and single unit truck turning movements can be adequately accommodated at the following intersections:

- Alexandra Avenue at Hassall Street;
- Alexandra Avenue at Hawksbury Road;
- Hawksbury Road onto Bailey Street;

The report has identified and listed the intersections where turning movements for truck & dog and single units trucks are not possible. It is expected that construction vehicles will not be permitted to undertake the respective turning movements at the subject intersections.

Drivers will be instructed accordingly during training and induction.



I note that the abutting development along the proposed route is typically residential with small areas of commercial properties. There are also schools, child care centres and Westmead Hospital in the vicinity of the site. Truck warning decals are propose at intersections in the immediate vicinity of the work site to increase awareness of pedestrians in relation to the presence of construction traffic.

I note that shared use paths and cycleways are not affected by the worksite and that bus services on the proposed construction traffic route are unaffected.

The proposed measures below are considered to appropriate to minimise risk for the work site:

- Installation of the warning decals at all intersections in the vicinity of the site;
- Monitoring and regulating truck operations;
- Managing construction traffic movements to minimise cumulative haulage impacts; and
- Minimising activities during school bell times and in high pedestrian activity areas.

There are no aged care facilities but there are child care facilities, schools and a hospital close to the worksite. However, given the proposed risk minimisation measures the use of the local roads is expected to have limited to no adverse impact on pedestrians and/or sensitive facilities. The proposed heavy vehicle route report appears to meet the requirements outlined in MCoA D87.

Sincerely,

Raj Muthusamy Director / Level 3 Road Safety Auditor Road Safety Audits

WESTERN TUNNELLING PACKAGE HEAVY VEHICLE LOCAL ROAD REPORT WESTMEAD

C : STAKEHOLDER CONSULTATION

GLC Community Consultation with residents in relation to parking space removal in Hassall Street and Bailey Street and intersection signalisation

Date/Time	Properties doorknocked Answered	Properties doorknocked No answer	Points of discussion
Tuesday 4 October – 3pm	12 Hassall Street	12 Hassall Street	Advised residents:
	Units 1, 2, 4, 5, 9, 11, 12	Units 3, 6, 7, 8, 10, 13	
	 13-17 Bailey Street Units 1, 5, 8 8-12 Alexander Ave Units 1, 4, 5, 6 Total Answered on 4/10 = 14 	13-17 Bailey Street Units 2, 3, 4, 6, 7 8-12 Alexander Ave Units 2, 3	 Permanent removal of car spaces on Hassall Street Right hand turn lane into site Construction of driveway access into site installation of new traffic lights at the intersection of Hassall and Bailey Streets removal of petrol tanks from the old service station.
Wednesday 5 October – 6pm	12 Hassall Street	12 Hassall Street – no answer	
	Units 3, 6, 8, 13	at Units 7, 10	
	13-17 Bailey Street Unit 3 Total Answered on 6/10 = 5	13-17 Bailey Street Unit 2	
Tuesday 11 October – 8:30am	12 Hassall Street	12 Hassall Street	
	Unit 7	Unit 10	
	13-17 Bailey Street Units 2, 4 8-12 Alexandra Avenue Unit 2, 3	13-17 Bailey Street Units 6, 7	
	Total Answered on 11/10 – 5		
GLC Community Consult	ation with residents in relat	tion to parking space remo	oval in Bailey Street as part of the Hassall
•	intersection signalisation.		

Undertaken as identified as above	13-17 Bailey Street Units 1, 2, 3, 4, 5, 8	13-17 Bailey Street Units 6, 7	As above
Monday 10 October – 3:00pm	23-27 Hassall Street Units 2, 3, 4, 7 Total Answered on 10/10 – 4	23-27 Hassall Street Units 1, 5, 6 23-27 Hassall Street Units 9-14 Building separate to units 1- 8. This block has been fenced off with no residents	 Right hand turn lane into site and road reconfiguration works installation of new traffic lights at the intersection of Hassall and Bailey Streets requiring car parking removal
	23-24 Bailey Street Units 1, 2, 4, 7, 9, 12, 15 Total Answered on 10/10 – 7	23-24 Bailey Street Units 3, 5, 6, 8, 10, 11, 13, 14	
GLC Community Consulta Road Tuesday 11 October – 2:00pm Commencing 11 October	117, 119, 121 Hawkesbury Road Units at 123 Hawkesbury Road Units at 26 Priddle Street (5 units) Units at 23-25 Priddle Street (13 units)	tion changes at the inters	 Widening of pedestrian crossing at traffic lights at the intersection of Hawkesbury Road and Priddle Street. Associated relocation of light pole, power pole, signalisation posts and installation of pedestrian fencing (on the school side) between the signalised pedestrian travel paths.
30 May 2022 July 2022 21 September	Meetings with Westmead Public School		 Widening of pedestrian crossing at traffic lights at the intersection of Hawkesbury Road and Priddle Street. General overview of construction activities and vehicle movements

WESTERN TUNNELLING PACKAGE HEAVY VEHICLE LOCAL ROAD REPORT WESTMEAD

D : ROAD DILAPIDATION REPORT

From: Sam Besim via InEight Document <system@teambinder.com> Sent: Sunday, 22 May 2022 10:06 AM To: Kelly, Daniel Subject: Sydney Metro West - WTP - Pre-construction Dilapidation - Hawkesbury Road, Priddle Street - Westmead - Issued For Information



Document Transmittal

Transmittal No:	SMWSTWTP-GLO-TX-000247
Contract No:	WTP - 00013/13065 - Western Tunnelling Works Design and Construction Deed
Sub Contract:	
Date:	22 May 2022, 10:05 AM

Issued		Name				
Ву	By Sam Besim (Gamuda Laing O'Rourke Consortium)					
Issued	Name					
То	Nancy In	rdon (Sydney Metro) ; Sean Clarke (Sydney Metro) ; Denniel Custodio (Sydney Metro) ; dahwati (Sydney Metro) ; Philip Brogan (Sydney Metro) ; Kate Brooks (Sydney Metro) ; kumar (Cumberland City Council) ; Soma Somaskanthan (Cumberland City Council)				
Сс	O'Rourke (Gamuda Huw Grif	elis (Sydney Metro); Transmittal SMD OpenAccess (Sydney Metro); Daniel Kelly (Gamuda Laing consortium); Transmittal GLO OpenAccess (Gamuda Laing O'Rourke Consortium); Sam Besim Laing O'Rourke Consortium); Tania Page (Sydney Metro); Ian Subramaniam (Sydney Metro); iths (Gamuda Laing O'Rourke Consortium); Andy Thompson (Gamuda Laing O'Rourke Consortium); ussey (Gamuda Laing O'Rourke Consortium)				
Reasor	n for Issue	Issued for Information				
Subjec	t	Sydney Metro West - WTP - Pre-construction Dilapidation - Hawkesbury Road, Priddle Street - Westmead - Issued For Information				
Dear S	Sydney M	etro,				
	Please find attached - Sydney Metro West - WTP - Pre-construction Dilapidation - Hawkesbury Road, Priddle Street - Westmead - Issued For Information					
Westmead Dilapidation survey of local roads for record purposes only. This has been submitted in accordance with ministerial conditions clause D88						
Kind Regards, Sam Besim, Document Controller Gamuda Engineering (Australia) Pty Ltd						
A I Sui	te 26.01,	100 Miller Street, North Sydney, NSW 2060				